625.704
H3cr
1957
TR

Montana State Library
3 0864 1006 8629 7

STATE HIGHWAY COMMISSION
Construction Department

Helena, Montana

MONTHLY CONSTRUCTION REPORT
Month Ending January 31, 1957

OCLC 227 22994 WF

| Project and Location | Mileage | Contractor and Bid Price | Type | Contract Awarded | Date of Comp. | Work Began | Progress | Men Emp. | % Comp. |
|---|---|---|---|---|---|---|---|---|---|
| **DIVISION ONE - BUTTE** | | | | | | | | | |
| S 2 (13) U-1 Helena-Flesher Pass | 6.234 | Underseth and Logan $ 21,430.90 | Clear & Grub | 10/25/56 | 4/30/57 | 10/30/56 | None | 2 | 64 |
| F 43 (12) Wisdom-Divide | 5.256 | Kiely Const. Co. $230,556.55 | Grade, Surf., Bit.Surf.Tr. & Dr. | 7/26/56 | 150 Cal. Days | 8/13/56 | Shutdown 11/5/56 | | 86 |
| F 43 (13) Wisdom-Divide | 0.566 | Chas. J. Shannon $ 60,376.35 | Grade, Surf., Bit.Surf.Tr. & Dr. & 38.0' T.T. Br. | 8/24/56 | 60 Cal. Days after issuance of Proceed Order | 10/2/56 | Shutdown 12/20/56 | | 63 |
| FI-FGI 70 (11) U-3, I 70 (13) U-2, U 70 (14) U-3, U-UG 279 (3) | 4.383 | Carl E. Nelson $362,832.98 | Surf. & Bit. Surf. Treat. | 6/27/56 | 7/31/57 | 8/7/56 | Shutdown 12/20/56 | | 87 |
| F 164 (9) Philipsburg-Anaconda | 5.178 | F & S Contr. Co. $428,237.85 | Grade, Surf., Bit.Surf.Tr.,Dr. & Widen 39.6' St. & Conc. Br. | 8/29/56 | 250 Cal. Days | 9/10/56 | Shutdown 12/4/56 | | 32 |
| S 167 (3) U-1 Cardwell-Southeast | 4.103 | Billings Const. Co. $211,197.19 | Grade, Surf., Bit.Surf.Tr. & Dr. | 8/6/56 | 150 Cal. Days | 9/4/56 | Shutdown 12/21/56 | | 56 |
| S 167 (3) U-2 Cardwell-Southeast | ----- | Mont. Engr. & Const. $ 19,714.82 | 2 Tr. Tbr. Brs. | 6/28/56 | 11/30/56 | 11/28/56 | Shutdown 1/17/57 | | 93 |
| F 249 (9) Garrison-Helena | 3.513 | Fred H. Slate Co. $393,265.31 | Grade, Surf., Bit.Surf.Tr. & Dr. | 8/29/56 | 200 Cal. Days | 9/7/56 | Shutdown 1/18/57 | | 58 |
| **DIVISION TWO - GREAT FALLS** | | | | | | | | | |
| S 93 (3) Fairfield-West | 6.004 | Earl L. McNutt $270,015.89 | Grade, Surf., PMO & Dr. | 9/29/55 | 9/15/56 | 10/31/55 | Shutdown 10/5/56 | | 94 |
| F 180 (2) 2nd Ave. No.-Great Falls | 1.428 | City Constructors $325,722.93 | Grade, Surf., Bit.Surf.Tr. & Dr. | 12/10/56 | 9/15/57 | Not Started | | | |
| S 183 (1) Raynesford-South | 7.073 | Robertson & Cave $400,238.49 | Grade, Surf., Dr. & 38.0' T.T. Br. | 9/27/56 | 200 Cal. Days | 10/9/56 | Shutdown 1/9/57 | | 62 |
| F 224 (6), U 395 (1), F 388 (5), Gt. Falls Streets | 3.750 | City Constructors $673,582.23 | Grade, Surf., PMO & Dr. | 8/14/56 | 9/15/57 | 8/27/56 | Shutdown 11/9/56 | | |
| S 348 (7) & S 348 (8) Great Falls-Highwood | 6.705 & 7.039 | McLaughlin, Inc. $271,302.35 | Seal Coat Oil, Grade,Surf., PMO & Dr. | 7/26/56 | 9/15/57 | 8/2/56 | Shutdown 11/9/56 | | 53 |
| **DIVISION THREE - BILLINGS** | | | | | | | | | |
| S 26 (5) St. Xavier-Hardin | ---- | W.Mackin & Son $275,071.04 | 576' St. & Conc. Bridge | 10/27/55 | 7/31/57 | 3/15/56 | None | -- | 31 |

MONTHLY CONSTRUCTION REPORT
Month Ending January 31, 1957

DIVISION THREE - BILLINGS (Continued)

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| F 46 (4) U-1<br>Hardin-Custer | 11.307 | Hilde Const. Co.<br>$403,161.04 | Grade & Drain | 11/9/56 | 270 Cal.<br>Days | Not Started | | | |
| S 176 (3)<br>Molt-Billings | 7.426 | Francis H. Holland<br>$403,625.98 | Grade, Surf.,Bit.<br>Surf.Treat. & Dr. | 8/29/56 | 200 Cal.<br>Days | 11/27/56 | Resumed<br>12/28/56 | -- | 5 |
| FI-I 188 (7) U-1, I-IN 212<br>(12) U-1, S 211 (1), Crow Agency-<br>Hardin-Wyo. Line-Crow Agency-Custer | 9.647 | Albert Lalonde Co.<br>$775,431.97<br>Battlefield Monument | Grade, Surf.,Bit.<br>Surf.Treat. & Dr. | 10/25/56 | 9/15/57 | 11/19/56 | Shutdown<br>1/7/57 | | 5 |
| I-FI 188 (7) U-2 & I-IN 212<br>(12) U-2, Crow Agency-Hardin<br>& Wyo. Line-Crow Agency | ----- | F. L. Flynn & Co.<br>$138,868.92 | Two 156' St. &<br>Conc. Bridges | 6/4/56 | 7/31/57 | 7/10/56 | None | -- | 56 |
| U 230 (6) & U 386 (4)<br>Billings Streets | 0.598 &<br>0.705 | Long Const. Co.<br>$225,834.39 | Grade, Surf.,<br>P.M.O. & Dr. | 6/4/56 | 9/15/57 | 6/20/56 | Shutdown<br>11/16/56 | | 55 |
| S 288 (3) U-2<br>Red Lodge-Columbus | ----- | W.P.Roscoe Co.<br>$294,479.37 | 576' St. &<br>Conc. Bridge | 9/29/55 | 7/31/57 | 10/10/55 | Shutdown<br>11/15/56 | | 80 |
| S 289 (4) U-1<br>Red Lodge-Columbus | 6.370 | Taggart Const. Co.<br>$325,131.07 | Grade, Surf.,<br>P.M.O. & Dr. | 8/29/56 | 9/15/57 | 9/8/56 | Shutdown<br>12/29/56 | | 65 |
| SMP 0299 - Big Horn, Carbon,<br>Stillwater, Sweetgrass &<br>Yellowstone Counties | ----- | Wm. W. Strever<br>$224,945.00 | Crush & Stockpile<br>55,000 Tons | 9/27/56 | 5/31/57 | 10/12/56 | Fair | 7 | 69 |

DIVISION FOUR - WOLF POINT

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| F 84 (21) U-1<br>Wolf Point-No. Dak. Line | 9.308 | Norgaard & Hilling<br>$350,451.38 | Grade, Surf.,Bit.<br>Surf.Treat. & Dr. | 5/15/56 | 280 Cal.<br>Days | 5/25/56 | Shutdown<br>12/1/56 | | 89 |
| S 190 (2) U-2<br>Presserville-Girard-Fairview | ----- | W. Mackin & Son<br>$120,837.92 | 321' St. &<br>Conc. Bridge | 6/28/56 | 8/31/57 | 9/11/56 | Fair | -- | 49 |
| S 197 (2) U-2<br>Scobey-Canadian Line | ----- | Holm Const. Co.<br>$113,795.29 | Two 143' St. &<br>Con. Br. & 50' T.T. Br. | 6/28/56 | 8/31/57 | 7/31/56 | Shutdown<br>1/3/57 | -- | 45 |
| S 202 (1)<br>Brockton-North | 7.466 | Northwestern Engr.<br>$278,681.54 | Grade,Surf.,Bit.<br>Surf.Treat. & Dr. | 12/14/56 | 250 Cal.<br>Days | Not Started | | | |
| S 202 (3) U-1<br>Brockton-North | 1.783 | Norgaard & Hilling<br>$ 47,358.60 | Grade, Surf. & Dr. | 12/14/56 | 9/15/57 | Not Started | | | |
| S 202 (3) U-2<br>Brockton-North | ----- | F.L.Flynn & Co.<br>$ 40,522.38 | 110.0' St. &<br>Conc. Bridge | 12/14/56 | 7/31/57 | Not Started | | | |
| F 232 (2)<br>Nashua-Wolf Point | 8.058 | Norgaard & Hilling<br>$325,288.53 | Grade, Surf.,<br>Bit. Surf. Treat. &<br>63.0' T.T. Pile Bridge | 12/14/56 | 200 Cal.<br>Days | Not Started | | | |
| F-FG 273 (9)<br>Sidney-Culbertson | 0.820 | Norgaard & Hilling<br>$335,468.82 | Grade, Surf.,<br>Bit.Surf.Treat.,Dr.<br>& 264' St. Br. & Overpass | 9/17/56 | 8/31/58 | 9/24/56 | None | -- | 38 |
| S 282 (3) & S 337 (7)<br>Malta-North & Malta-Loring | 10.708 | Richardson Const.<br>$316,244.47 | Grade, Surf.,<br>PMO, Dr. & 100' Br. | 7/26/56 | 9/15/57 | 8/13/56 | Shutdown<br>12/21/56 | | 50 |

MONTHLY CONSTRUCTION REPORT
Month Ending January 31, 1957

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| **DIVISION FOUR - WOLF POINT** (Continued) | | | | | | | | | |
| S 286 (4) | 10.437 | G. E. Marshall | Grade, Surf. | 9/27/56 | 180 Cal. | 10/2/56 | Shutdown | | 48 |
| Glasgow-Opheim-Canadian Line | | $340,384.20 | & Dr. | | Days | | 12/30/56 | | |
| F 315 (11) | 14.958 | Summit Const. Co. | Reshaping & | 10/25/56 | 150 Cal. | Not Started | | | |
| Van Norman-Glasgow | | $116,240.16 | Surfacing | | Days | | | | |
| S 332 (5) | ----- | Holm Const. Co. | 369' St. & | 6/29/55 | 9/30/56 | 7/25/55 | Good | 10 | 74 |
| Fort Peck-Nashua | | $188,720.27 | Conc. Bridge | | | | | | |
| S 332 (6) | 2.429 | G. E. Marshall | Grade, Surf., | 4/46/56 | 8/31/57 | 6/15/56 | Shutdown | | 74 |
| Fort Peck-Nashua | | $168,470.03 | RMO & Dr. | | | | 11/8/56 | | |
| F 361 (8) | 6.042 | J.F.England's Sons | Grade, Surf. & | 8/29/56 | 180 Cal. | 10/15/56 | Shutdown | | 31 |
| Fairview-Girard | | $219,770.98 | Drain | | Days | | 12/3/56 | | |
| **DIVISION FIVE - MISSOULA** | | | | | | | | | |
| S 36 (4) | 4.032 | Bud King Const. Co. | Grade, Surf., & | 7/26/56 | 150 Cal. | 8/13/56 | Shutdown | | 80 |
| Drummond-Helmville-Blackfoot Canyon | | $163,412.26 | Drain | | Cays | | 11/16/56 | | |
| S 36 (5) U-1 & F 267 (8) | 6.815 | L. A. Woodward Co. | Grade, Surf., & | 12/15/55 | 250 Cal. | 4/9/56 | Shutdown | | 96 |
| Drummond-Helville-Blackfoot | | $423,226.34 | Drain | | Days | | 11/16/56 | | |
| Canyon & Ovando-Rogers Pass | | | | | | | | | |
| S 36 (5) U-2 | ----- | N. A. Nelson | 179' St. & | 12/15/55 | 10/31/56 | 2/20/56 | Shutdown | | 99 |
| Drummond-Helmville-Blackfoot Canyon | | $ 63,612.74 | Conc. Bridge | | | | 11/19/56 | | |
| S 38 (3) U-1 | 8.205 | Sather & Sons | Grade, Surf., | 11/2/55 | 8/31/57 | 11/7/55 | Shutdown | | 69 |
| Noxon-Troy | | $416,797.85 | PMO & Drain | | | | 12/20/56 | | |
| F 161 (4) U-1 | 4.522 | Kiely Const. Co. | Grade & Drain | 1/9/57 | 180 Cal. | 1/22/57 | Shutdown | | 0 |
| Skalkaho Road | | $216,825.42 | | | Days | | 1/25/57 | | |
| F 164 (8) | 3.546 | Union Const. Co. | Grade,Surf.,Bit. | 10/2/56 | 130 Cal. | 11/1/56 | None | -- | 22 |
| Philipsburg-Anaconda | | $215,634.66 | Surf.Treat. & Dr. | | Days (Proceed Order in 1957) | | | | |
| F 175 (4) | 4.157 | Union Const. Co. | Grade,Surf.,Bit. | 10/2/56 | 180 Cal. | 10/8/56 | None | -- | 34 |
| Philipsburg-South | | $237,817.96 | Surf.Treat. & Dr. | | Days (Proceed Order in 1957) | | | | |
| | | | & widen 63.4' St. & Conc. Br. | | | | | | |
| F 186 (4) | 3.632 | Miller & Strong | Grade,Surf.,Bit. | 3/28/56 | 280 Cal. | 4/30/56 | Resumed | | 91 |
| Paradise-East | | $347,047.26 | Surf.Treat. & Dr. | | Days | | 1/7/57 | | |
| F 267 (9) U-1 | 7.080 | Earl L. McNutt Co. | Grade, Surf. & | 7/26/56 | 250 Cal. | 9/10/56 | Shutdown | | 48 |
| Ovando-Rogers Pass | | $315,068.08 | Drain | | Days | | 1/11/57 | | |
| **DIVISION SIX - KALISPELL** | | | | | | | | | |
| S 157 (1) U-2 | 10.392 | O'Brien Const. Co. | Surf. & Bit. | 9/26/56 | 9/15/57 | 10/9/56 | -- | -- | 56 |
| Kalispell-Lupfer | | $210,832.02 | Surf. Treat. | | | | | | |
| F 270 (7) U-2 | ---- | Mont. Engr. & Const. | Widen 155.0' St. | 4/26/56 | 10/31/56 | 6/28/56 | Shutdown | | 99 |
| Kalispell-Whitefish | | $ 50,315.15 | & Conc. Bridge | | | | 12/1/56 | | |
| F 270 (7) U-3 | 7.318 | Sather & Sons | Grade, Surf.,Bit. | 6/28/56 | 250 Cal. | 7/16/56 | Shutdown | | 84 |
| Kalispell-Whitefish | | $383,679.47 | Surf. Treat. & Dr. | | Days | | 11/13/56 | | |

MONTHLY CONSTRUCTION REPORT
Month Ending January 31, 1957

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| **DIVISION SEVEN - HAVRE** | | | | | | | | | |
| S 12 (8) Harlem-Turner-Canadian Line | ----- | Lee & Ward $ 29,169.27 | 88.0' T.T. Pile Br. & Approaches | 9/27/56 | 6/30/57 | Not Started | | | |
| F 62 (9) U-1 Shelby-Chester | 8.249 | Earl L. McNutt Co. $359,812.86 | Grade, Surf., Bit. Surf. Treat. & Dr. | 7/26/56 | 200 Cal. Days | 8/27/56 | Shutdown 1/11/57 | | 68 |
| S-US 70 (1) Havre-South | 11.385 | E.C.Powell & Baltrusch Const. $370,976.55 | Grade, Surf., Bit. Surf.Treat. & Dr. | 12/15/55 | 9/15/57 | 1/10/56 | Shutdown 12/1/56 | | 72 |
| S 188 (1) Galata-North | 10.395 | O'Neil Const. Co. $143,105.34 | Grade, Surf. & Drain | 7/10/56 | 150 Cal. Days | 9/20/56 | Shutdown 12/1/56 | | 95 |
| F 196 (5) Browning East & West | 1.050 | Willis Morris $ 77,097.12 | Grade, Surf., RMO, Dr. & 2 38.0' T.T. Bridges | 9/27/56 | 9/15/57 | Not Started | | | |
| F 210 (2) Babb-South | 6.012 | McLaughlin, Inc. $686,526.84 | Grade, Surf., Bit. Surf. Treat. & Dr. | 8/29/56 | 220 Cal. Days | 9/17/56 | Shutdown 11/17/56 | | 13 |
| **DIVISION EIGHT - MILES CITY** | | | | | | | | | |
| S 45 (4) U-1 Brandenberg-Garland-Miles City | 9.863 | Roth Const. Co. $299,175.59 | Grade, Surf., & Drain | 10/25/56 | 250 Cal. Days | 11/26/56 | Shutdown 12/4/56 | | 5 |
| F 156 (9) & (10) Olive-Miles City | 17.057 | Summit Const. Co. $754,141.29 | Grade, Surf., Bit. Surf. Treat, Dr. & Widen 95.0' Bridge | | 450 Cal. Days | Subject to BPR Concurrence | | | |
| F 157 (14) U-2 Miles City-Jordan | ----- | Schye & Sullivan & Riedesel Const. Co. F667,779.54 | 971' St. & Conc. Bridge | 10/27/55 | 12/31/57 | 11/28/55 | Good | 14 | 58 |
| F 384 (1) Forsyth-Northwest | 4.466 | C.A.Reeves Const. $227,215.93 | Grade, Surf., Bit. Surf.Treat. & Dr. | 10/27/55 | 9/15/56 | 4/12/56 | Shutdown 10/13/56 | | 90 |
| F-FG 284 (3) Forsyth-Northwest | ----- | W.P.Roscoe Co. $659,759.95 | 825.0' St. & Conc. Br. & Overpass | 3/28/56 | 11/30/57 | 7/16/56 | Poor | 8 | 28 |
| **DIVISION NINE - LEWISTOWN** | | | | | | | | | |
| S 68 (3) Hilger-Winifred-Big Sandy | 13.011 | Baltrusch Const. $325,839.62 | Grade, Surf. & Drain | 1/24/57 | 225 Cal. Days | Not Started | | | |
| F 103 (8) Lewistown-Roy | 10.454 | S. Birch Inc. & S. Birch Const. Co. $620,886.14 | Grade, Surf., Bit. Surf. Treat. & Dr. | 7/25/56 | 300 Cal. Days | 8/3/56 | Shutdown 12/5/56 | | 73 |
| F-FLH 333 (13) Grass Range-Malta | ----- | N.A.Nelson Const. $718,051.25 | 698.0' St. & Conc. Bridge | 10/25/56 | 11/30/58 | 11/26/56 | Poor | 12 | 0 |
| **DIVISION TEN - BOZEMAN** | | | | | | | | | |
| S 40 (2) U-1 Belgrade-Menard | 7.833 | Francis Holland $342,458.91 | Grade, Surf., Bit. Surf.Treat. & Dr. | 7/26/56 | 180 Cal. Days | 8/10/56 | Shutdown 12/26/56 | | 84 |

Digitized by the Internet Archive
in 2017 with funding from
Montana State Library

https://archive.org/details/constructionrepo1957mont

MONTHLY CON RUCTION REPORT
Month Ending January 31, 1957

DIVISION TEN - BOZEMAN (Continued)

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| F 76 (2) U-1<br>Gallatin Gateway-South | 11.237 | C.H.Elle Const. Co.<br>$522,096.58 | Grade,Surf.,Bit.<br>Surf. Treat. & Dr. | 7/27/55 | 400 Cal.<br>Days | 8/16/55 | Shutdown<br>10/31/56 | | 86 |
| F 76 (2) U-2<br>Gallatin Gateway-South | ----- | Mont. Engr. & Const.<br>$ 60,073.71 | 120' St. & Conc.<br>Br. & h3.75' St. & Conc. Br. | 7/27/55 | 7/31/56 | 8/29/55 | Shutdown<br>11/10/56 | | 99 |
| F 76 (4) U-2<br>Gallatin Gateway-South | ----- | Haggerty-Messmer<br>$145,224.70 | 260' St. & Conc.<br>Bridge | 12/14/56 | 10/31/58 | Not Started | | | |
| F 76 (5) U-2<br>Gallatin Gateway-South | 4.997 | Peter Kiewit Sons'<br>$723,340.26 | Grade,Surf.,Bit.<br>Surf.Treat. & Dr. | 9/27/56 | 300 Cal.<br>Days (Proceed<br>Order in 1957) | 10/5/56 | Shutdown<br>10/31/56 | | 8 |
| S 186 (4)<br>Wilsall-Northeast | 4.830 | Gibson Const. Co.<br>$150,743.45 | Grade, Surf., &<br>Dr. & 25.0' T.T.Bridge | 8/29/56 | 180 Cal.<br>Days | 10/3/56 | Shutdown<br>12/19/56 | | 66 |
| S 208 (1) U-1<br>Melville East & West | 8.591 | Walling Const. Co.<br>$232,182.01 | Grade, Surf., &<br>Drain | 8/29/56 | 200 Cal.<br>Days | 9/6/56 | Shutdown<br>12/11/56 | | 59 |
| F 217 (9) U-2<br>Gardiner-Livingston | ----- | Holm Const. Co.<br>$275,872.92 | 450.0' St. &<br>Conc. Bridge | 10/25/56 | 10/31/58 | Not Started | | | |

DIVISION ELEVEN - GLENDIVE

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| F 2 (12)<br>Baker-Wibaux | 8.893 | Inland Const. Co.<br>$379,849.40 | Grade, Surf.,<br>P.M.O. & Drain | 4/26/56 | 9/15/57 | 6/7/56 | Shutdown<br>11/27/56 | | 95 |
| F 2 (13)<br>Baker-Wibaux | 11.266 | Albert Lalonde Co.<br>$421,639.38 | Grade,Surf.,Bit.<br>Surf.Treat. & Dr. | 7/26/56 | 240 Cal.<br>Days | 8/8/56 | Shutdown<br>12/10/56 | | 74 |
| S 128 (1)<br>Wibaux North | 5.243 | Frank E. Olson<br>$148,927.02 | Grade, Surf., &<br>Drain | 12/14/56 | 10/31/57 | Not Started | | | |
| F 213 (3)<br>Yellowstone River<br>Bridge-Glendive | ----- | Riedesel Const. &<br>Schye & Sullivan<br>$923,480.60 | 1317.5' St. &<br>Conc. Bridge | 9/27/56 | 11/30/58 | 11/5/56 | Fair | 19 | 14 |
| S 347 (8)<br>Alzada-Ekalaka | ----- | J.F.England's Sons<br>$ 67,817.22 | 183.0' St. &<br>Conc. Bridge | 12/14/56 | 9/10/57 | Not Started | | | |
| S 359 (2) U-1<br>Marsh-Glendive | 3.560 | C.A.Reeves Const.<br>$ 99,538.58 | Grade, Surf.,<br>& Drain | 11/20/56 | 150 Cal.<br>Days | 12/22/56 | Shutdown<br>1/7/57 | | 7 |
| S 359 (2) U-2<br>Marsh-Glendive | ----- | Walter Mackin & Son<br>$ 31,608.78 | 200' T.T. Pile<br>Bridge | 11/20/56 | 6/30/57 | 11/30/56 | Shutdown<br>11/30/56 | | 1 |
| F 391 (3)<br>Circle-Sidney | 10.781 | Richardson Const.<br>$541,169.98 | Grade, Surf.,<br>Bit. Surf. Treat.<br>& Drain | 6/4/56 | 9/15/57 | 7/5/56 | Shutdown<br>12/5/56 | | 86 |

STATE HIGHWAY COMMISSION
Construction Department

Helena, Montana

MONTHLY CONSTRUCTION REPORT
Month Ending February 28, 1957

OCLC 22722994 WF

| Project and Location | Mileage | Contractor and Bid Price | Type | Contract Awarded | Date of Comp. | Work Began | Progress | Men Emp. | % Comp. |
|---|---|---|---|---|---|---|---|---|---|
| **DIVISION ONE - BUTTE** | | | | | | | | | |
| S 2 (13) U-1 Helena-Flesher Pass | 6.234 | Underseth & Logan $ 21,430.90 | Clear & Grub | 10/25/56 | 4/30/57 | 10/30/56 | Shutdown 2/5/57 | | 64 |
| F 43 (12) Wisdom-Divide | 5.256 | Kiely Const. Co. $230,556.55 | Grade, Surf., Bit.Surf.Tr. & Dr. | 7/26/56 | 150 Cal. Days | 8/13/56 | Shutdown 11/5/56 | | 86 |
| F 43 (13) Wisdom-Divide | 0.566 | Chas. J. Shannon $ 60,376.35 | Grade, Surf., Bit.Surf.Tr. & Dr. & 38.0' T.T.Br. | 8/24/56 | 60 Cal. Days after issuance of Proceed Order | 10/2/56 | Shutdown 12/20/56 | | 63 |
| FI-FGI 70 (11) U-3, I 70 (13) U-2, U 70 (14) U-3, U-UG 279 (3) Brewery Bypass-Butte & Butte-West | 4.383 | Carl E. Nelson $362,832.98 | Surf. & Bit. Surf. Treat. | 6/27/56 | 7/31/57 | 8/7/56 | Shutdown 12/20/56 | | 87 |
| F 164 (9) Philipsburg-Anaconda | 5.178 | F & S Contr. Co. $428,237.85 | Grade, Surf., Bit.Surf.Tr.,Dr. & Widen 39.6' St. & Conc. Br. | 8/29/56 | 250 Cal. Days | 9/10/56 | Shutdown 12/4/56 | | 32 |
| S 167 (3) U-1 Cardwell-Southeast | 4.103 | Billings Const. $211,197.19 | Grade, Surf., Bit.Surf.Tr. & Dr. | 8/6/56 | 150 Cal. Days | 9/4/56 | Shutdown 12/21/56 | | 56 |
| S 167 (3) U-2 Cardwell-Southeast | ----- | Mont.Engr. & Const. $ 19,714.82 | 2 Tr. Tbr. Bridges | 6/28/56 | 11/30/56 | 11/28/56 | Shutdown 1/17/57 | | 93 |
| F 249 (9) Garrison-Helena | 3.513 | Fred H. Slate Co. $393,265.31 | Grade, Surf., Bit.Surf.Tr. & Dr. | 8/29/56 | 200 Cal. Days | 9/7/56 | Shutdown 1/18/57 | | 58 |
| **DIVISION TWO - GREAT FALLS** | | | | | | | | | |
| S 93 (3) Fairfield-West | 6.004 | Earl L. McNutt $270,015.89 | Grade, Surf., PMO & Dr. | 9/29/55 | 9/15/56 | 10/31/55 | Shutdown 10/5/56 | | 94 |
| F 180 (2) 2nd Ave. No.-Great Falls | 1.428 | City Constructors $325,722.92 | Grade, Surf., Bit.Surf.Tr. & Dr. | 12/10/56 | 9/15/57 | Not Started | | | |
| S 183 (1) Raynesford-South | 7.073 | Robertson & Cave $400,238.49 | Grade, Surf., Dr. & 38.0' T.T. Br. | 9/27/56 | 200 Cal. Days | 10/9/56 | Shutdown 1/9/57 | | 62 |
| F 224 (6), U 395 (1), F 388 (5), Gt. Falls Sts. | 3.750 | City Constructors $673,582.23 | Grade, Surf., PMO & Dr. | 8/14/56 | 9/15/57 | 8/27/56 | Shutdown 11/9/56 | | 37 |
| S 348 (7) & S 348 (8) Great Falls-Highwood | 6.705 & 7.039 | McLaughlin, Inc. $271,302.35 | Seal Coat Oil, Grade, Surf., PMO & Dr. | 7/26/56 | 9/15/57 | 8/2/56 | Shutdown 11/9/56 | | 53 |
| **DIVISION THREE - BILLINGS** | | | | | | | | | |
| S 26 (5) St. Xavier-Hardin | ----- | W.Mackin & Son $275,071.04 | 576' St. & Conc. Bridge | 10/27/55 | 7/31/57 | 3/15/56 | Shutdown 9/22/56 | | 31 |

MONTHLY CONSTRUCTION REPORT
Month Ending February 28, 1957

DIVISION THREE - BILLINGS (Continued)

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| F 46 (4) U-1<br>Hardin-Custer | 11.307 | Hilde Const. Co.<br>$403,161.04 | Grade & Drain | 11/9/56 | 270 Cal.<br>Days | Not Started<br>Days (Proceed Order in 1957) | | | |
| S 176 (3)<br>Molt-Billings | 7.426 | F. H. Holland<br>$403,625.98 | Grade, Surf.,Bit.<br>Surf. Treat. & Dr. | 8/29/56 | 200 Cal.<br>Days | 11/27/56 | Resumed<br>2/28/57 | -- | 5 |
| FI-I 188 (7)U-1, I-IN 212<br>(12)U-1, S 211 (1), Crow<br>Agency-Hardin-Wyo. Line-Crow Agency-Custer Battlefield Monument | 9.647 | Albert Lalonde<br>$775,431.97 | Grade, Surf.,Bit.<br>Surf. Treat. & Dr. | 10/25/56 | 9/15/57 | 11/19/56 | Shutdown<br>1/7/57 | | 5 |
| I-FI 188 (7)U-2 & I-IN 212<br>(12)U-2, Crow Agency-Hardin<br>& Wyo. Line-Crow Agency | ----- | F.L.Flynn & Co.<br>$138,868.92 | Two 156' St. &<br>Conc. Bridges | 6/4/56 | 7/31/57 | 7/10/56 | None | -- | 56 |
| U 230 (6) & U 386 (4)<br>Billings Streets | 0.598 &<br>0.705 | Long Const. Co.<br>$225,834.39 | Grade, Surf.,<br>PMO & Dr. | 6/4/56 | 9/15/57 | 6/20/56 | Shutdown<br>11/16/56 | | 55 |
| S 288 (3) U-2<br>Red Lodge-Columbus | ----- | W.P.Roscoe Co.<br>$294,479.37 | 576' St. &<br>Conc. Bridge | 9/29/55 | 7/31/57 | 10/10/55 | Fair | 4 | 80 |
| S 289 (4) U-1<br>Red Lodge-Columbus | 6.370 | Taggart Const. Co.<br>$325,131.07 | Grade, Surf.,<br>PMO & Dr. | 8/29/56 | 9/15/57 | 9/8/56 | Shutdown<br>12/29/56 | | 65 |
| SMP 0299 - Big Horn, Carbon,<br>Stillwater, Sweetgrass &<br>Yellowstone Counties | ----- | Wm.W.Strever<br>$224,945.00 | Crush & Stockpile<br>55,000 Tons | 9/27/56 | 5/31/57 | 10/12/56 | Good | 7 | 76 |

DIVISION FOUR - WOLF POINT

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| F 84 (21) U-1<br>Wolf Point-No. Dak. Line | 9.308 | Norgaard & Hilling<br>$350,451.38 | Grade,Surf.,Bit.<br>Surf.Treat. & Dr. | 5/15/56 | 280 Cal.<br>Days | 5/25/56 | Shutdown<br>12/1/56 | | 89 |
| S 190 (2) U-1<br>Presserville-Girard-Fairview | ----- | W.Mackin & Son<br>$120,837.92 | 321' St. &<br>Conc. Bridge | 6/28/56 | 8/31/57 | 9/11/56 | Shutdown<br>1/31/57 | | 49 |
| S 197 (2) U-2<br>Scobey-Canadian Line | ----- | Holm Const. Co.<br>$113,795.29 | Two 143' St. &<br>Conc.Br. & 50' T.T.Br. | 6/28/56 | 8/31/57 | 7/31/56 | Poor | 4 | 45 |
| S 202 (1)<br>Brockton-North | 7.466 | Northwestern Engr.<br>$278,681.54 | Grade,Surf.,Bit.<br>Surf.Treat. & Dr. | 12/14/56 | 250 Cal.<br>Days (Proceed Order in 1957) | Not Started | | | |
| S 202 (3) U-1<br>Brockton-North | 1.783 | Norgaard & Hilling<br>$ 47,358.60 | Grade, Surf. &<br>Dr. | 12/14/56 | 9/15/57 | Not Started | | | |
| S 202 (3) U-2<br>Brockton-North | ----- | F.L.Flynn & Co.<br>$ 40,522.38 | 110.0' St. &<br>Conc. Bridge | 12/14/56 | 7/31/57 | Not Started | | | |
| F 232 (2)<br>Nashua-Wolf Point | 8.058 | Norgaard & Hilling<br>$325,288.53 | Grade, Surf.,Bit.<br>Surf. Treat. &<br>63.0' T. T. Pile Br. | 12/14/56 | 200 Cal.<br>Days (Proceed Order in 1957) | Not Started | | | |
| F-FG 273 (9)<br>Sidney-Culbertson | 0.820 | Norgaard & Hilling<br>$335,468.82 | Grade,Surf.,Bit.<br>Surf.Treat.,Dr.<br>& 264' St. Br. & Overpass | 9/17/56 | 8/31/58 | 9/24/56 | Shutdown<br>2/16/57 | | 40 |
| S 282 (3) & S 337 (7)<br>Malta-North & Malta-Loring | 10.708 | Richardson Const.<br>$316,244.47 | Grade, Surf.,<br>PMO, Dr. & 100' Br. | 7/26/56 | 9/15/57 | 8/13/56 | Shutdown<br>12/21/56 | | 50 |

DIVISION FOUR - WOLF POINT (Continued)

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| S 286 (4) | 10.437 | G. E. Marshall | Grade, Surf. & | 9/27/56 | 180 Cal. | 10/2/56 | Shutdown | | 48 |
| Glasgow-Opheim-Canadian Line | | $340,384.20 | Dr. | | Days | | 12/30/56 | | |
| F 315 (11) | 14.958 | Summit Const. Co. | Reshaping & | 10/25/56 | 150 Cal. | Not Started | | | |
| Van Norman-Glasgow | | $116,240.16 | Surfacing | | Days (Proceed Order in 1957) | | | | |
| S 332 (5) | ----- | Holm Const. Co. | 369' St. & Conc. | 6/29/55 | 9/30/56 | 7/25/55 | Fair | 9 | 83 |
| Fort Peck-Nashua | | $188,720.27 | Bridge | | | | | | |
| S 332 (6) | 2.429 | G. E. Marshall | Grade, Surf., | 4/26/56 | 8/31/57 | 6/15/56 | Shutdown | | 74 |
| Fort Peck-Nashua | | $168,470.03 | RMO & Dr. | | | | 11/8/56 | | |
| F 361 (8) | 6.042 | J.F.England's Sons | Grade, Surf. & | 8/29/56 | 180 Cal. | 10/15/56 | Shutdown | | 31 |
| Fairview-Girard | | $219,770.98 | Drain | | Days | | 12/3/56 | | |

DIVISION FIVE - MISSOULA

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| S 36 (4) | 4.032 | Bud King Const. | Grade, Surf., & | 7/26/56 | 150 Cal. | 8/13/56 | Shutdown | | 80 |
| Drummond-Helmville-Blackfoot Canyon | | $163,412.26 | Drain | | Days | | 11/16/56 | | |
| S 36 (5) U-1 & F 267 (8) | 6.815 | L.A.Woodward Co. | Grade, Surf., & | 12/15/55 | 250 Cal. | 4/9/56 | Shutdown | | 96 |
| Drummond-Helmville-Blackfoot | | $423,226.34 | Drain | | Days | | 11/16/56 | | |
| Canyon & Ovando-Rogers Pass | | | | | | | | | |
| S 36 (5) U-2 | ----- | N.A.Nelson Co. | 179' St. & | 12/15/55 | 10/31/56 | 2/30/56 | Shutdown | | 99 |
| Drummond-Helmville-Blackfoot Canyon | | $ 63,612.74 | Conc. Bridge | | | | 11/19/56 | | |
| S 38 (3) U-1 | 8.205 | Sather & Sons | Grade, Surf., | 11/2/55 | 8/31/57 | 11/7/55 | Shutdown | | 69 |
| Noxon-Troy | | $416,797.85 | PMO & Drain | | | | 12/20/56 | | |
| F 161 (4) U-1 | 4.522 | Kiely Const. Co. | Grade & Drain | 1/9/57 | 180 Cal. | 1/22/57 | Good | 25 | 20 |
| Skalkaho Road | | $216,825.42 | | | Days | | | | |
| F 164 (8) | 3.546 | Union Const. Co. | Grade,Surf.,Bit. | 10/2/56 | 130 Cal. | 11/1/56 | Fair | 7 | 4 |
| Philipsburg-Anaconda | | $215,634.66 | Surf.Treat. & Dr. | | Days (Proceed Order in 1957) | | | | |
| F 175 (4) | 4.157 | Union Const. Co. | Grade,Surf.,Bit. | 10/2/56 | 180 Cal. | 10/8/56 | None | -- | 34 |
| Philipsburg-South | | $237,817.96 | Surf.Treat. & Dr. | | Days (Proceed Order in 1957) | | | | |
| | | | & Widen 63.4' St. & Conc. Br. | | | | | | |
| F 186 (4) | 3.632 | Miller & Strong | Grade,Surf.,Bit. | 3/28/56 | 280 Cal. | 4/30/56 | Shutdown | | 92 |
| Paradise-East | | $347,047.26 | Surf.Treat. & Dr. | | Days | | 2/15/57 | | |
| F 267 (9) U-1 | 7.080 | Earl L. McNutt Co. | Grade, Surf. & | 7/26/56 | 250 Cal. | 9/10/56 | Shutdown | | 48 |
| Ovando-Rogers Pass | | $315,068.08 | Drain | | Days | | 1/11/57 | | |

DIVISION SIX - KALISPELL

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| S 157 (1) U-2 | 10.392 | O'Brien Const. Co. | Surf. & Bit. | 9/26/56 | 9/15/57 | 10/9/56 | -- | -- | 56 |
| Kalispell-Lupfer | | $210,832.02 | Surf. Treat. | | | | | | |
| F 270 (7) U-2 | ----- | Mont.Engr. & Const. | Widen 155.0' St. | 4/26/56 | 10/31/56 | 6/28/56 | Shutdown | | 99 |
| Kalispell-Whitefish | | $ 50,315.15 | & Conc. Bridge | | | | 12/1/56 | | |
| F 270 (7) U-3 | 7.318 | Sather & Sons | Grade,Surf.,Bit. | 6/28/56 | 250 Cal. | 7/16/56 | Shutdown | | 84 |
| Kalispell-Whitefish | | $383,679.47 | Surf.Treat. & Dr. | | Days | | 11/13/56 | | |

MONTHLY CONSTRUCTION REPORT
Month Ending February 28, 1957

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| **DIVISION SEVEN - HAVRE** | | | | | | | | | |
| S 12 (8)<br>Harlem-Turner-Canadian Line | ----- | Lee & Ward<br>$ 29,169.27 | 88.0' T.T. Pile Br. & Approaches | 9/27/56 | 6/30/57 | Not Started | | | |
| F 62 (9) U-1<br>Shelby-Chester | 8.249 | Earl L. McNutt Co.<br>$359,812.86 | Grade, Surf., Bit. Surf. Treat. & Dr. | 7/26/56 | 200 Cal. Days | 8/27/56 | Shutdown 1/11/57 | | 68 |
| S-US 70 (1)<br>Havre-South | 11.385 | E.C.Powell & Baltrusch Const.<br>$370,976.55 | Grade, Surf., Bit. Surf. Treat. & Dr. | 12/15/55 | 9/15/57 | 1/10/56 | Shutdown 12/1/56 | | 72 |
| S 188 (1)<br>Galata-North | 10.395 | O'Neil Const. Co.<br>$143,105.34 | Grade, Surf. & Drain | 7/10/56 | 150 Cal. Days | 9/20/56 | Shutdown 12/1/56 | | 95 |
| F 196 (5)<br>Browning East & West | 1.050 | Willis Morris<br>$ 77,097.12 | Grade, Surf., RMO, Dr. & 2 38.0' T.T. Bridges | 9/27/56 | 9/15/57 | Not Started | | | |
| F 210 (2)<br>Babb-South | 6.012 | McLaughlin, Inc.<br>$686,526.84 | Grade, Surf., Bit. Surf. Treat. & Dr. | 8/29/56 | 220 Cal. Days (Proceed Order in 1957) | 9/17/56 | Shutdown 11/17/56 | | 13 |
| **DIVISION EIGHT - MILES CITY** | | | | | | | | | |
| S 45 (4) U-1<br>Brandenberg-Garland-Miles City | 9.863 | Roth Const. Co.<br>$299,175.59 | Grade, Surf., & Drain | 10/25/56 | 250 Cal. Days | 11/26/56 | Shutdown 12/4/56 | | 5 |
| F 156 (9) & (10)<br>Olive-Miles City | 17.057 | Summit Const. Co.<br>$754,141.29 | Grade, Surf., Bit. Surf. Treat., Dr. & Widen 95.0' Bridge | | 450 Cal. Days (Proceed Order in 1957) | Subj. to BPR Concurrence | | | |
| F 157 (14) U-2<br>Miles City-Jordan | ----- | Schye & Sullivan & Riedesel Const.<br>$667,779.54 | 971' St. & Conc. Bridge | 10/27/55 | 12/31/57 | 11/28/55 | Fair | 10 | 74 |
| F 384 (1)<br>Forsyth-Northwest | 4.466 | C.A.Reeves Const.<br>$227,215.93 | Grade, Surf., Bit. Surf. Treat. & Dr. | 10/27/55 | 9/15/56 | 4/12/56 | Shutdown 10/13/56 | | 90 |
| F-FG 384 (3)<br>Forsyth-Northwest | ---- | W.P.Roscoe Co.<br>$659,759.95 | 825.0' St. & Conc. Br. & Overpass | 3/28/56 | 11/20/57 | 7/16/56 | Fair | 5 | 33 |
| **DIVISION NINE - LEWISTOWN** | | | | | | | | | |
| S 68 (3)<br>Hilger-Winifred-Big Sandy | 13.011 | Baltrusch Const.<br>$325,839.62 | Grade, Surf., & Drain | 1/24/57 | 225 Cal. Days (Proceed Order in 1957) | Not Started | | | |
| F 103 (8)<br>Lewistown-Roy | 10.454 | S.Birch Inc. & S.Birch Const. Co.<br>$620,886.14 | Grade, Surf., Bit. Surf. Treat. & Dr. | 7/25/56 | 300 Cal. Days | 8/3/56 | Shutdown 12/5/56 | | 73 |
| F-FLH 333 (13)<br>Grass Range-Malta | ----- | N.A.Nelson Const.<br>$718,051.25 | 698.0' St. & Conc. Bridge | 10/25/56 | 11/30/58 | 11/26/56 | Poor | 12 | 1 |

MONTHLY CONSTRUCTION REPORT
Month Ending February 28, 1957

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| **DIVISION TEN - BOZEMAN** | | | | | | | | | |
| S 40 (2) U-1 Belgrade-Menard | 7.833 | Francis Holland $342,458.91 | Grade, Surf.,Bit. Surf.Treat. & Dr. | 7/26/56 | 180 Cal. Days | 8/10/56 | Shutdown 12/26/56 | | 84 |
| F 76 (2) U-1 Gallatin Gateway-South | 11.237 | C.H.Elle Const. $522,096.58 | Grade, Surf.,Bit. Surf.Treat. & Dr. | 7/27/55 | 400 Cal. Days | 8/16/55 | Shutdown 10/31/56 | | 86 |
| F 76 (2) U-2 Gallatin Gateway-South | ----- | Mont.Engr. & Const. $ 60,073.71 | 120' St. & Conc. Br. & 63.75' St. & Conc. Br. | 7/27/55 | 7/31/56 | 8/29/55 | Shutdown 11/10/56 | | 99 |
| F 76 (4) U-2 Gallatin Gateway-South | ----- | Haggerty-Messmer $145,224.70 | 260' St. & Conc. Bridge | 12/14/56 | 10/31/58 | 2/11/57 | Fair | 8 | 6 |
| F 76 (5) U-2 Gallatin Gateway-South | 4.997 | Peter Kiewit Sons' $723,340.26 | Grade, Surf.,Bit. Surf.Treat. & Dr. | 9/27/56 | 300 Cal. Days (Proceed Order in 1957) | 10/5/56 | Shutdown 10/31/56 | | 8 |
| S 186 (4) Wilsall-Northeast | 4.830 | Gibson Const. Co. $150,743.45 | Grade,Surf., & Dr. & 25.0' T.T.Br. | 8/29/56 | 180 Cal. Days | 10/3/56 | Shutdown 12/19/56 | | 66 |
| S 208 (1) U-1 Melville East & West | 8.591 | Walling Const. $232,182.01 | Grade,Surf., & Drain | 8/29/56 | 200 Cal. Days | 9/6/56 | Shutdown 12/11/56 | | 59 |
| F 217 (9) U-2 Gardiner-Livingston | ----- | Holm Const. Co. $275,872.92 | 450.0' St. & Conc. Bridge | 10/25/56 | 10/31/58 | Not Started | | | |
| **DIVISION ELEVEN - GLENDIVE** | | | | | | | | | |
| F 2 (12) Baker-Wibaux | 8.893 | Inland Const. Co. $379,849.40 | Grade, Surf., PMO & Drain | 4/26/56 | 9/15/57 | 6/7/56 | Shutdown 11/27/56 | | 95 |
| F 2 (13) Baker-Wibaux | 11.266 | Albert Lalonde $421,639.38 | Grade,Surf.,Bit. Surf.Treat. & Dr. | 7/26/56 | 240 Cal. Days | 8/8/56 | Shutdown 12/10/56 | | 74 |
| S 128 (1) Wibaux North | 5.243 | F. E. Olson $148,927.02 | Grade, Surf., & Drain | 12/14/56 | 10/31/57 | Not Started | | | |
| F 213 (3) Yellowstone River Bridge--Glendive | ----- | Riedesel Const. & Schye & Sullivan $923,480.60 | 1317.5' St. & Conc. Bridge | 9/27/56 | 11/30/58 | 11/5/56 | Good | 20 | 17 |
| S 347 (8) Alzada-Ekalaka | ----- | J.F.England's Sons $ 67,817.22 | 183.0' St. & Conc. Bridge | 12/14/56 | 9/10/57 | Not Started | | | |
| S 359 (2) U-1 Marsh-Glendive | 3.560 | C.A.Reeves Const. $ 99,538.58 | Grade, Surf., & Drain | 11/20/56 | 150 Cal. Days (Proceed Order in 1957) | 12/22/56 | Shutdown 1/7/57 | | 7 |
| S 359 (2) U-2 Marsh-Glendive | ----- | W. Mackin & Son $ 31,608.78 | 200' T.T. Pile Bridge | 11/20/56 | 6/30/57 | 11/30/56 | Good | -- | 37 |
| F 391 (3) Circle-Sidney | 10.781 | Richardson Const. $541,169.98 | Grade, Surf., Bit. Surf. Treat. & Drain | 6/4/56 | 9/15/57 | 7/5/56 | Shutdown 12/5/56 | | 86 |

STATE HIGHWAY COMMISSION
Construction Department

Helena, Montana

MONTHLY CONSTRUCTION REPORT
Month Ending March 31, 1957

OCLC 22722994 WF

| Project and Location | Mileage | Contractor and Bid Price | Type | Contract Awarded | Date of Comp. | Work Began | Progress | Men Emp. | % Comp. |
|---|---|---|---|---|---|---|---|---|---|
| **DIVISION ONE - BUTTE** | | | | | | | | | |
| S 2 (13) U-1 Helena-Flesher Pass | 6.234 | Underseth & Logan $ 21,430.90 | Clear and Grub | 10/25/56 | 4/30/57 | 10/30/56 | Shutdown 2/5/57 | | 64 |
| F 43 (12) Wisdom-Divide | 5.256 | Kiely Const. Co. $230,556.55 | Grade, Surf., Bit.Surf.Tr. & Dr. | 7/26/56 | 150 Cal. Days | 8/13/56 | Shutdown 11/5/56 | | 86 |
| F 43 (13) Wisdom-Divide | 0.566 | Chas. J. Shannon $ 60,376.35 | Grade, Surf., Bit. Surf.Tr. & Drain & 38.0' T.T. Br. | 8/24/56 | 60 Cal. Days | 10/2/56 | Shutdown 12/20/56 | | 63 |
| FI-FGI 70 (11)U-3, I 70 (13) U-2, U 70 (14)U-3,U-UG 279 (3) Brewery Bypass-Butte & Butte-West | 4.383 | Carl E. Nelson $362,832.98 | Surf. & Bit. Surf. Treat. | 6/27/56 | 7/31/57 | 8/7/56 | Shutdown 12/20/56 | | 87 |
| F 164 (9) Philipsburg-Anaconda | 5.178 | F & S Contr. Co. $428,237.85 | Grade, Surf., Bit.Surf.Tr.,Dr. & Widen 39.6' St. & Conc. Br. | 8/29/56 | 250 Cal. Days | 9/10/56 | Shutdown 12/4/56 | | 32 |
| S 167 (3) U-1 Cardwell-Southeast | 4.103 | Billings Const. Co. $211,197.19 | Grade, Surf., Bit.Surf.Tr. & Dr. | 8/6/56 | 150 Cal. Days | 9/4/56 | Shutdown 12/21/56 | | 56 |
| S 167 (3) U-2 Cardwell-Southeast | ----- | Mont.Engr. & Const. $ 19,714.82 | 2 Tr. Tbr. Bridges | 6/28/56 | 11/30/56 | 11/28/56 | Shutdown 1/17/57 | | 93 |
| F 242 (14) Town of Basin Butte-Boulder | ----- | F.L.Flynn & Co. $ 21,298.50 | 23.25' St. & | 3/28/57 | 9/30/57 | Not Started | | | |
| F 249 (9) Garrison-Helena | 3.513 | Fred H. Slate Co. $393,265.31 | Grade, Surf., Bit.Surf.Tr. & Dr. | 8/29/56 | 200 Cal. Days | 9/7/56 | --- | 12 | 59 |
| F 267 (7) Ovando-Rogers Pass | 4.104 | Hilde Const. Co. $137,908.63 | Grade, Surf., Bit.Surf.Tr. &.Dr. | 3/28/57 | 100 Cal. Days | Not Started | | | |
| F 387 (7) Dillon-Twin Bridges | ----- | Cocanougher Const. $ 18,549.00 | Dyke, riprap & 19' T.T. Br. | 3/28/57 | 8/31/57 | Not Started | | | |
| **DIVISION TWO - GREAT FALLS** | | | | | | | | | |
| S 93 (3) Fairfield-West | 6.004 | Earl L. McNutt $270,015.89 | Grade, Surf., PMO & Dr. | 9/29/55 | 9/15/56 | 10/31/55 | Shutdown 10/5/56 | | 94 |
| F 180 (2) 2nd Ave. No.-Great Falls | 1.428 | City Constructors $325,722.92 | Grade, Surf., Bit.Surf. Tr. & Dr. | 12/10/56 | 9/15/57 | Not Stated | | | |
| S 183 (1) Raynesford-South | 7.073 | Robertson & Cave $400,238.49 | Grade, Surf. Dr. & 38.0' T.T.Br. | 9/27/56 | 200 Cal. Days | 10/9/56 | Good | 22 | 68 |

DIVISION TWO - GREAT FALLS (Continued)

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| S 183 (2) Raynesford-South | 5.259 | S. Birch Inc. & S. Birch & Sons | Grade, Surf., & Dr. | 3/28/57 | 200 Cal. Days | Not Started | | | |
| F 224 (6), U 395 (1), F 388 (5), Gt. Falls Sts. | 3.750 | City Constructors $673,582.23 | Grade, Surf., PMO & Dr. | 8/14/56 | 9/15/57 | 3/25/57 | -- | -- | 37 |
| S 348 (7) & S 348 (8) Great Falls-Highway | 6.705 & 7.039 | McLaughlin, Inc. $271,302.35 | Seal Coat Oil, Grade, Surf., PMO & Dr. | 7/26/56 | 9/15/57 | 8/2/56 | Shutdown 11/9/56 | | 53 |

DIVISION THREE - BILLINGS

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| S 26 (5) St. Xavier-Hardin | ----- | W.Mackin & Son $275,071.04 | 576' St. & Conc. Bridge | 10/27/55 | 7/31/57 | 3/15/56 | Shutdown 9/22/56 | | 31 |
| F 46 (4) U-1 Hardin-Custer | 11.307 | Hilde Const. Co. $403,161.04 | Grade & Drain | 11/9/56 | 270 Cal. Days | 3/11/57 | Good | 29 | 12 |
| S 154(2) & S 288(3) U-1 Columbus S.E. & Red Lodge-Columbus | 0.759 | Walling Const. Co. $ 61,279.60 | Grade, Surf., RMO & Drain | 3/28/57 | 120 Cal. Days | Not Started | | | |
| S 176 (3) Molt-Billings | 7.426 | F. H. Holland $403,625.98 | Grade, Surf., Bit.Surf.Tr. & Dr. | 8/29/56 | 200 Cal. Days | 11/27/56 | Good | 25 | 20 |
| FI-I 188 (7)U-1, I-IN 212 (12)U-1, S 211 (1), Crow Agency-Hardin-Wyo. Line-Crow Agency-Custer Battlefield Monument | 9.647 | Albert Lalonde $775,431.97 | Grade, Surf., Bit.Surf.Tr. & Dr. | 10/25/56 | 9/15/57 | 11/19/56 | Fair | 12 | 7 |
| I-FI 188 (7)U-2 & I-IN 212 (12)U-1, Crow Agency-Hardin & Wyo. Line-Crow Agency | ----- | F.L.Flynn & Co. $138,868.92 | Two 156' St. & Conc. Bridges | 6/4/56 | 7/31/57 | 7/10/56 | Good | 7 | 59 |
| U 230 (6) & U 386 (4) Billings Streets | 0.598 & 0.705 | Long Const. Co. $225,834.39 | Grade, Surf., PMO & Dr. | 6/4/56 | 9/15/57 | 6/20/56 | Shutdown 11/16/56 | | 55 |
| S 288 (3) U-2 Red Lodge-Columbus | ----- | W.P.Roscoe Co. $294,479.37 | 576' St. & Conc. Bridge | 9/29/55 | 7/31/57 | 10/10/55 | Good | 7 | 81 |
| S 289 (4) U-1 Red Lodge-Columbus | 6.370 | Taggart Const. Co. $325,131.07 | Grade, Surf., PMO & Drain | 8/29/56 | 9/15/57 | 9/8/56 | Shutdown 12/29/56 | | 65 |
| SMP 0299 - Big Horn, Carbon, Stillwater, Sweetgrass & Yellowstone Counties | ----- | Wm.W.Strever $224,945.00 | Crush & Stockpile 55,000 Tons | 9/27/56 | 5/31/57 | 10/12/56 | Good | 7 | 85 |

DIVISION FOUR - WOLF POINT

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| F 84 (21) U-1 Wolf Point-No. Dak. Line | 9.308 | Norgaard & Hilling $350,451.38 | Grade, Surf., Bit.Surf.Tr. & Dr. | 5/15/56 | 280 Cal. Days | 5/25/56 | Shutdown 12/1/56 | | 89 |
| S 190 (2) U-1 Presserville-Girard-Fairview | ----- | W.Mackin & Son $120,837.92 | 321' St. & Conc. Bridge | 6/28/56 | 8/31/57 | 9/11/56 | Shutdown 1/31/57 | | 49 |
| S 197 (2) U-2 Scobey-Canadian Line | ----- | Holm Const. Co. $113,795.29 | Two 143' St. & Conc.Br. & 50' T.T. Br. | 6/28/56 | 8/31/57 | 7/31/56 | Fair | 7 | 45 |
| S 202 (1) Brockton-North | 7.466 | Northwestern Engr. $278,681.54 | Grade, Surf., Bit.Surf.Tr. & Dr. | 12/14/56 | 250 Cal. Days | 3/18/57 | Good | 22 | 8 |

DIVISION FOUR - WOLF POINT (Continued)

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| S 202 (3) U-1<br>Brockton-North | 1.783 | Norgaard & Hilling<br>$ 47,358.60 | Grade, Surf.,<br>& Drain | 12/14/56 | 9/15/57 | Not Started | | | |
| S 202 (3) U-2<br>Brockton-North | ----- | F.L.Flynn & Co.<br>$ 40,522.38 | 110.0' St. &<br>Conc. Bridge | 12/14/56 | 7/31/57 | Not Started | | | |
| F 232 (2)<br>Nashua-Wolf Point | 8.058 | Norgaard & Hilling<br>$325,288.53 | Grade, Surf., Bit.<br>Surf. Treat. &<br>63.0' T.T. Pile Br. | 12/14/56 | 200 Cal.<br>Days | Not Started | | | |
| F-FG 273 (9)<br>Sidney-Culbertson | 0.820 | Norgaard & Hilling<br>$335,468.82 | Grade, Surf., Bit.<br>Surf.Treat., Dr.<br>& 264' St. Br. & Overpass | 9/17/56 | 8/31/58 | 9/24/56 | Shutdown<br>2/16/57 | | 40 |
| S 282 (3) & S 337 (7)<br>Malta-North & Malta-Loring | 10.708 | Richardson Const.<br>$316,244.47 | Grade, Surf.,<br>PMO, Dr. & 100' Br. | 7/26/56 | 9/15/57 | 8/13/56 | Shutdown<br>12/21/56 | | 50 |
| S 286 (4)<br>Glasgow-Opheim-Canadian Line | 10.437 | G. E. Marshall<br>$340,384.20 | Grade, Surf., &<br>Drain | 9/27/56 | 180 Cal.<br>Days | 10/2/56 | Shutdown<br>12/30/56 | | 48 |
| F 315 (11)<br>Van Norman-Glasgow | 14.958 | Summit Const. Co.<br>$116,240.16 | Reshaping &<br>Surfacing | 10/25/56 | 150 Cal.<br>Days | Not Started | | | |
| S 332 (5)<br>Fort Peck-Nashua | ----- | Holm Const. Co.<br>$188,720.27 | 369' St. & Conc.<br>Bridge | 6/29/55 | 9/30/56 | 7/25/55 | Good | 9 | 85 |
| S 332 (6)<br>Fort Peck-Nashua | 2.429 | G. E. Marshall<br>$168,470.03 | Grade, Surf.,<br>RMO & Drain | 4/26/56 | 8/31/57 | 6/15/56 | Shutdown<br>11/8/56 | | 74 |
| F 361 (8)<br>Fairview-Girard | 6.042 | J.F.England's Sons<br>$219,770.98 | Grade, Surf. &<br>Drain | 8/29/56 | 180 Cal.<br>Days | 10/15/56 | Shutdown<br>12/3/56 | | 31 |

DIVISION FIVE - MISSOULA

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| S 36 (4)<br>Drummond-Helmville-Blackfoot Canyon | 4.032 | Bud King Const. Co.<br>$163,412.26 | Grade, Surf., &<br>Drain | 7/26/56 | 150 Cal.<br>Days | 8/13/56 | Shutdown<br>11/16/56 | | 80 |
| S 36 (5)U-1 & F 267 (8)<br>Drummond-Helmville-Blackfoot<br>Canyon & Ovando-Rogers Pass | 6.815 | L.A.Woodward Co.<br>$423,226.34 | Grade, Surf., &<br>Drain | 12/15/55 | 250 Cal.<br>Days | 4/9/56 | Shutdown<br>11/16/56 | | 96 |
| S 36 (5) U-2<br>Drummond-Helmville-Blackfoot Canyon | ----- | N.A.Nelson Co.<br>$ 63,612.75 | 179' St. &<br>Conc. Bridge | 12/15/55 | 10/31/56 | 2/30/56 | Shutdown<br>11/19/56 | | 99 |
| S 36 (6)<br>Drummond-Helmville | ----- | Hammond-Everly Engr.<br>$ 5,596.25 | 1,512.5 Lin.Ft. of<br>St. Guard Rail | 3/28/57 | 60 Cal.<br>Days | Not Started | | | |
| S 38 (3) U-1<br>Noxon-Troy | 8.205 | Sather & Sons<br>$416,797.85 | Grade, Surf.,<br>PMO & Drain | 11/2/55 | 8/31/57 | 11/7/55 | Shutdown<br>12/20/56 | | 69 |
| F 161 (4) U-1<br>Skalkaho Road | 4.522 | Kiely Const. Co.<br>$216,825.42 | Grade & Drain | 1/9/57 | 180 Cal.<br>Days | 1/22/57 | Good | 26 | 60 |
| F 164 (8)<br>Philipsburg-Anaconda | 3.546 | Union Const. Co.<br>$215,634.66 | Grade, Surf.,<br>Bit.Surf.Tr. & Dr. | 10/2/56 | 130 Cal.<br>Days | 11/1/56 | Good | 10 | 28 |
| F 174 (4)<br>Philipsburg-South | 4.157 | Union Const. Co.<br>$237,817.96 | Grade,Surf., Bit.<br>Surf. Treat. & Dr.<br>& Widen 63.4' St. & Conc. Br. | 10/2/56 | 180 Cal.<br>Days | 10/8/56 | None | -- | 34 |

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| **DIVISION FIVE - MISSOULA (Continued)** | | | | | | | | | |
| F 186 (4) Paradise-East | 3.632 | Miller & Strong $347,047.26 | Grade, Surf., Bit.Surf. Tr. & Dr. | 3/28/56 | 280 Cal. Days | 4/30/56 | Shutdown 2/15/57 | | 92 |
| F 267 (9) U-1 Ovando-Rogers Pass | 7.080 | Earl L. McNutt Co. $315,068.08 | Grade, Surf. & Drain | 7/26/56 | 250 Cal. Days | 9/10/56 | Shutdown 1/11/57 | | 48 |
| **DIVISION SIX - KALISPELL** | | | | | | | | | |
| S 157 (1) U-2 Kalispell-Lupfer | 10.392 | O'Brien Const. Co. $210,832.02 | Surf. & Bit. Surf. Treat. | 9/26/56 | 9/15/57 | 10/9/56 | -- | -- | 56 |
| F 270 (7) U-2 Kalispell-Whitefish | ----- | Mont.Engr. & Const. $ 50,315.15 | Widen 155.0' St. & Conc. Bridge | 4/26/56 | 10/31/56 | 6/28/56 | Shutdown 12/1/56 | | 99 |
| F 270 (7) U-3 Kalispell-Whitefish | 7.318 | Sather & Sons $383,679.47 | Grade, Surf., Bit.Surf.Tr. & Dr. | 6/28/56 | 250 Cal. Days | 7/16/56 | Shutdown 11/13/56 | | 84 |
| **DIVISION SEVEN - HAVRE** | | | | | | | | | |
| S 12 (8) Harlem-Turner-Canadian Line | ----- | Lee & Ward $ 29,169.27 | 88.0' T.T. Pile Br. & Approaches | 9/27/56 | 6/30/57 | Not Started | | | |
| F 62 (9) U-1 Shelby-Chester | 8.249 | Earl L. McNutt Co. $359,812.86 | Grade, Surf., Bit.Surf.Tr. & Dr. | 7/26/56 | 200 Cal. Days | 8/27/56 | Shutdown 1/11/57 | | 68 |
| S-US 70 (1) Havre-South | 11.385 | E.C.Powell & Baltrusch Const. $370,976.55 | Grade, Surf., Bit.Surf.Tr. & Dr. | 12/15/55 | 9/15/57 | 1/10/56 | Shutdown 12/1/56 | | 72 |
| S 188 (1) Galata-North | 10.395 | O'Neil Const. Co. $143,105.34 | Grade, Surf., & Drain | 7/10/56 | 150 Cal. Days | 9/20/56 | Shutdown 12/1/56 | | 95 |
| S 188 (2) Galata-North | 8.857 | Naranche & Konda $109,075.50 | Grade, Surf., & Drain | 3/28/57 | 200 Cal. Days | Not Started | | | |
| F 196 (5) Browning East & West | 1.050 | Willis Morris $ 77,097.12 | Grade, Surf., RMO, Dr. & 2 28.0' T.T. Bridges | 9/27/56 | 9/15/57 | Not Started | | | |
| F 210 (2) Babb-South | 6.012 | McLaughlin, Inc. $686,526.83 | Grade, Surf., Bit.Surf.Tr. & Dr. | 8/29/56 | 220 Cal. Days | 9/17/56 | Shutdown 11/17/56 | | 13 |
| S 340 (3) Cleveland-Chinook | 7.225 | J.F.England's Sons $157,405.98 | Grade, Surf., Dr. & 2 38.0' T.T. Bridges | 3/28/57 | 180 Cal. Days | Not Started | | | |
| **DIVISION EIGHT - MILES CITY** | | | | | | | | | |
| S 45 (4) U-1 Brandenberg-Garland-Miles City | 9.863 | Roth Const. Co. $299,175.59 | Grade, Surf., & Drain | 10/25/56 | 250 Cal. Days | 11/26/56 | Good | 28 | 12 |
| F 156 (9) & (10) Olive-Miles City | 17.057 | Summit Const. Co. $754,141.29 | Grade, Surf., Bit. Surf.Treat.,Dr. & Widen 95.0' Bridge | | 450 Cal. Days | Subject to BPR Concurrence | | | |
| F 157 (14) U-2 Miles City-Jordan | ----- | Schye & Sullivan & Riedesel Const. $667,779.54 | 971' St. & Conc. Bridge | 10/27/55 | 12/31/57 | 11/28/55 | Good | 23 | 76 |

MONTHLY CONSTRUCTION REPORT
Month Ending March 31, 1957

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| **DIVISION EIGHT - MILES CITY** (Continued) | | | | | | | | | |
| F 384 (1) Forsyth-Northwest | 4.466 | C.A.Reeves Const. $227,215.93 | Grade, Surf., Bit.Surf.Tr. & Dr. | 10/27/55 | 9/15/56 | 4/12/56 | Shutdown 10/13/56 | | 90 |
| F-FG 283 (3) Forsyth-Northwest | ----- | W.P.Roscoe Co. $659,759.95 | 825.0' St. & Conc. Br. & Overpass | 3/28/56 | 11/20/57 | 7/16/56 | Good | 21 | 34 |
| **DIVISION NINE - LEWISTOWN** | | | | | | | | | |
| S 68 (3) Hilger-Winifred-Big Sandy | 13.011 | Baltrusch Const. $325,839.62 | Grade, Surf., & Drain | 1/24/57 | 225 Cal. Days | Not Started | | | |
| F 103 (8) Lewistown-Roy | 10.454 | S. Birch Inc. & S.Birch & Sons $620,886.14 | Grade, Surf., Bit.Surf. Tr. & Dr. | 7/25/56 | 300 Cal. Days | 8/3/56 | Shutdown 12/5/56 | | 73 |
| F-FLH 333 (13) Grass Range-Malta | ----- | N.A.Nelson Const. $718,051.25 | 698.0' St. & Conc. Bridge | 10/25/56 | 11/30/58 | 11/26/56 | Poor | 5 | 3 |
| **DIVISION TEN - BOZEMAN** | | | | | | | | | |
| S 40 (2) U-1 Belgrade-Menard | 7.833 | Francis Holland $342,458.91 | Grade, Surf., Bit.Surf.Tr. & Dr. | 7/26/56 | 180 Cal. Days | 8/10/56 | Shutdown 12/26/56 | | 84 |
| F 76 (2) U-1 Gallatin Gateway-South | 11.237 | C.H.Elle Const. $522,096.58 | Grade, Surf., Bit.Surf.Tr. & Dr. | 7/27/55 | 400 Cal. Days | 8/16/55 | Shutdown 10/31/56 | | 86 |
| F 76 (2) U-2 Gallatin Gateway-South | ----- | Mont.Engr. & Const. $ 60,073.71 | 120' St. & Conc. Br. & 63.75' St. & Conc. Br. | 7/27/55 | 7/31/56 | 8/29/55 | Shutdown 11/10/56 | | 99 |
| F 76 (4) U-2 Gallatin Gateway-South | ----- | Haggerty-Messmer $145,224.70 | 260' St. & Conc. Bridge | 12/14/56 | 10/31/58 | 2/11/57 | Fair | 10 | 6 |
| F 76 (5) U-2 Gallatin Gateway-South | 4.997 | Peter Kiewit Sons' $723,340.26 | Grade, Surf., Bit.Surf.Tr. & Dr. | 9/27/56 | 300 Cal. Days | 10/5/56 | Shutdown 10/31/56 | | 8 |
| S 186 (4) Wilsall-Northeast | 4.830 | Gibson Const. Co. $150,743.45 | Grade, Surf., & Dr. & 25.0' T.T.Br. | 8/29/56 | 180 Cal. Days | 10/3/56 | Shutdown 12/19/56 | | 66 |
| S 208 (1) U-1 Melville East & West | 8.591 | Walling Const. Co. $232,182.01 | Grade, Surf., & Drain | 8/29/56 | 200 Cal. Days | 9/6/56 | Good | 14 | 71 |
| F 217 (9) U-2 Gardiner-Livingston | ----- | Holm Const. Co. $275,872.92 | 450.0' St. & Conc. Bridge | 10/25/56 | 10/31/58 | 3/13/57 | Fair | 7 | 0 |
| **DIVISION ELEVEN - GLENDIVE** | | | | | | | | | |
| F 2 (12) Baker-Wibaux | 8.893 | Inland Const. Co. $379,849.40 | Grade, Surf., PMO & Drain | 4/26/56 | 9/15/57 | 6/7/56 | Shutdown 11/27/56 | | 95 |
| F 2 (13) Baker-Wibaux | 11.266 | Albert Lalonde $421,639.38 | Grade, Surf., Bit.Surf.Tr. & Dr. | 7/26/56 | 240 Cal. Days | 8/8/56 | -- | -- | 74 |
| F 2 (14) Baker-Wibaux | 10.261 | Harris Const. Co. $432,527.57 | Grade, Surf., Bit.Surf.Tr. & Dr. | 3/28/57 | 300 Cal. Days | Not Started | | | |

DIVISION ELEVEN - GLENDIVE (continued)

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| S 128 (1) Wibaux-North | 5.243 | F. E. Olson $148,927.02 | Grade, Surf., & Drain | 12/14/56 | 10/31/57 | 3/20/57 | Fair | 20 | 1 |
| F 213 (3) Yellowstone River Bridge-Glendive | ----- | Riedesel Const. & Schye & Sullivan $923,480.60 | 1317.5' St. & Conc. Bridge | 9/27/56 | 11/30/58 | 11/5/56 | Poor | 3 | 18 |
| S 347 (8) Alzada-Ekalaka | ----- | J.F.England's Sons $ 67,817.22 | 183.0' St. & Conc. Bridge | 12/14/56 | 9/10/57 | 3/12/57 | Good | 7 | 3 |
| S 359 (2) U-1 Marsh-Glendive | 3.560 | C.A.Reeves Const. $ 99,538.58 | Grade, Surf., & Drain | 11/20/56 | 150 Cal. Days | 12/22/56 | Fair | 11 | 29 |
| S 359 (2) U-2 Marsh-Glendive | ----- | W.Mackin & Son $ 31,608.78 | 200' T.T. Pile Bridge | 11/20/56 | 6/30/57 | 11/30/56 | Good | 4 | 94 |
| F 391 (3) Circle-Sidney | 10.781 | Richardson Const. $541,169.98 | Grade, Surf., Bit.Surf. Tr. & Dr. | 6/4/56 | 9/15/57 | 7/5/56 | Shutdown 12/5/56 | | 86 |
| F 391 (4) Circle-Sidney | 10.615 | Harris Const. Co. $630,079.40 | Grade, Surf., Bit.Surf.Tr. & Dr. | 3/28/57 | 400 Cal. Days | Not Started | | | |

STATE HIGHWAY COMMISSION
Construction Department

Helena, Montana

MONTHLY CONSTRUCTION REPORT
Month Ending April 30, 1957

OCLC 22722994 WF

| Project and Location | Mileage | Contractor and Bid Price | Type | Contract Awarded | Date of Comp. | Work Began | Progress | Men Emp. | % Comp. |
|---|---|---|---|---|---|---|---|---|---|
| **DIVISION ONE - BUTTE** | | | | | | | | | |
| S 2 (13) U-1 Helena-Flesher Pass | 6.234 | Underseth & Logan $ 21,430.90 | Clear and Grub | 10/25/56 | 4/30/57 | 10/30/56 | Fair | 10 | 77 |
| F 43 (12) Wisdom-Divide | 5.256 | Kiely Const. Co. $230,556.55 | Grade, Surf.,Bit. Surf. Treat. & Dr. | 7/26/56 | 150 Cal. Days | 8/13/56 | Shutdown 11/5/56 | | 86 |
| F 43 (13) Wisdom-Divide | 0.566 | Chas. J. Shannon $ 60,376.35 | Grade, Surf.,Bit. Surf. Treat. & Dr. & 38.0' T.T. Br. | 8/24/56 | 60 Cal. Days | 10/2/56 | Fair | 8 | 63 |
| FI-FGI 70 (11)U-3, I 70 (13) U-2, U 70 (14)U-3,U-UG 279 (3) Brewery Bypass-Butte & Butte-West | 4.383 | Carl E. Nelson $362,832.98 | Surf. & Bit. Surf. Treat. | 6/27/56 | 7/31/57 | 8/7/56 | Shutdown 12/20/56 | | 87 |
| F 164 (9) Philipsburg-Anaconda | 5.178 | F & S Contr. Co. $428,237.85 | Grade, Surf.,Bit. Surf. Tr., Drain & Widen 39.6' St. & Conc. Br. | 8/29/56 | 250 Cal. Days | 9/10/56 | Shutdown 12/4/56 | | 32 |
| S 167 (3) U-1 Cardwell-Southeast | 4.103 | Billings Const. Co. $211,197.19 | Grade, Surf., Bit.Surf.Tr. & Dr. | 8/6/56 | 150 Cal. Days | 9/4/56 | Shutdown 12/21/56 | | 56 |
| S 167 (3) U-2 Cardwell-Southeast | ----- | Mont.Engr. & Const. $ 19,714.82 | 2 Tr. Tbr. Bridges | 6/28/56 | 11/30/56 | 11/28/56 | Completed 4/22/57 | | |
| F 242 (14) Town of Basin Butte-Boulder | ----- | F. L. Flynn & Co. $ 21,298.50 | 23.25' St. & Conc. Bridge | 3/28/57 | 9/30/57 | Not Started | | | |
| F 249 (9) Garrison-Helena | 3.513 | Fred H. Slate Co. $393,265.31 | Grade, Surf., Bit.Surf.Treat. & Dr. | 8/29/56 | 200 Cal. Days | 9/7/56 | Fair | 21 | 65 |
| F 267 (7) Ovando-Rogers Pass | 4.104 | Hilde Const. Co. $137,908.63 | Grade, Surf., Bit.Surf.Treat. & Dr. | 3/28/57 | 100 Cal. Days | Not Started | | | |
| F 387 (7) Dillon-Twin Bridges | ----- | Cocanougher Const. $ 18,549.00 | Dyke,riprap & 19' T.T. Br. | 3/28/57 | 8/31/57 | Not Started | | | |
| SMP 2299 Beaverhead, Broadwater, Jefferson & Silver Bow | ----- | Chas. J. Shannon $ 91,950.00 | Crush & Stock-pile 97,500 tons | 4/25/57 | 10/31/57 | Not Started | | | |
| **DIVISION TWO - GREAT FALLS** | | | | | | | | | |
| S 93 (3) Fairfield-West | 6.004 | Earl L. McNutt $270,015.89 | Grade, Surf., PMO & Drain | 9/29/55 | 9/15/56 | 10/31/55 | Shutdown 10/5/56 | | 94 |

MONTHLY CONSTRUCTION REPORT
Month Ending April 30, 1957

DIVISION TWO - GREAT FALLS (Continued)

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| F 180 (2)<br>2nd Ave. No.-Great Falls | 1.428 | City Constructors<br>$325,722.92 | Grade, Surf.,<br>Bit.Surf.Treat. & Dr. | 12/10/56 | 9/15/57 | 4/24/57 | -- | 6 | 0 |
| S 183 (1)<br>Raynesford-South | 7.073 | Robertson & Cave<br>$400,238.49 | Grade, Surf., Dr.<br>& 38.0' T.T.Br. | 9/27/56 | 200 Cal.<br>Days | 10/9/56 | Good | 22 | 75 |
| S 183 (2)<br>Raynesford-South | 5.259 | S. Birch Inc. &<br>S. Birch & Sons<br>$154,044.43 | Grade, Surf., &<br>Drain | 3/28/57 | 200 Cal.<br>Days | 4/12/57 | Good | 30 | 21 |
| IN 211 (12)<br>Vaughn-Conrad | 13.783 | E. C. Powell<br>$173,983.54 | PMO, Seal Coat &<br>Guard Rail | 4/25/57 | 90 Cal.<br>Days | Not Started | | | |
| F 224 (6), U 395 (1),<br>F 388 (5), Gt. Falls Sts. | 3.750 | City Constructors<br>$673,582.23 | Grade, Surf.,<br>PMO & Drain | 8/14/56 | 9/15/57 | 3/25/57 | Fair | 40 | 40 |
| S 348 (7) & S 348 (8)<br>Great Falls-Highwood | 6.705 &<br>7.039 | McLaughlin, Inc.<br>$271,302.35 | Seal Coat Oil,<br>Grade,Surf.,PMO & Drain | 7/26/56 | 9/15/57 | 8/2/56 | Shutdown<br>11/9/56 | | 53 |

DIVISION THREE - BILLINGS

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| S 26 (5)<br>St. Xavier-Hardin | ----- | W. Mackin & Son<br>$275,071.04 | 576' St. &<br>Conc. Bridge | 10/27/55 | 7/31/57 | 3/15/56 | Shutdown<br>9/22/56 | | 31 |
| F 46 (4) U-1<br>Hardin-Custer | 11.307 | Hilde Const. Co.<br>$403,161.04 | Grade & Drain | 11/9/56 | 270 Cal.<br>Days | 3/11/57 | Fair | 30 | 40 |
| S 154(2) & S 288(3) U-1<br>Columbus S.E. & Red Lodge-Columbus | 0.759 | Walling Const. Co.<br>$ 61,279.60 | Grade, Surf.,<br>RMO & Drain | 3/28/57 | 120 Cal.<br>Days | 4/20/57 | Fair | 5 | 0 |
| S 176 (3)<br>Molt-Billings | 7.426 | F. H. Holland<br>$403,625.98 | Grade, Surf.,<br>Bit.Surf.Tr. & Dr. | 8/29/56 | 200 Cal.<br>Days | 11/27/56 | Fair | 32 | 39 |
| FI-I 188 (7)U-1, I-IN 212<br>(12)U-1, S 211 (1), Crow<br>Agency-Hardin-Wyo. Line-Crow Agency-Custer Battlefield Monument | 9.647 | Albert Lalonde<br>$775,431.97 | Grade, Surf.,<br>Bit.Surf.Tr. & Dr. | 10/25/56 | 9/15/57 | 11/19/56 | Poor | -- | 11 |
| I-FI 188 (7)U-2 & I-IN 212<br>(12)U-2, Crow Agency-Hardin<br>& Wyo. Line-Crow Agency | ----- | F. L. Flynn & Co.<br>$138,868.92 | Two 156' St. &<br>Conc. Bridges | 6/4/56 | 7/31/57 | 7/10/56 | Poor | 8 | 59 |
| U 230 (6) & U 386 (4)<br>Billings,Streets | 0.598 &<br>0.705 | Long Const. Co.<br>$225,834.39 | Grade, Surf.,<br>PMO & Dr. | 6/4/56 | 9/15/57 | 6/20/56 | Poor | 18 | 59 |
| S 288 (3) U-2<br>Red Lodge-Columbus | ----- | W. P. Roscoe Co.<br>$294,479.37 | 576' St. &<br>Conc. Bridge | 9/29/55 | 7/31/57 | 10/10/55 | Fair | 10 | 84 |
| S 289 (4) U-1<br>Red Lodge-Columbus | 6.370 | Taggart Const. Co.<br>$325,131.07 | Grade, Surf.,<br>PMO & Drain | 8/29/56 | 9/15/57 | 9/8/56 | Shutdown<br>12/29/56 | | 65 |
| SMP 0299 - Big Horn,<br>Carbon, Stillwater, Sweetgrass<br>& Yellowstone Counties | ----- | Wm. W. Strever<br>$224,945.00 | Crush & Stockpile<br>55,000 Tons | 9/27/56 | 5/31/57 | 10/21/56 | Fair | 6 | 96 |

MONTHLY CONSTRUCTION REPORT
Month Ending April 30, 1957

## DIVISION FOUR - WOLF POINT

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| S 15 (9) Poplar-Flaxville | 15.005 | Richardson Const. $164,957.85 | Bit. Surf. Treat. | 4/25/57 | 120 Cal. Days | Not Started | | | |
| F 84 (21) U-1 Wolf Point-No. Dak. Line | 9.308 | Norgaard & Hilling $350,451.38 | Grade, Surf., Bit. Surf. Tr. & Dr. | 5/15/56 | 280 Cal. Days | Shutdown 12/1/56 | | | 89 |
| S 190 (2) U-2 Presserville-Girard-Fairview | ----- | W. Mackin & Son $120,837.92 | 321' St. & Conc. Bridge | 6/28/56 | 8/31/57 | 9/11/56 | Good | 8 | 50 |
| 10 S 197 (2) U-2 Scobey-Canadian Line | ----- | Holm Const. Co. $113,795.29 | Two 143' St. & Conc. Br. & 50' T.T. Br. | 6/28/56 | 8/31/57 | 7/31/56 | Good | 7 | 45 |
| S 202 (1) Brockton-North | 7.466 | Northwestern Engr. $278,681.54 | Grade, Surf., Bit.Surf.Tr. & Dr. | 12/14/56 | 250 Cal. Days | 3/18/57 | Good | 25 | 27 |
| S 202 (3) U-1 Brockton-North | 1.783 | Norgaard & Hilling $ 47,358.60 | Grade, Surf., & Drain | 12/14/56 | 9/15/57 | Not Started | | | |
| 10 S 202 (3) U-2 Brockton-North | ----- | F. L. Flynn & Co. $ 40,522.38 | 110.0' St. & Conc. Bridge | 12/14/56 | 7/31/57 | 4/3/57 | Good | 6 | 9 |
| F 232 (2) Nashua-Wolf Point | 8.058 | Norgaard & Hilling $325,208.53 | Grade, Surf., Bit. Surf. Treat. & 63.0' T. T. Pile Br. | 12/14/56 | 200 Cal. Days | 4/1/57 | Poor | 14 | 16 |
| 10 F-FG 273 (9) Sidney-Culbertson | 0.820 | Norgaard & Hilling $335,468.82 | Grade, Surf., Bit. Surf.Treat., Dr. & 264' St. Br. & Overpass | 9/17/56 | 8/31/58 | 9/24/56 | Fair | 5 | 41 |
| S 282 (3) & S 337 (7) Malta-North & Malta-Loring | 10.708 | Richardson Const. $316,244.47 | Grade, Surf., PMO, Dr. & 100' Br. | 7/26/56 | 9/15/57 | 8/13/56 | Shutdown 12/21/56 | | 50 |
| S 286 (4) Glasgow-Opheim-Canadian Line | 10.437 | G. E. Marshall $340,384.20 | Grade, Surf., & Drain | 9/27/56 | 180 Cal. Days | 10/2/56 | Shutdown 12/30/56 | | 48 |
| F 315 (11) Van Norman-Glasgow | 14.958 | Summit Const. Co. $116,240.16 | Reshaping & Surfacing | 10/25/56 | 150 Cal. Days | 4/8/57 | Good | 35 | 32 |
| 10 S 332 (5) Fort Peck-Nashua | ----- | Holm Const. Co. $188,720.27 | 369' St. & Conc. Bridge | 6/29/55 | 9/30/56 | 7/25/55 | Good | 4 | 90 |
| S 332 (6) Fort Peck-Nashua | 2.429 | G. E. Marshall $168,470.03 | Grade, Surf., RMO & Drain | 4/26/56 | 8/31/57 | 6/15/56 | Shutdown 11/8/56 | | 74 |
| F 333 (18) Grass Range-Malta | 16.376 | Roth Const. Co. $375,922.50 | Grade & Drain | 4/25/57 | 300 Cal. Days | Not Started | | | |
| F 361 (8) Fairview-Girard | 6.042 | J.F.England's Sons $219,770.98 | Grade, Surf. & Drain | 8/29/56 | 180 Cal. Days | 10/15/56 | Poor | 12 | 35 |

## DIVISION FIVE - MISSOULA

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| S 36 (4) Drummond-Helmville-Blackfoot Canyon | 4.032 | Bud King Const. Co. $163,412.26 | Grade, Surf., & Drain | 7/26/56 | 150 Cal. Days | 8/13/56 | Good | 11 | 89 |
| S 36 (5)U-1 & F 267 (8) Drummond-Helmville-Blackfoot Canyon & Ovando-Rogers Pass | 6.815 | L.A.Woodward Co. $423,226.34 | Grade, Surf., & Drain | 12/15/55 | 250 Cal. Days | 4/9/56 | Shutdown 4/21/56 | | 96 |

DIVISION FIVE - MISSOULA (Continued)

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| S 36 (5) U-2<br>Drummond-Helville-Blackfoot Canyon | ----- | N. A. Nelson Co.<br>$ 63,612.75 | 179' St. &<br>Conc. Bridge | 12/15/55 | 10/31/56 | 2/30/56 | Shutdown<br>11/19/56 | | 99 |
| S 36 (6)<br>Drummond-Helmville | ----- | Hammond-Everly Engr.<br>$ 5,596.25 | 1,512.5 Lin.Ft.<br>of St. Guard Rail | 3/28/57 | 60 Cal.<br>Days | Not Started | | | |
| S 38 (3) U-1<br>Noxon-Troy | 8.205 | Sather & Sons<br>$416,797.85 | Grade, Surf.,<br>PMO & Drain | 11/2/55 | 8/31/57 | 11/7/55 | Shutdown<br>12/20/56 | | 69 |
| F 161 (4) U-1<br>Skalkaho Road | 4.522 | Kiely Const. Co.<br>$216,825.42 | Grade & Drain | 1/9/57 | 180 Cal.<br>Days | 1/22/57 | Good | 14 | 81 |
| F 164 (8)<br>Philipsburg-Anaconda | 3.546 | Union Const. Co.<br>$215,634.66 | Grade, Surf.,Bit.<br>Surf. Tr. & Dr. | 10/2/56 | 130 Cal.<br>Days | 11/1/56 | Fair | 5 | 40 |
| F 175 (4)<br>Philipsburg-South | 4.157 | Union Const. Co.<br>$237,817.96 | Grade, Surf.,Bit.<br>Surf. Treat. & Dr.<br>& Widen 63.4' St. & Conc. Br. | 10/2/56 | 180 Cal.<br>Days | 10/8/56 | Fair | 10 | 36 |
| F 186 (4)<br>Paradise-East | 3.632 | Miller & Strong<br>$347,047.26 | Grade, Surf.,Bit.<br>Surf.Treat. & Dr. | 3/28/56 | 280 Cal.<br>Days | 4/30/56 | Shutdown<br>12/12/56 | | 92 |
| F 267 (9) U-1<br>Ovando-Rogers Pass | 7.080 | Earl L. McNutt Co.<br>$315,068.08 | Grade, Surf. &<br>Drain | 7/26/56 | 250 Cal.<br>Days | 9/10/56 | Fair | 20 | 49 |
| U-UG 405 (2)<br>Missoula Streets | ----- | Pew Construction<br>$683,472.00 | 551.6 St. & Conc.<br>Combination Br. & Overpass | 4/25/57 | 7/31/59 | Not Started | | | |

DIVISION SIX - KALISPELL

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| S 157 (1) U-2<br>Kalispell-Lupfer | 10.392 | O'Brien Const. Co.<br>$210,832.02 | Surf. & Bit.<br>Surf. Treat. | 9/26/56 | 9/15/57 | 10/9/56 | Fair | -- | 58 |
| F 191 (16) U-1<br>Pablo-Kalispell | 7.488 | Duffy Reed Const.<br>$416,191.27 | Grade, Surf.,Bit.<br>Surf. Treat. & Dr. | 4/25/57 | 300 Cal.<br>Days | Not Started | | | |
| F 270 (7) U-2<br>Kalispell-Whitefish | ----- | Mont.Engr. & Const.<br>$ 50,315.15 | Widen 155.0' St.<br>& Conc. Bridge | 4/26/56 | 10/31/56 | 6/28/56 | Completed<br>4/6/57 | | |
| F 270 (7) U-3<br>Kalispell-Whitefish | 7.318 | Sather & Sons<br>$383,679.47 | Grade, Surf.,Bit.<br>Surf. Treat. & Dr. | 6/28/56 | 250 Cal.<br>Days | 7/16/56 | Shutdown<br>11/13/56 | | 84 |

DIVISION SEVEN - HAVRE

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| S 12 (8)<br>Harlem-Turner-Canadian Line | ----- | Lee & Ward<br>$ 29,169.27 | 88.0' T.T. Pile<br>Br. & approaches | 9/27/56 | 6/30/57 | 4/18/57 | Good | 3 | 10 |
| F 62 (9) U-1<br>Shelby-Chester | 8.249 | Earl L. McNutt Co.<br>$359,812.86 | Grade, Surf.,Bit.<br>Surf. Treat. & Dr. | 7/26/56 | 200 Cal.<br>Days | 8/27/56 | Shutdown<br>1/11/57 | | 68 |
| S-US 70 (1)<br>Havre-South | 11.385 | E. C. Powell &<br>Baltrusch Const.<br>$370,976.55 | Grade, Surf.,Bit.<br>Surf.Treat. & Dr. | 12/15/55 | 9/15/57 | 1/10/56 | Good | 9 | 74 |

MONTHLY CONSTRUCTION REPORT
Month Ending April 30, 1957

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| **DIVISION SEVEN - HAVRE (Continued)** | | | | | | | | | |
| S 94 (4)<br>Chester-Northwest | 5.849 | Zook Bros.<br>$114,893.10 | Grade, Surf. & Drain | 4/25/57 | 100 Cal. Days | Not Started | | | |
| S 188 (1)<br>Galata-North | 10.395 | O'Neil Const. Co.<br>$143,105.34 | Grade, Surf. & Drain | 7/10/56 | 150 Cal. Days | 9/20/56 | Good | 3 | 98 |
| S 188 (2)<br>Galata-North | 8.857 | Naranche & Konda<br>$109,075.50 | Grade, Surf. & Drain | 3/28/57 | 200 Cal. Days | 4/9/57 | Good | 35 | 18 |
| F 196 (5)<br>Browning East & West | 1.050 | Willis Morris<br>$ 77,097.12 | Grade, Surf.,RMO, Dr. & 2 28.0' T.T. Bridges | 9/27/56 | 9/15/57 | Not Started | | | |
| F 210 (2)<br>Babb-South | 6.012 | McLaughlin, Inc.<br>$686,526.83 | Grade, Surf.,Bit. Surf. Treat. & Dr. | 8/29/56 | 220 Cal. Days | 9/17/56 | Shutdown 3/31/57 | | 13 |
| S 219 (1)<br>Big Sandy-Rudyard | 6.006 | O'Neil Const. Co.<br>$216,285.89 | Grade, Cement Stabilized Base, Bit. Surf. Treat. & Dr. | 4/25/57 | 100 Cal. Days | Not Started | | | |
| S 340 (3)<br>Cleveland-Chinook | 7.225 | J.F.England's Sons<br>$157,405.98 | Grade, Surf., Dr. & 2 38.0' T.T. Brs. | 3/28/57 | 180 Cal. Days | Not Started | | | |
| **DIVISION EIGHT - MILES CITY** | | | | | | | | | |
| S 45 (4) U-1<br>Brandenberg-Garland-Miles City | 9.863 | Roth Const. Co.<br>$299,175.59 | Grade, Surf. & Drain | 10/25/56 | 250 Cal. Days | 11/26/56 | Good | 43 | 48 |
| F 156 (9) & (10)<br>Olive-Miles City | 17.057 | Summit Const. Co.<br>$745,141.29 | Grade, Surf.,Bit. Surf.Treat.,Dr. & Widen 95.0' Bridge | | 450 Cal. Days | Subject to BPR Concurrence | | | |
| F 157 (14) U-1<br>Miles City-Jordan | 1.505 | Schye & Sullivan<br>$ 75,478.38 | Grade, Surf.,Bit. Surf.Treat. & Dr. | 4/25/57 | 75 Cal. Days | Not Started | | | |
| F 157 (14) U-2<br>Miles City-Jordan | ----- | Schye & Sullivan & Riedesel Const.<br>$667,779.54 | 971' St. & Conc. Bridge | 10/27/55 | 12/31/57 | 11/28/55 | Good | 9 | 77 |
| F 384 (1)<br>Forsyth-Northwest | 4.466 | C.A.Reeves Const.<br>$227,215.93 | Grade, Surf.,Bit. Surf.Treat. & Drain | 10/27/55 | 9/15/56 | 4/12/56 | Shutdown 10/13/56 | | 90 |
| F-FG 384 (3)<br>Forsyth-Northwest | ----- | W.P.Roscoe Co.<br>$659,759.95 | 825.0' St. & Conc. Br. & Overpass | 3/28/56 | 11/20/57 | 7/16/56 | Good | 21 | 42 |
| SMP 0801-01-01-42<br>Miles City, Montana | ----- | Refer Const. Co.<br>$ 17,873.00 | 50' x 18' Office Extension Bldg. | 4/25/57 | 7/31/57 | Not Started | | | |
| **DIVISION NINE - LEWISTOWN** | | | | | | | | | |
| S 68 (3)<br>Hilger-Winifred-Big Sandy | 13.011 | Baltrusch Const.<br>$325,839.62 | Grade, Surf. & Drain | 1/24/57 | 225 Cal. Days | 4/9/57 | Good | 20 | 12 |
| F 103 (8)<br>Lewistown-Roy | 10.454 | S. Birch Inc. & S. Birch & Sons<br>$620,886.14 | Grade, Surf.,Bit. Surf. Treat. & Dr. | 7/25/56 | 300 Cal. Days | 8/3/56 | Poor | 20 | 78 |
| F-FLH 333 (13)<br>Grass Range-Malta | ---- | N.A.Nelson Const.<br>$718,051.25 | 698.0' St. & Conc. Bridge | 10/25/56 | 11/30/58 | 11/26/56 | Good | 17 | 7 |

MONTHLY CONSTRUCTION REPORT
Month Ending April 30, 1957

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| **DIVISION TEN - BOZEMAN** | | | | | | | | | |
| S 40 (2) U-1<br>Belgrade-Menard | 7.833 | Francis Holland<br>$342,458.91 | Grade, Surf.,Bit.<br>Surf.Treat. & Dr. | 7/26/56 | 180 Cal.<br>Days | 8/10/56 | Shutdown<br>12/26/56 | | 84 |
| F 76 (2) U-1<br>Gallatin Gateway-South | 11.237 | C.H.Elle Const.<br>$522,096.58 | Grade, Surf.,Bit.<br>Surf.Treat. & Dr. | 7/27/55 | 400 Cal.<br>Days | 8/16/55 | Shutdown<br>10/31/56 | | 86 |
| F 76 (2) U-2<br>Gallatin Gateway-South | ----- | Mont.Engr. & Const.<br>$ 60,073.71 | 120' St. & Conc.<br>Br. & 63.75' St. & Conc. Br. | 7/27/55 | 7/31/56 | 8/29/55 | Shutdown<br>11/10/56 | | 99 |
| F 76 (4) U-2<br>Gallatin Gateway-South | ----- | Haggerty-Messmer<br>$145,224.70 | 260' St. & Conc.<br>Bridge | 12/14/56 | 10/31/58 | 2/11/57 | Good | 10 | 21 |
| F 76 (5) U-2<br>Gallatin Gateway-South | 4.997 | Peter Kiewit Sons'<br>$723,340.26 | Grade, Surf.,Bit.<br>Surf.Treat. & Dr. | 9/27/56 | 300 Cal.<br>Days | 10/5/56 | Shutdown<br>10/31/56 | | 8 |
| F-IN 117 (11) U-3<br>Livingston-Big Timber | 15.727 | Wm. W. Strever<br>$ 26,339.50 | Seal Coat Oiling | 4/25/57 | 7/31/57 | Not Started | | | |
| S 186 (4)<br>Wilsall-Northeast | 4.830 | Gibson Const. Co.<br>$150,743.45 | Grade, Surf., &<br>Dr. & 25.0' T.T.Br. | 8/29/56 | 180 Cal.<br>Days | 10/3/56 | -- | -- | 66 |
| S 208 (1) U-1<br>Melville East & West | 8.591 | Walling Const. Co.<br>$232,182.01 | Grade, Surf. &<br>Drain | 8/29/56 | 200 Cal.<br>Days | 9/6/56 | Good | 14 | 82 |
| F 217 (9) U-2<br>Gardiner-Livingston | ----- | Holm Const. Co.<br>$275,872.92 | 450.0' St. &<br>Conc. Bridge | 10/25/56 | 10/31/58 | 3/13/57 | Fair | 8 | -- |
| **DIVISION ELEVEN - GLENDIVE** | | | | | | | | | |
| F 2 (12)<br>Baker-Wibaux | 8.893 | Inland Const. Co.<br>$379,849.40 | Grade, Surf.,<br>PMO & Drain | 4/26/56 | 9/15/57 | 6/7/56 | Shutdown<br>11/27/56 | | 95 |
| F 2 (13)<br>Baker-Wibaux | 11.266 | Albert Lalonde<br>$421,639.38 | Grade, Surf.,Bit.<br>Surf.Treat. & Dr. | 7/26/56 | 240 Cal.<br>Days | 8/8/56 | Shutdown<br>4/17/57 | | 80 |
| F 2 (14)<br>Baker-Wibaux | 10.261 | Harris Const. Co.<br>$432,527.57 | Grade, Surf.,Bit.<br>Surf.Treat. & Dr. | 3/28/57 | 300 Cal.<br>Days | Not Started | | | |
| S 128 (1)<br>Wibaux-North | 5.243 | F. E. Olson<br>$148,927.02 | Grade, Surf., &<br>Drain | 12/14/56 | 10/31/57 | 3/20/57 | Good | 23 | 51 |
| F 213 (3)<br>Yellowstone River Bridge<br>- Glendive | ----- | Riedesel Const. &<br>Schye & Sullivan<br>$923,480.60 | 1317.5' St. &<br>Conc. Bridge | 9/27/56 | 11/30/58 | 11/5/56 | Fair | 16 | 20 |
| S 347 (8)<br>Alzada-Ekalaka | ----- | J.F.England's Sons<br>$ 67,817.22 | 183.0' St. &<br>Conc. Bridge | 12/14/56 | 9/10/57 | 3/12/57 | Fair | 7 | 12 |
| S 359 (2) U-1<br>Marsh-Glendive | 3.560 | C.A.Reeves Const.<br>$ 99,538.58 | Grade, Surf.<br>& Drain | 11/20/56 | 150 Cal.<br>Days | 12/22/56 | Fair | 12 | 56 |
| S 359 (2) U-2<br>Marsh-Glendive | ----- | W. Mackin & Son<br>$ 31,608.78 | 200' T.T. Pile<br>Bridge | 11/20/56 | 6/30/57 | 11/30/56 | Fair | -- | 99 |
| S 359 (3)<br>Marsh-Glendive | 0.723 | Albert Lalonde<br>$ 49,055.89 | Grade, Surf.<br>& Drain | 4/25/57 | 60 Cal.<br>Days | Not Started | | | |

MONTHLY CONSTRUCTION REPORT
Month Ending April 30, 1957

DIVISION ELEVEN - GLENDIVE (Continued)

| | | | | | | | | |
|---|---|---|---|---|---|---|---|---|
| F 391 (3)<br>Circle-Sidney | 10.781 | Richardson Const.<br>$541,169.98 | Grade, Surf., Bit.<br>Surf. Treat. & Drain | 6/4/56 | 9/15/57 | 7/5/56 | Shutdown<br>12/5/56 | 86 |
| F 391 (4)<br>Circle-Sidney | 10.615 | Harris Const. Co.<br>$630,079.40 | Grade, Surf., Bit.<br>Surf. Treat. & Drain | 3/28/57 | 400 Cal.<br>Days | Not Started | | |

DIVISION ONE - BUTTE (Addenda)

| | | | | | | | | |
|---|---|---|---|---|---|---|---|---|
| S 35 (7)<br>Jackson-Dillon | 7.500 | Naranche & Konda<br>$235,151.55 | Grade, Drain &<br>50.0' T.T.Pile Bridge | 4/25/57 | 150 Cal.<br>Days | Not Started | | |

STATE HIGHWAY COMMISSION
Construction Department

Helena, Montana

MONTHLY CONSTRUCTION REPORT
Month Ending May 31, 1957

OCLC 22722994 WF

| Project and Location | Mileage | Contractor and Bid Price | Type | Contract Awarded | Date of Comp. | Work Began | Progress | Men Emp. | % Comp. |
|---|---|---|---|---|---|---|---|---|---|
| **DIVISION ONE - BUTTE** | | | | | | | | | |
| S 2 (13) U-1 Helena-Flesher Pass | 6.234 | Underseth & Logan $ 21,430.90 | Clear and Grub | 10/25/56 | 4/30/57 | 10/30/56 | Poor | 4 | 98 |
| S 35 (7) Jackson-Dillon | 7.500 | Naranche & Konda $235,151.55 | Grade, Drain & 50.0' T.T. Pile Bridge | 4/25/57 | 150 Cal. Days | 5/16/57 | Good | 28 | 10 |
| F 43 (12) Wisdom-Divide | 5.256 | Kiely Const. Co. $230,556.55 | Grade, Surf., Bit. Surf. Treat. & Dr. | 7/26/56 | 150 Cal. Days | 8/13/56 | Shutdown 11/5/56 | | 86 |
| F 43 (13) Wisdom-Divide | 0.566 | Chas. J. Shannon $ 60,376.35 | Grade, Surf., Bit. Surf. Treat. & Dr. & 28.0' T.T. Bridge | 8/24/56 | 60 Cal. Days | 10/2/56 | Poor | 10 | 80 |
| FI-FGI 70 (11)U-3, I 70 (13) U-2, U 70 (14)U-3,U-UG 279 (3) Brewery Bypass-Butte & Butte-West | 4.383 | Carl E. Nelson $362,832.98 | Surf. & Bit. Surf. Treat. | 6/27/56 | 7/31/57 | 8/7/56 | Fair | -- | 95 |
| F 164 (9) Philipsburg-Anaconda | 5.178 | F & S Contr. Co. $428,237.85 | Grade, Surf., Bit. Surf. Treat., Drain & Widen 39.6' St. & Conc. Br. | 8/29/56 | 250 Cal. Days | 9/10/56 | Fair | -- | 39 |
| S 167 (3) U-1 Cardwell-Southeast | 4.103 | Billings Const. Co. $211,197.19 | Grade, Surf., Bit. Surf. Treat. & Drain | 8/6/56 | 150 Cal. Days | 9/4/56 | Fair | 25 | 85 |
| F 241 (15) Dillon-Butte | 1.364 | Kiely Const. Co. $330,671.55 | Grade, Surf., PMO & Drain | 5/23/57 | 160 Cal. Days | Not Started | | | |
| F 242 (14) Town of Basin Butte-Boulder | ----- | F. L. Flynn & Co. $ 21,298.50 | 23.25' St. & Conc. Bridge | 3/28/57 | 9/30/57 | Not Started | | | |
| F 249 (9) Garrison-Helena | 3.513 | Fred H. Slate Co. $373,265.31 | Grade, Surf., Bit. Surf. Treat. & Drain | 8/29/56 | 200 Cal. Days | 9/7/56 | Fair | 20 | 80 |
| F 267 (7) Ovando-Rogers Pass | 4.104 | Hilde Const. Co. $137,908.63 | Grade, Surf., Bit. Surf. Treat. & Dr. | 3/28/57 | 100 Cal. Days | 4/29/57 | Fair | 13 | 17 |
| F 387 (7) Dillon-Twin Bridges | ----- | Cocanougher Const. $ 18,549.00 | Dyke, riprap & 19' T. T. Bridge | 3/28/57 | 8/31/57 | 5/6/57 | Fair | 5 | 50 |
| SMP 2299 Beaverhead, Broadwater, Jefferson & Silver Bow | ----- | Chas. J. Shannon $ 91,950.00 | Crush & Stockpile 97,500 tons | 4/25/57 | 10/31/57 | 5/13/57 | Poor | 13 | 9 |
| **DIVISION TWO - GREAT FALLS** | | | | | | | | | |
| S 93 (3) Fairfield-West | 6.004 | Earl L. McNutt $270,015.89 | Grade, Surf., PMO & Drain | 9/29/55 | 9/15/56 | 10/31/55 | Fair | 20 | 96 |

DIVISION TWO - GREAT FALLS (Continued)

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| F 180 (2) 2nd Ave. No. -Great Falls | 1.428 | City Constructors $325,722.92 | Grade, Surf., Bit. Surf. Treat. & Dr. | 12/10/56 | 9/15/57 | 4/24/57 | Good | 15 | 14 |
| S 183 (1) Raynesford-South | 7.073 | Robertson & Cave $400,238.49 | Grade, Surf., Dr. & 38.0' T.T. Bridge | 9/27/56 | 200 Cal. Days | 10/9/56 | Fair | 20 | 85 |
| S 183 (2) Raynesford-South | 5.259 | S. Birch Inc. & S. Birch & Sons $154,044.43 | Grade, Surf., & Drain | 3/28/57 | 200 Cal. Days | 4/12/57 | Good | 25 | 59 |
| IN 211 (12) Vaughn-Conrad | 13.783 | E. C. Powell $173,983.54 | PMO, Seal Coat & Guard Rail | 4/25/57 | 90 Cal. Days | Not Started | | | |
| F 224 (6), U 395 (1), F 288 (5), Gt. Falls Sts. | 3.750 | City Constructors $673,582.23 | Grade, Surf., PMO & Drain | 8/14/56 | 9/15/57 | 3/25/57 | Poor | 40 | 40 |
| S 348 (7) & S 348 (8) Great Falls-Highwood | 6.705<br>7.039 | McLaughlin, Inc. $271,302.35 | Seal Coat Oil, Grade, Surf., PMO & Drain | 7/26/56 | 9/15/57 | 8/2/56 | Poor | 10 | 53 |

DIVISION THREE - BILLINGS

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| S 26 (5) St. Xavier-Hardin | ----- | W. Mackin & Son $275,071.04 | 576' St. & Conc. Bridge | 10/27/55 | 7/31/57 | 3/15/56 | Shutdown 9/22/56 | | 31 |
| F 46 (4) U-1 Hardin-Custer | 11.307 | Hilde Const. Co. $403,161.04 | Grade & Drain | 11/9/56 | 270 Cal. Days | 3/11/57 | Good | 21 | 68 |
| S 154 (2) & S 288 (3)U-1 Columbus S.E. & Red Lodge-Columbus | 0.759 | Walling Const. Co. $ 61,279.60 | Grade, Surf., RMO & Drain | 3/28/57 | 120 Cal. Days | 4/20/57 | Fair | 14 | 22 |
| S 176 (3) Molt-Billings | 7.426 | F. H. Holland $403,625.98 | Grade, Surf., Bit.Surf.Tr. & Drain | 8/29/56 | 200 Cal. Days | 11/27/56 | Good | 24 | 80 |
| FI-I 188 (7)U-1, I-IN 212 (12)U-1, S 211 (1), Crow Agency-Hardin-Wyo. Line-Crow Agency-Custer Battlefield Monument | 9.647 | Albert Lalonde $775,431.97 | Grade, Surf., Bit. Surf. Treat. & Drain | 10/25/56 | 9/15/57 | 11/19/56 | Good | 38 | 19 |
| I-FI 188 (7)U-2 & I-IN 212 (12)U-2, Crow Agency-Hardin & Wyo. Line-Crow Agency | ----- | F. L. Flynn & Co. $138,868.92 | Two 156' St. & Conc. Bridges | 6/4/56 | 7/31/57 | 7/10/56 | Good | 8 | 89 |
| U 230 (6) & U 386 (4) Billings Streets | 0.598<br>0.705 | Long Const. Co. $225,834.39 | Grade, Surf., PMO & Drain | 6/4/56 | 9/15/57 | 6/20/56 | Fair | 35 | 73 |
| S 288 (3) U-2 Red Lodge-Columbus | ----- | W. P. Roscoe Co. $294,479.37 | 576' St. & Conc. Bridge | 9/29/55 | 7/31/57 | 10/10/55 | Good | 8 | 93 |
| S 289 (4) U-1 Red Lodge-Columbus | 6.370 | Taggart Const. Co. $325,131.07 | Grade, Surf., PMO & Drain | 8/29/56 | 9/15/57 | 9/8/56 | Shutdown 12/29/56 | | 65 |
| SMP 0299 - Big Horn, Carbon, Stillwater, Sweetgrass & Yellowstone Counties | ----- | Wm. W. Strever $224,945.00 | Crush & Stockpile 55,000 Tons | 9/27/56 | 5/31/57 | 10/21/56 | Completed | | |

DIVISION FOUR - WOLF POINT

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| S 15 (9) Poplar-Flaxville | 15.005 | Richardson Const. $164,957.85 | Bit. Surf. Treat. | 4/25/57 | 120 Cal. Days | 5/14/57 | Good | -- | 9 |

DIVISION FOUR - WOLF POINT (Continued)

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| F 84 (21) U-1<br>Wolf Point-No. Dak. Line | 9.308 | Norgaard & Hilling<br>$350,451.38 | Grade, Surf., Bit.<br>Surf. Treat. & Dr. | 5/15/56 | 280 Cal.<br>Days | Shutdown<br>12/1/56 | | | 89 |
| S 190 (2) U-2<br>Presserville-Girard-Fairview | ----- | W. Mackin & Son<br>$120,837.92 | 321' St. & Conc.<br>Bridge | 6/28/56 | 8/31/57 | 9/11/56 | Good | -- | 81 |
| S 197 (2) U-2<br>Scobey-Canadian Line | ----- | Holm Const. Co.<br>$113,795.29 | Two 143' St. &<br>Conc. Br. & 50' T.T. Br. | 6/28/56 | 8/31/57 | 7/31/56 | Fair | 10 | 70 |
| S 202 (1)<br>Brockton-North | 7.466 | Northwestern Engr.<br>$278,681.54 | Grade, Surf., Bit.<br>Surf. Treat. & Drain | 12/14/56 | 250 Cal.<br>Days | 3/18/57 | Good | 48 | 59 |
| S 202 (3) U-1<br>Brockton-North | 1.783 | Norgaard & Hilling<br>$ 47,358.60 | Grade, Surf.,<br>& Drain | 12/14/56 | 9/15/57 | Not Started | | | |
| S 202 (3) U-2<br>Brockton-North | ----- | F. L. Flynn & Co.<br>$ 40,522.38 | 110.0' St. &<br>Conc. Bridge | 12/14/56 | 7/31/57 | 4/3/57 | Fair | 5 | 22 |
| S 206 (1) U-2<br>Homestead East & West | ----- | F. L. Flynn & Co.<br>$ 44,713.60 | 110.0' St. &<br>Conc. Bridge | 5/23/57 | 10/31/57 | Not Started | | | |
| F 232 (2)<br>Nashua-Wolf Point | 8.058 | Norgaard & Hilling<br>$325,288.53 | Grade, Surf., Bit.<br>Surf. Treat. &<br>63.0' T. T. Pile Br. | 12/14/56 | 200 Cal.<br>Days | 4/1/57 | Good | 38 | 45 |
| F-FG 273 (9)<br>Sidney-Culbertson | 0.820 | Norgaard & Hilling<br>$335,468.82 | Grade, Surf., Bit.<br>Surf. Treat., Dr. &<br>264' St. Br. & Overpass | 9/17/56 | 8/31/58 | 9/24/56 | Fair | 5 | 43 |
| S 282 (3) & S 337 (7)<br>Malta-North & Malta-Loring | 10.708 | Richardson Const.<br>$316,244.47 | Grade, Surf., PMO,<br>Dr. & 100' Bridge | 7/26/56 | 9/15/57 | 8/13/56 | Good | 20 | 78 |
| S 286 (4)<br>Glasgow-Opheim-Canadian Line | 10.437 | G. E. Marshall<br>$340,384.20 | Grade, Surf., &<br>Drain | 9/27/56 | 180 Cal.<br>Days | 10/2/56 | Poor | -- | 48 |
| F 315 (11)<br>Van Norman-Glasgow | 14.958 | Summit Const. Co.<br>$116,240.16 | Reshaping &<br>Surfacing | 10/25/56 | 150 Cal.<br>Days | 4/8/57 | Good | 40 | 80 |
| S 332 (5)<br>Fort Peck-Nashua | ----- | Holm Const. Co.<br>$188,720.27 | 3698 St. & Conc.<br>Bridge | 6/29/55 | 9/30/56 | 7/25/55 | Good | 5 | 98 |
| S 332 (6)<br>Fort Peck-Nashua | 2.429 | G. E. Marshall<br>$168,470.03 | Grade, Surf., RMO<br>& Drain | 4/26/56 | 8/31/57 | 6/15/56 | Shutdown<br>11/8/56 | | 74 |
| F 333 (18)<br>Grass Range-Malta | 16.376 | Roth Const. Co.<br>$375,922.50 | Grade & Drain | 4/25/57 | 300 Cal.<br>Days | 5/20/57 | Good | 52 | 10 |
| S 361 (8)<br>Fairview-Girard | 6.042 | J.F.England's Sons<br>$219,770.98 | Grade, Surf. &<br>Drain | 8/29/56 | 180 Cal.<br>Days | 10/15/56 | Good | 14 | 57 |

DIVISION FIVE - MISSOULA

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| S 36 (4)<br>Drummond-Helmville-Blackfoot Canyon | 4.032 | Bud King Const. Co.<br>$163,412.26 | Grade, Surf., &<br>Drain | 7/26/56 | 150 Cal.<br>Days | 8/13/56 | Completed<br>5/13/57 | | |
| S 36 (5)U-1 & F 267 (8)<br>Drummond-Helmville-Blackfoot<br>Canyon & Ovando-Rogers Pass | 6.815 | L.A.Woodward Co.<br>$423,226.34 | Grade, Surf., &<br>Drain | 12/15/55 | 250 Cal.<br>Days | 4/9/56 | Completed<br>5/13/57 | | |

DIVISION FIVE - MISSOULA (Continued)

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| S 36 (5) U-2<br>Drummond-Helmville-Blackfoot Canyon | ----- | N. A. Nelson Co.<br>$ 63,612.75 | 179' St. & Conc. Bridge | 12/15/55 | 10/31/56 | 2/30/56 | Completed 5/18/57 | | |
| S 36 (6)<br>Drummond-Helmville | ----- | Hammond-Everly Engr.<br>$ 5,596.25 | 1,512.5 Lin. Ft. of of Steel Guard Rail | 3/28/57 | 60 Cal. Days | Not Started | | | |
| S 38 (3) U-1<br>Noxon-Troy | 8.205 | Sather & Sons<br>$416,797.85 | Grade, Surf., PMO & Drain | 11/2/55 | 8/31/57 | 11/7/55 | Poor | 16 | 71 |
| F 161 (4) U-1<br>Skalkaho Road | 4.522 | Kiely Const. Co.<br>$216,825.42 | Grade & Drain | 1/9/57 | 180 Cal. Days | 1/22/57 | Good | 6 | 99 |
| F 164 (8)<br>Philipsburg-Anaconda | 3.546 | Union Const. Co.<br>$215,634.66 | Grade, Surf., Bit. Surf. Treat. & Dr. | 10/2/56 | 130 Cal. Days | 11/1/56 | Fair | 5 | 50 |
| F 175 (4)<br>Philipsburg-South | 4.157 | Union Const. Co.<br>$237,817.96 | Grade, surf., Bit. Surf. Treat. & Dr. & Widen 63.4' St. & Conc. Br. | 10/2/56 | 180 Cal. Days | 10/8/56 | Fair | 35 | 62 |
| F 186 (4)<br>Paradise-East | 3.632 | Miller & Strong<br>$347,047.26 | Grade, Surf., Bit. Surf. Treat. & Drain | 3/28/56 | 280 Cal. Days | 4/30/56 | Fair | 7 | 95 |
| S 218 (1) & S 220 (1)<br>Missoula Streets | 2.456 | Union Const. Co.<br>$ 90,803.39 | Grade, Surf., Bit. Surf. Treat. & Drain | 5/23/57 | 100 Cal. Days | Not Started | | | |
| F 267 (9) U-1<br>Ovando-Rogers Pass | 7.080 | Earl L. McNutt Co.<br>$315,068.08 | Grade, Surf. & Drain | 7/26/56 | 250 Cal. Days | 9/10/56 | Fair | 25 | 64 |
| U-UG 405 (2)<br>Missoula Streets | ----- | Pew Construction<br>$683,472.00 | 551.6 St. & Conc. Combination Br. & Overpass | 4/25/57 | 7/31/59 | Not Started | | | |

DIVISION SIX - KALISPELL

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| S 157 (1) U-2<br>Kalispell-Lupfer | 10.392 | O'Brien Const. Co.<br>$210,832.02 | Surf. & Bit. Surf. Treat. | 9/26/56 | 9/15/57 | 10/9/56 | Poor | 15 | 77 |
| S 178 (2)<br>Moiese-Charlo-Nine Pipe | 4.825 | Holland Const. Co.<br>$247,184.42 | Grade, Surf., Bit. Surf. Treat. & Dr. | 5/23/57 | 100 Cal. Days | Not Started | | | |
| F 191 (16) U-1<br>Pablo-Kalispell | 7.488 | Duffy Reed Const.<br>$416,191.27 | Grade, Surf., Bit. Surf. Treat. & Dr. | 4/25/57 | 300 Cal. Days | 5/21/57 | Poor | 12 | 1 |
| F 270 (7) U-3<br>Kalispell-Whitefish | 7.318 | Sather & Sons<br>$383,679.47 | Grade, Surf., Bit. Surf. Treat. & Dr. | 6/28/56 | 250 Cal. Days | 7/16/56 | Good | 25 | 88 |

DIVISION SEVEN - HAVRE

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| S 12 (8)<br>Harlem-Turner-Canadian Line | ----- | Lee & Ward<br>$ 29,169.27 | 88.0' T.T. Pile Bridge & Approaches | 9/27/56 | 6/30/57 | 4/18/57 | Completed 5/20/57 | | |
| F 62 (9) U-1<br>Shelby-Chester | 8.249 | Earl L. McNutt Co.<br>$359,812.86 | Grade, Surf., Bit. Surf. Treat. & Drain | 7/26/56 | 200 Cal. Days | 8/27/56 | Fair | 19 | 83 |
| S-US 70 (1)<br>Havre-South | 11.385 | E. C. Powell & Baltrusch Const.<br>$370,976.55 | Grade, Surf., Bit. Surf. Treat. & Drain | 12/15/55 | 9/15/57 | 1/10/56 | Good | 25 | 85 |

DIVISION SEVEN - Havre (Continued)

| | | | | | | | | |
|---|---|---|---|---|---|---|---|---|
| S 94 (4) Chester-Northwest | 5.849 | Zook Bros. $114,893.10 | Grade, Surf. & Drain | 4/25/57 | 100 Cal. Days | 5/16/57 | Good | 20 9 |
| S 188 (1) Galata-North | 10.395 | O'Neil Const. Co. $143,105.34 | Grade, Surf. & Drain | 7/10/56 | 150 Cal. Days | 9/20/56 | Completed 4/27/57 | |
| S 188 (2) Galata-North | 8.857 | Naranche & Konda $109,075.50 | Grade, Surf. & Drain | 3/28/57 | 200 Cal. Days | 4/9/57 | Good | 8 97 |
| F 196 (5) Browning East & West | 1.050 | Willis Morris $ 77,097.12 | Grade, Surf., RMO, Dr. & 2 28.0' T.T. Bridges | 9/27/57 | 9/15/57 | 5/29/57 | Fair | 3 69 |
| F 210 (2) Babb-South | 6.012 | McLaughlin, Inc. $686,562.83 | Grade, Surf., Bit. Surf. Treat. & Dr. | 8/29/56 | 220 Cal. Days | 9/17/56 | Good | 40 16 |
| S 219 (1) Big Sandy-Rudyard | 6.006 | O'Neil Const. Co. $216,285.89 | Grade, Cement Stabilized Base, Bit. Surf. Treat. & Dr. | 4/25/57 | 100 Cal. Days | 5/6/57 | Good | 18 15 |
| S 340 (3) Cleveland-Chinook | 7.225 | J.F.England's Sons $157,405.98 | Grade, Surf., Dr. & 2 38.0' T.T. Bridges | 3/28/57 | 180 Cal. Days | Not Started | | |

DIVISION EIGHT - MILES CITY

| | | | | | | | | |
|---|---|---|---|---|---|---|---|---|
| S 45 (4) U-1 Brandenberg-Garland-Miles City | 9.863 | Roth Const. Co. $299,175.59 | Grade, Surf. & Drain | 10/25/56 | 250 Cal. Days | 11/26/56 | Fair | 8 72 |
| F 156 (9) & (10) Olive-Miles City | 17.057 | Summit Const. Co. $745,141.29 | Grade, Surf., Bit. Surf.Treat., Dr. & Widen 95.0' Bridge | | 450 Cal. Days | Subj. to BPR Concurrence | | |
| F 157 (14) U-1 Miles City-Jordan | 1.505 | Schye & Sullivan $ 75,478.38 | Grade, Surf., Bit. Surf. Treat. & Dr. | 4/25/57 | 75 Cal. Days | Not Started | | |
| F 157 (14) U-2 Miles City-Jordan | ----- | Schye & Sullivan & Riedesel Const. $667,779.54 | 971' St. & Conc. Bridge | 10/27/55 | 12/31/57 | 11/28/55 | Good | 27 82 |
| F 384 (1) Forsyth-Northwest | 4.466 | C.A.Reeves Const. $227,215.93 | Grade, Surf., Bit. Surf. Treat. & Drain | 10/27/55 | 9/15/56 | 4/12/56 | Shutdown 10/13/56 | 90 |
| F-FG 384 (3) Forsyth-Northwest | ----- | W.P.Roscoe Co. $659,759.95 | 825.0' St. & Conc. Br. & Overpass | 3/28/56 | 11/20/57 | 7/16/56 | Fair | 9 47 |
| SMP 0801-01-01-42 Miles City, Montana | ----- | Refer Const. Co. $ 17,873.00 | 50' x 18' Office Extension Bldg. | 4/25/57 | 7/31/57 | 5/16/57 | Good | 5 10 |

DIVISION NINE - LEWISTOWN

| | | | | | | | | |
|---|---|---|---|---|---|---|---|---|
| S 68 (3) Hilger-Winifred-Big Sandy | 13.011 | Baltrusch Const. $325,839.62 | Grade, Surf. & Drain | 1/24/57 | 225 Cal. Days | 4/9/57 | Fair | 25 31 |
| F 103 (8) Lewistown-Roy | 10.454 | S. Birch Inc. & S. Birch & Sons $620,886.14 | Grade, Surf., Bit. Surf. Treat. & Dr. | 7/25/56 | 300 Cal. Days | 8/3/56 | Fair | 25 82 |

DIVISION NINE - LEWISTOWN (Continued)

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| F 103 (9)<br>Lewistown-Roy | 9.962 | S. Birch, Inc.<br>S. Birch & Sons<br>$448,507.50 | Grade, Surf., Bit.<br>Surf. Treat. & Drain | 5/23/57 | 230 Cal.<br>Days | Not Started | | | |
| F-FLH 333 (13)<br>Grass Range-Malta | ----- | N.A.Nelson Const.<br>$718,051.25 | 698.0' St. & Conc.<br>Bridge | 10/25/56 | 11/30/58 | 11/26/56 | Fair | 12 | 16 |

DIVISION TEN - BOZEMAN

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| S 40 (2) U-1<br>Belgrade-Menard | 7.833 | Francis Holland<br>$342,458.91 | Grade, Surf., Bit.<br>Surf.Treat. & Dr. | 7/26/56 | 180 Cal.<br>Days, | 8/10/56 | Fair | 24 | 91 |
| F 76 (2) U-1<br>Gallatin Gateway-South | 11.237 | C.H.Elle Const.<br>$522,096.58 | Grade, Surf., Bit.<br>Surf. Treat. & Dr. | 7/27/55 | 400 Cal.<br>Days | 8/16/55 | Fair | -- | 87 |
| F 76 (2) U-2<br>Gallatin Gateway-South | ----- | Mont.Engr. & Const.<br>$ 60,073.71 | 120' St. & Conc.<br>Br. & 63.75' St. & Conc. Br. | 7/27/55 | 7/31/56 | 8/29/55 | -- | 3 | 99 |
| F 76 (4) U-2<br>Gallatin Gateway-South | ----- | Haggerty-Messmer<br>$145,224.70 | 260' St. & Conc.<br>Bridge | 12/14/56 | 10/31/58 | 2/11/57 | Good | 10 | 27 |
| F 76 (5) U-2<br>Gallatin Gateway-South | 4.997 | Peter Kiewit Sons'<br>$723,340.26 | Grade, Surf., Bit.<br>Surf. Treat. & Dr. | 9/27/56 | 300 Cal.<br>Days | 10/5/56 | Shutdown<br>10/31/56 | | 8 |
| F-IN 117 (11) U-3<br>Livingston-Big Timber | 15.727 | Wm. W. Strever<br>$ 26,339.50 | Seal Coat Oiling | 4/25/57 | 60 Cal.<br>Days | Not Started | | | |
| S 186 (4)<br>Wilsall-Northeast | 4.830 | Gibson Const. Co.<br>$150,743.45 | Grade, Surf., & Dr.<br>& 25.0' T.T.Br. | 8/29/56 | 180 Cal.<br>Days | 10/3/56 | -- | 4 | 66 |
| S 208 (1) U-1<br>Melville East & West | 8.591 | Walling Const. Co.<br>$232,182.01 | Grade, Surf. &<br>Drain | 8/29/56 | 200 Cal.<br>Days | 9/6/56 | Good | 14 | 82 |
| F 217 (9) U-1<br>Gardiner-Livingston | 11.529 | Naranche & Konda<br>$428,289.07 | Grade, Surf. &<br>Drain | 5/23/57 | 300 Cal.<br>Days | Not Started | | | |
| F 217 (9) U-2<br>Gardiner-Livingston | ----- | Holm Const. Co.<br>$275,872.92 | 450.0' St. & Conc.<br>Bridge | 10/25/56 | 10/31/58 | 3/13/57 | Poor | 6 | 7 |
| F 217 (9) U-3<br>Gardiner-Livingston | ----- | McLaughlin Const.<br>$ 32,149.08 | 90.0' St. & Conc.<br>Bridge | 5/23/57 | 10/31/57 | Not Started | | | |

DIVISION ELEVEN - GLENDIVE

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| F 2 (12)<br>Baker-Wibaux | 8.893 | Inland Const. Co.<br>$379,849.40 | Grade, Surf., PMO<br>& Drain | 4/26/56 | 9/15/57 | 6/7/56 | Good | 22 | 95 |
| F 2 (13)<br>Baker-Wibaux | 11.266 | Albert Lalonde<br>$421,639.38 | Grade, Surf., Bit.<br>Surf. Treat. & Dr. | 7/26/56 | 240 Cal.<br>Days | 8/8/56 | Poor | 35 | 84 |
| F 2 (14)<br>Baker-Wibaux | 10.261 | Harris Const. Co.<br>$432,527.57 | Grade, Surf., Bit.<br>Surf. Treat. & Dr. | 3/28/57 | 300 Cal.<br>Days | Not Started | | | |
| S 128 (1)<br>Wibaux-North | 5.243 | F. E. Olson<br>$148,927.02 | Grade, Surf. &<br>Drain | 12/14/56 | 10/31/57 | 3/20/57 | Good | 23 | 86 |

MONTHLY CONSTRUCTION REPORT
Month Ending May 31, 1957

DIVISION ELEVEN - GLENDIVE

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| F 213 (3) Yellowstone River Bridge - Glendive | ----- | Riedesel Const. & Schye & Sullivan $923,480.60 | 1317.5' St. & Conc. Bridge | 9/27/56 | 11/30/58 | 11/5/56 | Shutdown 5/9/57 | | 24 |
| S 347 (8) Alzada-Ekalaka | ----- | J.F.England's Sons $ 67,817.22 | 183.0' St. & Conc. Bridge | 12/14/56 | 9/10/57 | 3/12/57 | Good | 7 | 28 |
| S 359 (2) U-1 Marsh-Glendive | 3.560 | C.A.Reeves Const. $ 99,538.58 | Grade, Surf., & Drain | 11/20/56 | 150 Cal. Days | 12/22/56 | Poor | 3 | 75 |
| S 359 (2) U-2 Marsh-Glendive | ----- | W. Mackin & Son $ 31,608.78 | 200' T.T. Pile Bridge | 11/20/56 | 6/30/57 | 11/30/56 | Completed 4/27/57 | | |
| S 359 (3) March-Glendive | 0.723 | Albert Lalonde $ 49,055.89 | Grade, Surf. & Drain | 4/25/57 | 60 Cal. Days | 5/4/57 | Fair | 8 | 20 |
| F 391 (3) Circle-Sidney | 10.781 | Richardson Const. $541,169.98 | Grade, Surf., Bit. Surf. Treat. & Drain | 6/4/56 | 9/15/57 | 7/5/56 | Shutdown 12/5/56 | | 86 |
| F 391 (4) Circle-Sidney | 10.615 | Harris Const. Co. $630,079.40 | Grade, Surf., Bit. Surf. Treat. & Drain | 3/28/57 | 400 Cal. Days | Not Started | | | |

STATE HIGHWAY COMMISSION
Construction Department

Helena, Montana

MONTHLY CONSTRUCTION REPORT
Month Ending June 30, 1957

OCLC 22722994 WF

| Project and Location | Mileage | Contractor and Bid Price | Type | Contract Awarded | Date of Comp. | Work Began | Progress | Men Emp. | % Comp. |
|---|---|---|---|---|---|---|---|---|---|
| DIVISION ONE - BUTTE | | | | | | | | | |
| S 2 (13) U-1 Helena-Flesher Pass | 6.234 | Underseth & Logan $ 21,430.90 | Clear and Grub | 10/25/56 | 4/30/57 | 10/30/56 | Completed 6/2/57 | | |
| S 2 (13) U-2 Helena-Flesher Pass | 6.234 | Earl L. McNutt Co. $249,363.76 | Grade and Drain | 6/28/57 | 150 Cal. Days | Not Started | | | |
| S 35 (7) Jackson-Dillon | 7.500 | Naranche & Konda $235,151.55 | Grade, Drain & 50.0' T.T. Pile Bridge | 4/25/57 | 150 Cal. Days | 5/16/57 | Good | 55 | 70 |
| F 43 (12) Wisdom-Divide | 5.256 | Kiely Const. Co. $230,556.55 | Grade, Surf., Bit. Surf. Treat. & Dr. | 7/26/56 | 150 Cal. Days | 8/13/56 | Good | 15 | 99 |
| F 43 (13) Wisdom-Divide | 0.566 | Chas. J. Shannon $ 60,376.35 | Grade, Surf., Bit. Surf. Treat. & Dr. & 28.0' T.T. Bridge | 8/24/56 | 60 Cal. Days | 10/2/56 | Fair | 14 | 95 |
| FI-FGI 70 (11)U-3, I 70 (13) U-2, U 70 (14)U-3, U-UG 279 (3) Brewery Bypass-Butte & Butte-West | 4.383 | Carl E. Nelson $362,832.98 | Surf. & Bit. Surf. Treat. | 6/27/56 | 7/31/57 | 8/7/56 | Good | 24 | 98 |
| F 164 (9) Philipsburg-Anaconda | 5.178 | F & S Contr. Co. $428,237.85 | Grade, Surf., Bit. Surf. Treat., Dr. & Widen 39.6' St. & Conc. Br. | 8/29/56 | 250 Cal. Days | 9/10/56 | Good | 36 | 53 |
| S 167 (3) U-1 Cardwell-Southeast | 4.103 | Billings Const. Co. $211,197.19 | Grade, Surf., Bit. Surf. Treat. & Dr. | 8/6/56 | 150 Cal. Days | 9/4/56 | Completed 6/24/57 | | |
| USG 213 (2) Upper Nine Mile Road | ----- | Cahill-Mooney Const. $129,304.92 | 214.5' St. & Conc. O.P. & 172.0' Box Culv. | 6/28/57 | 6/30/58 | Not Started | | | |
| F 241 (15) Dillon-Butte | 1.364 | Kiely Const. Co. $330,671.55 | Grade, Surf., PMO & Drain | 5/23/57 | 160 Cal. Days | 6/10/57 | Good | 20 | 14 |
| F 242 (14) Town of Basin, Butte-Boulder | ----- | F.L.Flynn & Co. $ 21,298.50 | 23.25' St. & Conc. Bridge | 3/28/57 | 9/30/57 | Not Started | | | |
| F 249 (9) Garrison-Helena | 3.513 | Fred H. Slate Co. $373,265.31 | Grade, Surf., Bit. Surf. Treat. & Dr. | 8/29/56 | 200 Cal. Days | 9/7/56 | Fair | 10 | 84 |
| F 267 (7) Ovando-Rogers Pass | 4.104 | Hilde Const. Co. $137,908.63 | Grade, Surf., Bit. Surf. Treat. & Dr. | 3/28/57 | 100 Cal. Days | 4/29/57 | Good | 13 | 35 |
| F 387 (7) Dillon-Twin Bridges | ----- | Cocanougher Const. $ 18,549.00 | Dyke, riprap & 19' T.T.Bridge | 3/28/57 | 8/31/57 | 5/6/57 | ---- | 5 | 55 |
| SMP 2299 Beaverhead, Broadwater, Jefferson & Silver Bow | ----- | Chas. J. Shannon $ 91,950.00 | Crush & Stockpile 97,500 tons | 4/25/57 | 10/31/57 | 5/13/57 | ---- | 13 | 10 |

MONTHLY CONSTRUCTION REPORT
Month Ending June 30, 1957

DIVISION TWO - GREAT FALLS

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| S 93 (3) Fairfield-West | 6.004 | Earl L. McNutt $270,015.89 | Grade, Surf., PMO & Drain | 9/29/55 | 9/15/56 | 10/31/55 | Completed 6/5/57 | | |
| S 107 (5) Ledger-E. & W. | 6.527 | Baltrusch Const. $ 29,807.26 | Reshaping & Surf. | 6/28/57 | 80 Cal. Days | Not Started | | | |
| F 149 (11) Gt. Falls-Fort Benton | 10.322 | Richardson Const. $140,210.27 | P.M.O. | 6/28/57 | 90 Cal. Days | Not Started | | | |
| F 180 (2) 2nd Ave. No.-Gt. Falls | 1.428 | City Constructors $325,722.92 | Grade, Surf., Bit. Surf. Treat. & Dr. | 12/10/56 | 9/15/57 | 4/24/57 | Good | 24 | 53 |
| S 183 (1) Raynesford-South | 7.073 | Robertson & Cave $400,238.49 | Grade, Surf., Dr. & 38.0' T.T.Bridge | 9/27/56 | 200 Cal. Days | 10/9/56 | Fair | 3 | 99 |
| S 183 (2) Raynesford-South | 5.259 | S. Birch, Inc. & S. Birch & Sons $154,044.43 | Grade, Surf. & Dr. | 3/28/57 | 200 Cal. Days | 4/12/57 | Fair | 4 | 68 |
| IN 211 (12) Vaughn-Conrad | 13.783 | E. C. Powell $173,983.54 | PMO, Seal Coat & Guard Rail | 4/25/57 | 90 Cal. Days | Not Started | | | |
| F 224 (6), U 395 (1), F 388 (5), Gt.Falls Sts. | 3.750 | City Constructors $673,582.23 | Grade, Surf., PMO & Drain | 8/14/56 | 9/15/57 | 3/25/57 | Poor | 60 | 40 |
| S 348 (7) & S 348 (8) Great Falls-Highwood | 6.705 7.039 | McLaughlin, Inc. $271,302.35 | Seal Coat Oil, Grade, Surf., PMO & Drain | 7/26/56 | 9/15/57 | 8/2/56 | Poor | -- | 55 |

DIVISION THREE - BILLINGS

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| S 26 (5) St. Xavier-Hardin | ---- | W. Mackin & Son $275,071.04 | 576' St. & Conc. Bridge | 10/27/55 | 7/31/57 | 3/15/56 | Shutdown 9/22/56 | | 31 |
| S 26 (6) U-1 St. Xavier-Hardin | 8.436 | R. J. Sundling $351,061.34 | Grade, Surf., Bit. Surf. Tr. & Drain | 6/28/57 | 200 Cal. Days | Not Started | | | |
| S 26 (6) U-2 St. Xavier-Hardin | ----- | W. Mackin & Son $ 31,579.10 | 3 T.T. Pile Bridges | 6/28/57 | 5/31/58 | Not Started | | | |
| F 46 (4) U-1 Hardin-Custer | 11.307 | Hilde Const. Co. $403,161.04 | Grade & Drain | 11/9/56 | 270 Cal. Days | 3/11/57 | Fair | 16 | 76 |
| S 154 (2) & S 288 (3)U-1 Columbus S.E. & Red Lodge-Columbus | 0.759 | Walling Const. Co. $ 61,279.60 | Grade, Surf., RMO & Drain | 3/28/57 | 120 Cal. Days | 4/20/57 | Good | 16 | 37 |
| S 176 (3) Molt-Billings | 7.426 | F.H.Holland $403,625.98 | Grade, Surf., Bit. Surf. Tr. & Drain | 8/29/56 | 200 Cal. Days | 11/27/56 | Fair | 17 | 85 |
| FI-I 188 (7)U-1, I-IN 212 (12)U-1, S 211 (1), Crow Agency-Hardin-Wyo. Line-Crow Agency-Custer Battlefield Monument | 9.647 | Albert Lalonde $775,431.97 | Grade, Surf., Bit. Surf. Tr. & Drain | 10/25/56 | 9/15/57 | 11/19/56 | Fair | 48 | 28 |
| I-FI 188 (7)U-2 & I-IN 212 (12)U-2, Crow Agency-Hardin & Wyo. Line-Crow Agency | ----- | F. L. Flynn & Co. $138,868.92 | Two 156' St. & Conc. Bridges | 6/4/56 | 7/31/57 | 7/10/56 | Good | 3 | 92 |
| U 230 (6) & U 386 (4) Billings Streets | 0.598 0.705 | Long Const. Co. $225,834.39 | Grade, Surf., PMO & Drain | 6/4/56 | 9/15/57 | 6/20/56 | Fair | 22 | 89 |

MONTHLY CONSTRUCTION REPORT
Month Ending June 30, 1957

DIVISION THREE - BILLINGS (Continued)

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| S 288 (3) U-2<br>Red Lodge-Columbus | ----- | W. P. Roscoe Co.<br>$294,479.37 | 576' St. & Conc. Bridge | 9/29/55 | 7/31/57 | 10/10/55 | Good | 9 | 94 |
| S 289 (4) U-1<br>Red Lodge-Columbus | 6.370 | Taggart Const. Co.<br>$325,131.07 | Grade, Surf., PMO & Drain | 8/29/56 | 9/15/57 | 9/8/56 | Shutdown 12/29/56 | | 69 |
| SMP 003-0323-01-42<br>Billings, Montana | ----- | Hardy Const. Co.<br>$161,215.00 | Office & Shop Bldg. | 6/28/57 | | | | | |

DIVISION FOUR - WOLF POINT

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| S 15 (9)<br>Poplar-Flaxville | 15.005 | Richardson Const.<br>$164,957.85 | Bit. Surf. Treat. | 4/25/57 | 120 Cal. Days | 5/14/57 | Good | 33 | 38 |
| F 84 (21) U-1<br>Wolf Point-No. Dak. Line | 9.308 | Norgaard & Hilling<br>$350,451.38 | Grade, Surf., Bit. Surf. Treat. & Dr. | 5/15/56 | 280 Cal. Days | 5/25/56 | Good | 12 | 95 |
| S 190 (2) U-2<br>Presserville-Girard-Fairview | ----- | W. Mackin & Son<br>$120,837.92 | 321' St. & Conc. Bridge | 6/28/56 | 8/31/57 | 9/11/56 | Good | 10 | 95 |
| S 197 (2) U-2<br>Scobey-Canadian Line | ----- | Holm Const. Co.<br>$113,795.29 | Two 143' St. & Conc. Br. & 50' T.T. Br. | 6/28/56 | 8/31/57 | 7/31/56 | Fair | 12 | 71 |
| S 202 (1)<br>Brockton-North | 7.466 | Northwestern Engr.<br>$278,681.54 | Grade, Surf., Bit. Surf. Treat. & Dr. | 12/14/56 | 250 Cal. Days | 3/18/57 | Good | 34 | 75 |
| S 202 (3) U-1<br>Brockton-North | 1.783 | Norgaard & Hilling<br>$ 47,358.60 | Grade, Surf. & Dr. | 12/14/56 | 9/15/57 | 6/24/57 | Good | 15 | 12 |
| S 202 (3) U-2<br>Brockton-North | | F. L. Flynn & Co.<br>$ 40,522.38 | 110.0' St. & Conc. Bridge | 12/14/56 | 7/31/57 | 4/3/57 | Good | 8 | 89 |
| S 206 (1) U-2<br>Homestead East & West | ----- | F. L. Flynn & Co.<br>$ 44,713.60 | 110.0' St. & Conc. Bridge | 5/23/57 | 10/31/57 | 6/4/57 | ---- | -- | 0 |
| F 232 (2)<br>Nashua-Wolf Point | 8.058 | Norgaard & Hilling<br>$325,288.53 | Grade, Surf., Bit. Surf. Treat. & 63.0' T.T. Pile Br. | 12/14/56 | 200 Cal. Days | 4/1/57 | Good | 22 | 65 |
| F-FG 273 (9)<br>Sidney-Culbertson | 0.820 | Norgaard & Hilling<br>$335,468.82 | Grade, Surf., Bit. Surf. Treat., Dr. & 264' St. Br. & Overpass | 9/17/56 | 8/31/58 | 9/24/56 | ---- | -- | 44 |
| S 282 (3) & S 337 (7)<br>Malta-North & Malta-Loring | 10.708 | Richardson Const.<br>$316,244.47 | Grade, Surf., PMO, Dr. & 100' Bridge | 7/26/56 | 9/15/57 | 8/13/56 | Poor | 18 | 87 |
| S 286 (4)<br>Glasgow-Opheim-Canadian Line | 10.437 | G. E. Marshall<br>$340,384.20 | Grade, Surf., & Drain | 9/27/56 | 180 Cal. Days | 10/2/56 | Good | 14 | 56 |
| F 315 (11)<br>Van Norman-Glasgow | 14.958 | Summit Const. Co.<br>$116,240.16 | Reshaping & Surfacing | 10/25/56 | 150 Cal. Days | 4/8/57 | Completed 6/13/57 | | |
| S 332 (5)<br>Fort Peck-Nashua | ----- | Holm Const. Co.<br>$188,720.27 | 3698 St. & Conc. Bridge | 6/29/55 | 9/30/56 | 7/25/55 | Completed 6/14/57 | | |
| S 332 (6)<br>Fort Peck-Nashua | 2.429 | G. E. Marshall<br>$168,470.03 | Grade, Surf., RMO & Drain | 4/26/56 | 8/31/57 | 6/15/56 | Fair | 20 | 80 |
| F 333 (18)<br>Grass Range-Malta | 16.376 | Roth Const. Co.<br>$375,922.50 | Grade & Drain | 4/25/57 | 300 Cal. Days | 5/20/57 | Good | 52 | 36 |

MONTHLY CONSTRUCTION REPORT
Month Ending June 30, 1957

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| **DIVISION FOUR - WOLF POINT (Continued)** | | | | | | | | | |
| S 361 (8) Fairview-Girard | 6.042 | J.F.England's Sons $219,770.98 | Grade, Surf. & Drain | 8/29/56 | 180 Cal. Days | 10/15/56 | Good | 14 | 79 |
| **DIVISION FIVE - MISSOULA** | | | | | | | | | |
| S 36 (6) Drummond-Helmville | ----- | Hammond-Everly Engr. $ 5,596.25 | 1,512.5 Lin.Ft. of of Steel Guard Rail | 3/28/57 | 60 Cal. Days | 6/14/57 | -- | 3 | 36 |
| S 38 (3) U-1 Noxon-Troy | 8.205 | Sather & Sons $416,797.85 | Grade, Surf., PMO & Drain | 11/2/55 | 8/31/57 | 11/7/55 | Fair | 32 | 88 |
| F 161 (4) U-1 Skalkaho Road | 4.522 | Kiely Const. Co. $216,825.42 | Grade & Drain | 1/9/57 | 180 Cal. Days | 1/22/57 | Completed 6/1/57 | | |
| F 164 (8) Philipsburg-Anaconda | 3.546 | Union Const. Co. $215,634.66 | Grade, Surf., Bit. Surf. Treat. & Dr. | 10/2/56 | 130 Cal. Days | 11/1/56 | ---- | -- | 58 |
| F 175 (4) Philipsburg--South | 4.157 | Union Const. Co. $237,817.96 | Grade, Surf., Bit. Surf. Treat. & Dr. & Widen 63.4' St. & Conc. Br. | 10/2/56 | 180 Cal. Days | 10/8/56 | Fair | 20 | 77 |
| F 186 (4) Paradise-East | 3.632 | Miller & Strong $347,047.26 | Grade, Surf., Bit. Surf. Treat. & Drain | 3/28/56 | 280 Cal. Days | 4/30/56 | Fair | 3 | 95 |
| S 218 (1) & S 220 (1) Missoula Streets | 2.456 | Union Const. Co. $ 90,803.39 | Grade, Surf., Bit. Surf. Treat. & Drain | 5/23/57 | 100 Cal. Days | 6/18/57 | Fair | 13 | 1 |
| F 267 (9) U-1 Ovando-Rogers Pass | 7.080 | Earl L. McNutt Co. $315,068.08 | Grade, Surf. & Dr. | 7/26/56 | 250 Cal. Days | 9/10/56 | Fair | 34 | 75 |
| U-UG 405 (2) Missoula Streets | ----- | Pew Construction $683,472.00 | 551.6 St. & Conc. Combination Br. & Overpass | 4/25/57 | 7/31/59 | 6/3/57 | Fair | 16 | 2 |
| **DIVISION SIX - KALISPELL** | | | | | | | | | |
| S 157 (1) U-2 Kalispell-Lupfer | 10.392 | O'Brien Const. Co. $210,832.02 | Surf. & Bit. Surf. Treat. | 9/26/56 | 9/15/57 | Completed 6/11/57 | | | |
| S 178 (2) Moiese-Charlo-Nine Pipe | 4.825 | Holland Const. Co. $247,184.42 | Grade, Surf., Bit. Surf. Treat. & Dr. | 5/23/57 | 100 Cal. Days | Not Started | | | |
| F 191 (14) U-1 Pablo-Kalispell | 4.831 | F & S Contr. Co. $469,044.38 | Grade & Drain | 6/28/57 | 250 Cal. Days | Not Started | | | |
| F 191 (16) U-1 Pablo-Kalispell | 7.488 | Duffy Reed Const. $416,191.27 | Grade, Surf., Bit. Surf. Treat. & Dr. | 4/25/57 | 300 Cal. Days | 5/21/57 | Good | 23 | 13 |
| F 270 (7) U-3 Kalispell-Whitefish | 7.318 | Sather & Sons $383,679.47 | Grade, Surf., Bit. Surf. Treat. & Dr. | 6/28/56 | 250 Cal. Days | 7/16/56 | Good | 4 | 97 |
| **DIVISION SEVEN - HAVRE** | | | | | | | | | |
| F 62 (9) U-1 Shelby-Chester | 8.249 | Earl L. McNutt Co. $359,812.86 | Grade, Surf., Bit. Surf. Treat. & Drain | 7/26/56 | 200 Cal. Days | 8/27/56 | Poor | 3 | 85 |
| S-US 70 (1) Havre-South | 11.385 | E.C.Powell & Baltrusch Const. $370,976.55 | Grade, Surf., Bit. Surf. Treat. & Drain | 12/15/55 | 9/15/57 | 1/10/56 | Good | 25 | 94 |

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| **DIVISION SEVEN - HAVRE (Continued)** | | | | | | | | | |
| S 94 (4)<br>Chester-Northwest | 5.849 | Zook Bros.<br>$114,893.10 | Grade, Surf. & Dr. | 4/25/57 | 100 Cal. Days | 5/16/57 | Good | 31 | 41 |
| S 187 (3) U-1<br>Armells Creek-Hays-Harlem | 12.624 | Baltrusch Const.<br>$547,714.28 | Grade, Surf., Bit. Surf. Treat. & Dr. | 6/28/57 | 450 Cal. Days | Not Started | | | |
| S 187 (3) U-2<br>Armells Creek-Hays-Harlem | ----- | Kirkpatrick Bros.<br>$ 24,797.63 | 3 T. T. Pile Bridges | 6/28/57 | 4/30/58 | Not Started | | | |
| S 188 (2)<br>Galata-North | 8.857 | Naranche & Konda<br>$109,075.50 | Grade, Surf. & Dr. | 3/28/57 | 200 Cal. Days | 4/9/57 | Completed 6/6/57 | | |
| F 196 (5)<br>Browning East & West | 1.050 | Willis Morris<br>$ 77,097.12 | Grade, Surf., RMO, Dr. & 2 28.0' T.T. Bridges | 9/27/56 | 9/15/57 | 5/29/57 | Good | 14 | 36 |
| F 210 (2)<br>Babb-South | 6.012 | McLaughlin, Inc.<br>$686,562.83 | Grade, Surf., Bit. Surf. Treat. & Dr. | 8/29/56 | 220 Cal. Days | 9/17/56 | Good | 40 | 27 |
| S 219 (1)<br>Big Sandy-Rudyard | 6.006 | O'Neil Const. Co.<br>$216,285.89 | Grade, Cement Stabilized Base, Bit. Surf. Treat. & Dr. | 4/25/57 | 100 Cal. Days | 4/6/57 | Fair | 20 | -- |
| S 340 (3)<br>Cleveland-Chinook | 7.225 | J.F.England's Sons<br>$157,405.98 | Grade, Surf., Dr. & 2 38.0' T.T. Bridges | 3/28/57 | 180 Cal. Days | Not Started | | | |
| **DIVISION EIGHT - MILES CITY** | | | | | | | | | |
| S 45 (4) U-1<br>Brandenberg-Garland-Miles City | 9.863 | Roth Const. Co.<br>$299,175.59 | Grade, Surf. & Drain | 10/25/56 | 250 Cal. Days | 11/26/56 | Poor | 35 | 74 |
| F 86 (16)<br>Miles City-No. Dak. Line | 12.247 | Bober Const. Co.<br>$490,509.55 | Grade, Surf., Bit. Surf. Tr., Dr. & 57.0' T. T. Bridge | 6/28/57 | 250 Cal. Days | Not Started | | | |
| F 157 (14) U-1<br>Miles City-Jordan | 1.505 | Schye & Sullivan<br>$ 75,478.38 | Grade, Surf., Bit. Surf. Treat. & Dr. | 4/25/57 | 75 Cal. Days | 6/24/57 | Good | 3 | 2 |
| F 157 (14) U-2<br>Miles City-Jordan | ----- | Schye & Sullivan & Riedesel Const.<br>$667,779.54 | 971' St. & Conc. Bridge | 10/27/55 | 12/31/57 | 11/28/55 | Good | 29 | 89 |
| F 384 (1)<br>Forsyth-Northwest | 4.466 | C.A.Reeves Const.<br>$227,215.93 | Grade, Surf., Bit. Surf. Treat. & Dr. | 10/27/55 | 9/15/56 | 4/12/56 | Shutdown 10/13/56 | | 90 |
| F-FG 384 (3)<br>Forsyth-Northwest | ----- | W. P. Roscoe Co.<br>$659,759.95 | 825.0' St. & Conc. Br. & Overpass | 3/28/56 | 11/20/57 | 6/16/56 | Fair | 7 | 48 |
| SMP 0801-01-01-42<br>Miles City-Montana | ----- | Refer Const. Co.<br>$ 17,873.00 | 50' x 18' Office Extension Bldg. | 4/25/57 | 7/31/57 | 5/16/57 | Good | 7 | 47 |
| **DIVISION NINE - LEWISTOWN** | | | | | | | | | |
| S 68 (3)<br>Hilger-Winifred-Big Sandy | 13.011 | Baltrusch Const.<br>$325,839.62 | Grade, Surf. & Dr. | 1/24/57 | 225 Cal. Days | 4/9/57 | Good | 23 | 62 |

DIVISION NINE - LEWISTOWN (Continued)

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| F 103 (8) Lewistown-Roy | 10.454 | S. Birch, Inc. & S. Birch & Sons $620,886.14 | Grade, Surf., Bit. Surf. Treat. & Dr. | 7/25/56 | 300 Cal. Days | 4/9/57 | Good | 23 | 62 |
| F 103 (9) Lewistown-Roy | 9.962 | S. Birch, Inc. & S. Birch & Sons $448,507.50 | Grade, Surf., Bit. Surf. Treat. & Dr. | 5/23/57 | 230 Cal. Days | 6/20/57 | Fair | 15 | 3 |
| F-FLH 333 (13) Grass Range-Malta | ----- | N. A. Nelson Const. $718,051.25 | 698.0' St. & Conc. Bridge | 10/25/56 | 11/30/58 | 11/26/56 | Fair | 12 | 18 |

DIVISION TEN - BOZEMAN

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| S 40 (2) U-1 Belgrade-Menard | 7.833 | Francis Holland $342,458.91 | Grade, Surf., Bit. Surf. Treat. & Dr. | 6/26/56 | 180 Cal. Days | 8/10/56 | Completed 6/10/57 | | |
| F 76 (2) U-1 Gallatin Gateway-South | 11.237 | C.H.Elle Const. $522,096.58 | Grade, Surf., Bit. Surf. Treat. & Dr. | 7/27/55 | 400 Cal. Days | 8/16/55 | Fair | 17 | 91 |
| F 76 (2) U-2 Gallatin Gateway-South | ----- | Mont. Engr. & Const. $ 60,073.71 | 120' St. & Conc. Br. & 63.75' St. & Conc. Br. | 7/27/55 | 7/31/56 | 8/29/55 | Completed 6/7/57 | | |
| F 76 (4) U-2 Gallatin Gateway-South | ----- | Haggerty-Messmer $145,224.70 | 260' St. & Conc. Bridge | 12/14/56 | 10/31/58 | 2/11/57 | Good | 5 | 29 |
| F 76 (5) U-2 Gallatin Gateway-South | 4.997 | Peter Kiewit Sons' $723,340.26 | Grade, Surf., Bit. Surf. Treat. & Dr. | 9/27/56 | 300 Cal. Days | 10/5/56 | Fair | 24 | 11 |
| F-IN 117 (11) U-3 Livingston-Big Timber | 15.727 | Wm. W. Strever $ 26,339.50 | Seal Coat Oiling | 4/25/57 | 60 Cal. Days | Not Started | | | |
| S 186 (4) Wilsall-Northeast | 4.830 | Gibson Const. Co. $150,743.45 | Grade, Surf., & Dr. & 25.0' T.T.Bridge | 8/29/56 | 180 Cal. Days | 10/3/56 | Poor | 3 | 68 |
| S 208 (1) U-1 Melville East & West | 8.591 | Walling Const. Co. $232,182.01 | Grade, Surf. & Dr. | 8/29/56 | 200 Cal. Days | 9/6/56 | Fair | 11 | 93 |
| F 217 (9) U-1 Gardiner-Livingston | 11.529 | Naranche & Konda $428,289.07 | Grade, Surf. & Dr. | 5/23/57 | 300 Cal. Days | Not Started | | | |
| F 217 (9) U-2 Gardiner-Livingston | ----- | Holm Const. Co. $275,872.92 | 450.0' St. & Conc. Bridge | 10/25/56 | 10/31/58 | 3/13/57 | Poor | 8 | 9 |
| F 217 (9) U-3 Gardiner-Livingston | ----- | McLaughlin Const. $ 32,149.08 | 90.0' St. & Conc. Bridge | 5/23/57 | 10/31/57 | 6/21/57 | Good | 4 | 4 |

DIVISION ELEVEN - GLENDIVE

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| F 2 (12) Baker-Wibaux | 8.893 | Inland Const. Co. $379,849.40 | Grade, Surf., PMO & Drain | 4/26/56 | 9/15/57 | 6/7/56 | Completed 6/11/57 | | |
| F 2 (13) Baker-Wibaux | 11.266 | Albert Lalonde $421,639.38 | Grade, Surf., Bit. Surf. Treat. & Dr. | 7/26/56 | 240 Cal. Days | 8/8/56 | Fair | 6 | 99 |
| F 2 (14) Baker-Wibaux | 10.261 | Harris Const. Co. $432,527.57 | Grade, Surf., Bit. Surf. Treat. & Dr. | 3/28/57 | 300 Cal. Days | 6/14/57 | Poor | 21 | 1 |

MONTHLY CONSTRUCTION REPORT
Month Ending June 30, 1957

DIVISION ELEVEN - GLENDIVE (Continued)

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| S 128 (1)<br>Wibaux-North | 5.243 | F. E. Olson<br>$148,927.02 | Grade, Surf. & Dr. | 12/14/56 | 10/31/57 | Completed<br>6/11/57 | | | |
| F 213 (3)<br>Yellowstone River Bridge<br>- Glendive | ----- | Riedesel Const. &<br>Schye & Sullivan<br>$923,480.60 | 1317.5' St. &<br>Concrete Bridge | 9/27/56 | 11/30/58 | 11/5/56 | Shutdown<br>5/9/57 | | 24 |
| S 302 (13)<br>Terry-Brockway | ----- | Riedesel Const. &<br>Schye & Sullivan<br>$605,235.62 | 825.0' St. &<br>Concrete Bridge | 6/28/57 | 8/31/59 | Not Started | | | |
| S 347 (8)<br>Alzada-Ekalaka | ----- | J.F.England's Sons<br>$ 67,817.22 | 183.0' St. &<br>Concrete Bridge | 12/14/56 | 9/10/57 | 3/12/57 | Good | 8 | 41 |
| S 359 (2) U-1<br>Marsh-Glendive | 3.560 | C.A.Reeves Const.<br>$ 99,538.58 | Grade, Surf. & Dr. | 11/20/56 | 150 Cal.<br>Days | 12/22/56 | Poor | 19 | 82 |
| S 359 (3)<br>Marsh-Glendive | 0.723 | Albert Lalonde<br>$ 49,055.89 | Grade, Surf. & Dr. | 4/25/57 | 60 Cal.<br>Days | 5/4/57 | Poor | 5 | 71 |
| F 391 (3)<br>Circle-Sidney | 10.781 | Richardson Const.<br>$541,169.98 | Grade, Surf., Bit.<br>Surf. Treat. & Dr. | 6/4/56 | 9/15/57 | 7/5/56 | Shutdown<br>12/5/56 | | 86 |
| F 391 (4)<br>Circle-Sidney | 10.615 | Harris Const. Co.<br>$630,079.40 | Grade, Surf., Bit.<br>Surf. Treat. & Dr. | 3/28/57 | 400 Cal.<br>Days | Not Started | | | |

STATE HIGHWAY COMMISSION
Construction Department

Helena, Montana

MONTHLY CONSTRUCTION REPORT
Month Ending July 31, 1957

OCLC 22722994 LWF

| Project and Location | Mileage | Contractor and Bid Price | Type | Contract Awarded | Date of Comp. | Work Began | Pro-gress | Men Emp. | % Comp. |
|---|---|---|---|---|---|---|---|---|---|
| **DISTRICT ONE - MISSOULA** | | | | | | | | | |
| **Division 110** | | | | | | | | | |
| S 36 (6) Drummond-Helmville | ----- | Hammond-Everly Engr. $ 5,596.25 | 1,512.5 Lin.Ft. of St. Guard Rail | 3/28/57 | 60 Cal. Days | 6/14/57 | Completed 7/25/57 | | |
| S 36 (7) Drummond-Helmville-Blackfoot Canyon | 5.011 | Naranche & Konda $60,262.49 | Surf., Bit. Surf. Surf.Tr. & Dr. | 7/26/57 | 100 Cal. Days | 8/1/57 | ----- | 14 | 0 |
| S 38 (3) U-1 Noxon-Troy | 8.205 | Sather & Sons $416,797.85 | Grade, Surf., PMO & Drain | 11/2/55 | 8/31/57 | 11/7/55 | Completed 7/22/57 | | |
| F 164 (8) Philipsburg-Anaconda | 3.546 | Union Const. Co. $215,634.66 | Grade, Surf., Bit. Surf.Treat. & Dr. | 10/2/56 | 130 Cal. Days | 11/1/56 | Good | 15 | 70 |
| F 175 (4) Philipsburg-South | 4.157 | Union Const. Co. $237,817.96 | Grade, Surf., Bit. Surf.Treat. & Dr. & Widen 63.4' St. & Conc. Br. | 10/2/56 | 180 Cal. Days | 10/8/56 | Good | 20 | 85 |
| F 186 (4) Paradise-East | 3.632 | Miller & Strong $347,047.26 | Grade, Surf., Bit. Surf.Treat. & Dr. | 3/28/56 | 280 Cal. Days | 4/30/56 | Completed 7/10/57 | | |
| S 218 (1) & S 220 (1) Missoula Streets | 2.456 | Union Const.Co. $ 90,803.39 | Grade, Surf., Bit. Surf.Treat. & Dr. | 5/23/57 | 100 Cal. Days | 6/18/57 | Good | 12 | 32 |
| S 226 (1) Hamilton-East | 2.938 | Union Credit Co. $125,933.81 | Grade, Surf., Bit. Surf.Treat. & Dr. | 7/26/57 | 180 Cal. Days | Not Started | | | |
| F 249 (9) Garrison-Helena | 3.513 | Fred H. Slate Co. $373,265.31 | Grade, Surf., Bit. Surf.Treat. & Dr. | 8/29/56 | 200 Cal. Days | 9/7/56 | Fair | 10 | 90 |
| F 267 (9) U-1 Ovando-Rogers Pass | 7.080 | Earl L. McNutt Co. $315,068.08 | Grade, Surf. & Dr. | 7/26/56 | 250 Cal. Days | 9/10/56 | Good | 17 | 90 |
| U-UG 405 (2) Missoula Streets | ----- | Pew Construction $683,472.00 | 551.6 St. & Conc. Combination Br. & Overpass | 4/25/57 | 7/31/59 | 6/3/57 | Fair | 16 | 6 |
| **Division 120** | | | | | | | | | |
| S 178 (2) Moiese-Charlo-Nine Pipe | 4.825 | Holland Const. Co. $247,184.42 | Grade, Surf., Bit. Surf.Treat. & Dr. | 5/23/57 | 100 Cal. Days | 7/29/57 | Fair | 5 | 1 |
| F 191 (14) U-1 Pablo-Kalispell | 4.831 | F & S Contr. Co. $469,044.38 | Grade & Drain | 6/28/57 | 250 Cal. Days | 7/29/57 | Fair | 6 | 0 |
| F 191 (16) U-1 Pablo-Kalispell | 7.488 | Duffy Reed Const. $416,191.27 | Grade, Surf., Bit. Surf.Treat. & Dr. | 4/25/57 | 300 Cal. Days | 5/21/57 | Good | 19 | 35 |
| F 270 (7) U-3 Kalispell-Whitefish | 7.318 | Sather & Sons $383,679.47 | Grade, Surf., Bit. Surf.Treat. & Dr. | 6/28/56 | 250 Cal. Days | 7/16/56 | Completed 7/12/57 | | |

MONTHLY CONSTRUCTION REPORT
Month Ending July 31, 1957

## DISTRICT TWO - BUTTE

### Division 210

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| S 9 (7)<br>Cardwell-Boulder | 8.840 | Naranche & Konda<br>$ 89,118.20 | Reshaping, Surf. & Bit. Surf. Treat. | 7/26/57 | 200 Cal. Days | 8/2/57 | -- | -- | -- |
| S 35 (7)<br>Jackson-Dillon | 7.500 | Naranche & Konda<br>$235,151.55 | Grade, Drain & 50.0' T.T. Pile Br. | 4/25/57 | 150 Cal. Days | 5/16/57 | Completed 7/30/57 | | |
| F 43 (12)<br>Wisdom-Divide | 5.256 | Kiely Const. Co.<br>$230,556.55 | Grade, Surf., Bit. Surf. Treat. & Dr. | 6/26/56 | 150 Cal. Days | 8/13/56 | Completed 7/1/57 | | |
| F 43 (13)<br>Wisdom-Divide | 0.566 | Chas. J. Shannon<br>$ 60,376.35 | Grade, Surf., Bit. Surf. Treat. & Dr. & 28.0' T.T. Bridge | 8/24/56 | 60 Cal. Days | 10/2/56 | Completed 7/2/57 | | |
| FI-FGI 70 (11)U-3, I 70 (13) U-2, U 70 (14)U-3, U-UG 279 (3)<br>Brewery Bypass-Butte & Butte-West | 4.343 | Carl E. Nelson<br>$362,832.98 | Surf. & Bit. Surf. Treat. | 6/27/56 | 7/31/57 | 8/7/56 | Completed 7/12/57 | | |
| F 164 (9)<br>Philipsburg-Anaconda | 5.178 | F & S Contr. Co.<br>$428,237.85 | Grade, Surf., Bit. Surf. Treat., Dr. & Widen 39.6' St. & Conc. Br. | 8/29/56 | 250 Cal. Days | 9/10/56 | Good | 30 | 85 |
| USG 213 (2)<br>Upper Nine Mile Road | ----- | Cahill-Mooney<br>$129,304.92 | 214.5' St. & Conc. O.P. & 172.0' Box Culv. | 6/28/57 | 6/30/58 | 7/23/57 | --- | 6 | 2 |
| F 241 (15)<br>Dillon-Butte | 1.364 | Kiely Const. Co.<br>$330,671.55 | Grade, Surf., PMO & Drain | 5/23/57 | 160 Cal. Days | 6/10/57 | Good | 35 | 61 |
| F 242 (14)<br>Town of Basin, Butte-Boulder | ---- | F.L.Flynn & Co.<br>$21,298.50 | 23.25' St. & Conc. Bridge | 3/28/57 | 9/30/57 | 7/11/57 | Good | 6 | 21 |
| F 387 (7)<br>Dillon-Twin Bridges | ---- | Cocanougher Const.<br>$18,549.00 | Dyke, riprap & 19' T. T. Bridge | 3/28/57 | 8/31/57 | 5/6/57 | Good | 5 | 64 |
| SMP 2299<br>Beaverhead, Broadwater, Jefferson & Silver Bow | ---- | Chas. J. Shannon<br>$91,950.00 | Crush & Stockpile 97,500 tons | 4/25/57 | 10/31/57 | 5/13/57 | Good | 13 | 28 |

### Division 220

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| F 76 (2) U-1<br>Gallatin Gateway-South | 11.237 | C.H.Elle Const.<br>$522,096.58 | Grade, Surf., Bit. Surf. Treat. & Dr. | 7/27/55 | 400 Cal. Days | 8/16/55 | Good | 5 | 95 |
| F 76 (4) U-2<br>Gallatin Gateway-South | ----- | Haggerty-Messmer<br>$145,224.70 | 260' St. & Conc. Bridge | 12/14/56 | 10/31/58 | 2/11/57 | Poor | 2 | 31 |
| F 76 (5) U-2<br>Gallatin Gateway-South | 4.997 | Peter Kiewit Sons<br>$723,340.26 | Grade, Surf., Bit. Surf. Treat. & Dr. | 9/27/56 | 300 Cal. Days | 10/5/56 | Good | -- | 49 |
| F-IN 117 (11) U-3<br>Livingston-Big Timber | 15.727 | Wm.W.Strever<br>$ 26,339.50 | Seal Coat Oiling | 4/25/57 | 60 Cal. Days | Not Started | | | |
| S 186 (4)<br>Wilsall-Northeast | 4.830 | Gibson Const. Co.<br>$150,743.45 | Grade, Surf., Dr. & 25.0' T.T.Bridge | 8/29/56 | 180 Cal. Days | 10/3/56 | Fair | -- | 70 |
| S 208 (1) U-1<br>Melville-East & West | 8.591 | Walling Const.<br>$232,182.01 | Grade, Surf., & Drain | 8/29/56 | 200 Cal. Days | 9/6/56 | Completed 7/13/57 | | |

MONTHLY CONSTRUCTION REPORT
Month Ending July 31, 1957

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| **Division 220** (Continued) | | | | | | | | | |
| F 217 (9) U-1<br>Gardiner-Livingston | 11.529 | Naranche & Konda<br>$428,289.07 | Grade, Surf. &<br>Drain | 5/23/57 | 300 Cal.<br>Days | 7/8/57 | Good | 52 | 17 |
| F 217 (9) U-2<br>Gardiner-Livingston | ----- | Holm Const. Co.<br>$275,872.92 | 450.0' St. &<br>Conc. Bridge | 10/25/56 | 10/31/58 | 3/13/57 | Fair | 9 | 13 |
| F 217 (9) U-3<br>Gardiner-Livingston | ----- | McLaughlin Const.<br>$ 32,149.08 | 90.0' St. &<br>Conc. Bridge | 5/23/57 | 10/31/57 | 6/21/57 | Good | 7 | 27 |
| US 370(8) & S 370(10)<br>Bozeman-Wilsall | 3.672 | McLaughlin, Inc.<br>$267,622.97 | Grade, Surf., PMO,<br>Seal Coat Oiling & Dr. | 7/26/57 | 180 Cal.<br>Days | Not Started | | | |
| **DISTRICT THREE - GREAT FALLS** | | | | | | | | | |
| **Division 310** | | | | | | | | | |
| S 2 (13) U-2<br>Helena-Flesher Pass | 6.234 | Earl L. McNutt<br>$249,363.76 | Grade and Drain | 6/28/57 | 150 Cal.<br>Days | 7/15/57 | Good | 14 | 4 |
| S 107 (5)<br>Ledger-East & West | 6.527 | Baltrusch Const.<br>$ 29,807.26 | Reshaping & Surf. | 6/28/57 | 80 Cal.<br>Days | Not Started | | | |
| F 149 (11)<br>Gt.Falls-Fort Benton | 10.322 | Richardson Const.<br>$140,210.27 | P.M.O. | 6/28/57 | 90 Cal.<br>Days | 7/11/57 | Good | 32 | 65 |
| F 180 (2)<br>2nd Ave. No.-Gt. Falls | 1.428 | City Constructors<br>$325,722.92 | Grade, Surf., Bit.<br>Surf.Treat. & Dr. | 12/10/56 | 9/15/57 | 4/24/57 | Good | -- | 87 |
| S 183 (1)<br>Raynesford-South | 7.073 | Robertson & Cave<br>$400,238.49 | Grade, Surf., Dr.<br>& 38.0' T.T. Bridge | 9/27/56 | 200 Cal.<br>Days | 10/9/56 | Completed<br>6/28/57 | | |
| S 183 (2)<br>Raynesford-South | 5.259 | S.Birch, Inc. &<br>S. Birch & Sons<br>$154,044.43 | Grade, Surf. &<br>Drain | 3/28/57 | 200 Cal.<br>Days | 4/12/57 | Completed<br>7/26/57 | | |
| IN 211 (12)<br>Vaughn-Conrad | 13.783 | E.C.Powell<br>$173,983.54 | PMO, Seal Coat &<br>Guard Rail | 4/25/57 | 90 Cal.<br>Days | 6/14/57 | Poor | -- | 3 |
| F 224 (6), U 395 (1)<br>F 388 (5), Gt. Falls Sts. | 3.750 | City Constructors<br>$673,582.23 | Grade, Surf., PMO<br>& Drain | 8/14/56 | 9/15/57 | 3/25/57 | Good | 60 | 55 |
| F 267 (7)<br>Ovando-Rogers Pass | 4.104 | Hilde Const. Co.<br>$137,908.63 | Grade, Surf., Bit.<br>Surf. Treat. & Dr. | 3/28/57 | 100 Cal.<br>Days | 4/29/57 | Good | 21 | 71 |
| S 348 (7) & S 348 (8)<br>Great Falls-Highway | 6.705<br>7.039 | McLaughlin, Inc.<br>$271,302.35 | Seal Coat Oil,<br>Grade, Surf., PMO & Dr. | 7/26/56 | 9/15/57 | 8/2/56 | Fair | 16 | 85 |
| SMP 2599<br>Cascade, Judith Basin,<br>Pondera, Teton, Lewis & Clark | ----- | Billings Const.<br>$ 81,221.25 | Crush & Stockpile<br>127,500 tons | 7/26/57 | 1/31/58 | Not Started | | | |
| **Division 320** | | | | | | | | | |
| F 62 (9) U-1<br>Shelby-Chester | 8.249 | Earl L. McNutt<br>$359,812.86 | Grade, Surf., Bit.<br>Surf. Treat. & Dr. | 7/26/56 | 200 Cal.<br>Days | 8/27/56 | Completed<br>7/8/57 | | |
| S-US 70 (1)<br>Havre-South | 11.385 | E.C.Powell &<br>Baltrusch Const.<br>$370,976.55 | Grade, Surf., Bit.<br>Surf. Treat. & Dr. | 12/15/55 | 9/15/57 | 1/10/56 | Poor | -- | 95 |

MONTHLY CONSTRUCTION REPORT
Month Ending July 31, 1957

Division 320 (Continued)

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| S 94 (4) Chester-Northwest | 5.849 | Zook Bros. $114,893.10 | Grade, Surf. & Drain | 4/25/57 | 100 Cal. Days | 5/16/57 | Good | 15 | 99 |
| S 187 (3) U-1 Armells Creek-Hays-Harlem | 12.624 | Baltrusch Const. $547,714.28 | Grade, Surf., Bit. Surf. Treat. & Dr. | 6/28/57 | 450 Cal. Days | 7/30/57 | -- | 4 | -- |
| S 187 (3) U-2 Armells Creek-Hays-Harlem | ----- | Kirkpatrick Bros. $ 24,797.63 | 3 T.T. Pile Bridges | 6/28/57 | 4/30/58 | Not Started | | | |
| F 196 (5) Browning East & West | 1.050 | Willis Morris $ 77,097.12 | Grade, Surf., RMO, Dr. & 2 28.0' T.T. Bridges | 9/27/56 | 9/15/57 | 5/29/57 | Fair | 6 | 63 |
| F 210 (2) Babb-South | 6.012 | McLaughlin, Inc. $686,562.83 | Grade, Surf., Bit. Surf. Treat. & Dr. | 8/29/56 | 220 Cal. Days | 9/17/56 | Good | 48 | 45 |
| S 219 (1) Big Sandy-Rudyard | 6.006 | O'Neil Const. Co. $216,285.89 | Grade, Cement Stabilized Base, Bit. Surf. Treat. & Dr. | 4/25/57 | 100 Cal. Days | 4/6/57 | Good | 20 | 92 |
| S 249 (2) U-1 Starr School Route | 6.409 | Zook Bros. Const. $193,027.09 | Grade, Surf., Bit. Surf. Treat. & Dr. | 7/26/57 | 200 Cal. Days | Not Started | | | |
| S 249 (2) U-2 Starr School Route | ---- | Mont. Engr. & Const. $ 21,020.27 | 100.0' T.T. Br. | 7/26/57 | 5/31/58 | Not Started | | | |
| S 340 (3) Cleveland-Chinook | 7.225 | J.F.England's Sons $157,405.98 | Grade, Surf., Dr. & 2 38.0' T.T. Bridges | 3/28/57 | 180 Cal. Days | 7/8/57 | Good | 14 | 20 |

DISTRICT FOUR - GLENDIVE

Division 410

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| F 2 (13) Baker-Wibaux | 11.266 | Albert Lalonde $521,639.38 | Grade, Surf., Bit. Surf. Treat. & Dr. | 7/26/56 | 240 Cal. Days | 8/8/56 | Completed 7/2/57 | | |
| F 2 (14) Baker-Wibaux | 10.261 | Harris Const. $432,527.57 | Grade, Surf., Bit. Surf. Treat. & Dr. | 3/28/57 | 300 Cal. Days | 6/14/57 | Good | 26 | 23 |
| F 213 (3) Yellowstone River Bridge - Glendive | ---- | Riedesel Const. & Schye & Sullivan $923,480.60 | 1317.5' St. & Conc. Bridge | 9/27/56 | 11/30/58 | 11/5/56 | Good | 10 | 26 |
| S 302 (13) Terry-Brockway | ---- | Riedesel Const. & Schye & Sullivan $605,235.62 | 825.0' St. & Concrete Bridge | 6/28/57 | 8/31/59 | Not Started | | | |
| S 347 (8) Alzada-Ekalaka | ---- | J.F.England's Sons $ 67,817.22 | 183.0' St. & Concrete Bridge | 12/14/56 | 9/10/57 | 3/12/57 | Good | 12 | 73 |
| S 359 (2) U-1 Marsh-Glendive | 3.560 | C.A.Reeves Const. $ 99,538.58 | Grade, Surf. & Drain | 11/20/56 | 150 Cal. Days | 12/22/56 | Completed 7/8/57 | | |
| S 359 (3) Marsh-Glendive | 0.723 | Albert Lalonde $ 49,055.89 | Grade, Surf. & Drain | 4/25/57 | 60 Cal. Days | 5/4/57 | Completed 7/30/57 | | |
| F 391 (3) Circle-Sidney | 10.781 | Richardson Const. $541,169.98 | Grade, Surf., Bit. Surf. Treat. & Dr. | 6/4/56 | 9/15/57 | 7/5/56 | Fair | 35 | 90 |
| F 391 (4) Circle-Sidney | 10.615 | Harris Const. Co. $630,079.40 | Grade, Surf., Bit. Surf. Treat. & Dr. | 3/28/57 | 400 Cal. Days | Not Started | | | |

MONTHLY CONSTRUCTION REPORT
Month Ending July 31, 1957

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| **Division 420** | | | | | | | | | |
| S 15 (9)<br>Poplar-Flaxville | 15.005 | Richardson Const.<br>$164,957.85 | Bit. Surf. Treat. | 4/25/57 | 120 Cal.<br>Days | 5/14/57 | Good | 26 | 63 |
| F 84 (21) U-1<br>Wolf Point-No. Dak. Line | 9.308 | Norgaard & Hilling<br>$350,451.38 | Grade, Surf., Bit.<br>Surf. Treat. & Dr. | 5/15/56 | 280 Cal.<br>Days | 5/25/56 | Good | 14 | 98 |
| S 190 (2) U-2<br>Presserville-Girard-Fairview | ---- | W. Mackin & Son<br>$120,837.92 | 321° St. & Conc.<br>Bridge | 6/28/56 | 8/31/57 | 9/11/56 | Completed<br>7/26/57 | | |
| S 197 (2) U-2<br>Scobey-Canadian Line | ---- | Holm Const. Co.<br>$113,795.29 | Two 143° St. &<br>Conc. Br. & 50° T.T. Br. | 6/28/56 | 8/31/57 | 7/31/56 | Good | 13 | 95 |
| S 202 (1)<br>Brockton-North | 7.466 | Northwestern Engr.<br>$278,681.54 | Grade, Surf., Bit.<br>Surf. Treat. & Dr. | 12/14/56 | 250 Cal.<br>Days | 3/18/57 | Completed<br>7/22/57 | | |
| S 202 (3) U-1<br>Brockton-North | 1.783 | Norgaard & Hilling<br>$ 47,358.60 | Grade, Surf. & Dr. | 12/14/56 | 9/15/57 | 6/24/57 | Fair | 7 | 63 |
| S 202 (3) U-2<br>Brockton-North | ---- | F. L. Flynn & Co.<br>$ 40,522.38 | 110.0° St. &<br>Conc. Bridge | 12/14/56 | 7/31/57 | 4/3/57 | Completed<br>7/25/57 | | |
| S 206 (1) U-2<br>Homestead East & West | ---- | F. L. Flynn & Co.<br>$ 44,713.60 | 110.0° St. &<br>Conc. Bridge | 5/23/57 | 10/31/57 | 6/4/57 | Good | 6 | 23 |
| F 232 (2)<br>Nashua-Wolf Point | 8.058 | Norgaard & Hilling<br>$325,288.53 | Grade, Surf., Bit.<br>Surf. Treat. &<br>63.0° T. T. Pile Br. | 12/14/56 | 200 Cal.<br>Days | 4/1/57 | Good | 17 | 80 |
| F-FG 273 (9)<br>Sidney-Culbertson | 0.820 | Norgaard & Hilling<br>$335,468.82 | Grade, Surf., Bit.<br>Surf. Treat., Dr. &<br>264° St. Br. & Overpass | 9/17/56 | 8/31/58 | 9/24/56 | Good | 20 | 45 |
| S 282 (3) & S 337 (7)<br>Malta-North & Malta-Loring | 10.708 | Richardson Const.<br>$316,244.47 | Grade, Surf., PMO,<br>Dr. & 100° Bridge | 7/26/56 | 9/15/57 | 8/13/56 | Completed<br>7/2/57 | | |
| S 286 (4)<br>Glasgow-Opheim-Canadian Line | 10.437 | G. E. Marshall<br>$340,384.20 | Grade, Surf., &<br>Drain | 9/27/56 | 180 Cal.<br>Days | 10/2/56 | Good | 14 | 68 |
| S 332 (6)<br>Fort Peck-Nashua | 2.429 | G. E. Marshall<br>$168,470.03 | Grade, Surf., RMO<br>& Drain | 4/26/56 | 8/31/57 | 6/15/56 | -- | -- | 99 |
| F 333 (18)<br>Grass Range-Malta | 16.376 | Roth Const. Co.<br>$375,922.50 | Grade & Drain | 4/25/57 | 300 Cal.<br>Days | 5/20/57 | Good | 23 | 74 |
| S 361 (8)<br>Fairview-Girard | 6.042 | J.F.England's Sons<br>$219,770.98 | Grade, Surf. & Dr. | 8/29/56 | 180 Cal.<br>Days | 10/15/56 | Good | 14 | 93 |
| **Division 430** | | | | | | | | | |
| F 8 (10)<br>W. S. Spgs.-Harlowton | 7.372 | Richardson Const.<br>$165,147.53 | PMO & Seal Coat<br>Oiling | 7/26/57 | 100 Cal.<br>Days | Not Started | | | |
| S-US 19 (2)<br>Lewistown-Forest Grove | 1.442 | Walling Const. Co.<br>$172,791.57 | Grade, Surf.,PMO,<br>Dr. & 49.1° St.<br>& Conc. Bridge | Subj. to<br>BPR Concurrence | 9/15/58 | | | | |
| S 68 (3)<br>Hilger-Winifred-Big Sandy | 13.011 | Baltrusch Const.<br>$325,839.62 | Grade, Surf. &<br>Drain | 1/24/57 | 225 Cal.<br>Days | 4/9/57 | Good | 18 | 98 |

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| **Division 430** (Continued) | | | | | | | | | |
| F 103 (8)<br>Lewistown-Roy | 10.454 | S. Birch, Inc. &<br>S. Birch & Sons<br>$620,886.14 | Grade, Surf.,Bit.<br>Surf. Treat. & Dr. | 7/25/56 | 300 Cal.<br>Days | 4/9/57 | Good | 15 | 95 |
| F 103 (9)<br>Lewistown-Roy | 9.962 | S. Birch, Inc.<br>S. Birch & Sons<br>$448,507.50 | Grade, Surf.,Bit.<br>Surf. Treat. & Dr. | 5/23/57 | 230 Cal.<br>Days | 6/20/57 | Good | 45 | 39 |
| F-FLH 333 (13)<br>Grass Range-Malta | ---- | N.A.Nelson Const.<br>$718,051.25 | 698.0' St. & Conc.<br>Bridge | 10/25/56 | 11/30/58 | 11/26/56 | Fair | -- | 20 |
| **DISTRICT FIVE - BILLINGS** | | | | | | | | | |
| **Division 510** | | | | | | | | | |
| S 26 (5)<br>St. Xavier-Hardin | ---- | W.Mackin & Son<br>$275,071.04 | 576' St. & Conc.<br>Bridge | 10/27/55 | 7/31/57 | 3/15/56 | Shutdown<br>9/22/56 | | 31 |
| S 26 (6) U-1<br>St. Xavier-Hardin | 8.436 | R.J.Sundling<br>$351,061.34 | Grade, Surf., Bit.<br>Surf. Tr. & Drain | 6/28/57 | 200 Cal.<br>Days | 7/22/57 | -- | 9 | 0 |
| S 26 (6) U-2<br>St. Xavier-Hardin | ---- | W.Mackin & Son<br>$ 31,579.10 | 3 T.T. Pile Bridges | 6/28/57 | 5/31/58 | Not Started | | | |
| F 46 (4) U-1<br>Hardin-Custer | 11.307 | Hilde Const. Co.<br>$403,161.04 | Grade & Drain | 11/9/56 | 270 Cal.<br>Days | 3/11/57 | Good | 16 | 89 |
| S 154 (2) & S 288 (3)U-1<br>Columbus S.E. & Red Lodge-Columbus | 0.759 | Walling Const.<br>$ 61,279.60 | Grade, Surf., RMO<br>& Drain | 3/28/57 | 120 Cal.<br>Days | 4/20/57 | Good | 8 | 78 |
| S 176 (3)<br>Molt-Billings | 7.426 | F.H.Holland<br>$403,625.98 | Grade, Surf.,Bit.<br>Surf. Tr. & Drain | 8/29/56 | 200 Cal.<br>Days | 11/27/56 | Completed | | |
| FI-I 188 (7)U-1,I-IN 212<br>(12)U-1, S 211 (1), Crow<br>Agency-Hardin-Wyo. Ling-Crow Agency-Custer Battlefield Monument | 9.647 | Albert Lalonde<br>$775,431.97 | Grade, Surf.,Bit.<br>Surf. Tr. & Drain | 10/25/56 | 9/15/57 | 11/19/56 | Good | 79 | 55 |
| I-FI 188 (7)U-2 & I-IN 212<br>(12)U-2, Crow Agency-Hardin<br>& Wyo. Line-Crow Agency | ---- | F.L. Flynn & Co.<br>$138,868.92 | Two 156' St. &<br>Conc. Bridges | 6/4/56 | 7/31/57 | 7/10/56 | Fair | 6 | 98 |
| U 230 (6) U U 386 (4)<br>Billings Streets | 0.598<br>0.705 | Long Const. Co.<br>$225,834.39 | Grade, Surf., PMO<br>& Drain | 6/4/56 | 9/15/57 | 6/20/56 | Good | 12 | 97 |
| S 288 (3) U-2<br>Red Lodge-Columbus | ---- | W.P.Roscoe Co.<br>$294,479.37 | 576' St. & Conc.<br>Bridge | 9/29/55 | 7/31/57 | 10/10/55 | Completed<br>7/25/57 | | |
| S 289 (4) U-1<br>Red Lodge-Columbus | 6.370 | Taggart Const. Co.<br>$325,131.07 | Grade, Surf.,PMO<br>& Drain | 8/29/56 | 9/15/57 | 9/8/56 | Fair | 39 | 84 |
| SMP 003-0323-01-42<br>Billings, Montana | ---- | Hardy Const. Co.<br>$161,215.00 | Office & Shop Bldg. | 6/28/57 | | 7/8/57 | Fair | 8 | 1 |
| **Division 520** | | | | | | | | | |
| S 45 (4) U-1<br>Brandenberg-Garland-Miles City | 9.863 | Roth Const. Co.<br>$299,175.59 | Grade, Surf., &<br>Drain | 10/25/56 | 250 Cal.<br>Days | 11/26/56 | Fair | 40 | 99 |

MONTHLY CONSTRUCTION REPORT
Month Ending July 31, 1957

Division 520 (Continued)

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| F 86 (16)<br>Miles City-No. Dak. Line | 12.247 | Bober Const.<br>$490,509.55 | Grade, Surf., Bit.<br>Surf. Tr., Dr. &<br>57.0' T. T. Bridge | 6/28/57 | 250 Cal.<br>Days | Not Started | | | |
| F 157 (13)<br>Miles City-Jordan | 9.090 | J.F.England's Sons<br>$269,588.58 | Grade, Surf., Bit.<br>Surf. Treat. & Drain | 7/26/57 | 200 Cal.<br>Days | Not Started | | | |
| F 157 (14) U-1<br>Miles City-Jordan | 1.505 | Schye & Sullivan<br>$ 75,478.38 | Grade, Surf., Bit.<br>Surf.Treat. & Dr. | 4/25/57 | 75 Cal.<br>Days | 6/24/57 | Good | -- | 25 |
| F 157 (14) U-2<br>Miles City-Jordan | ---- | Schye & Sullivan<br>& Riedesel Const.<br>$667,779.54 | 971' St. & Conc.<br>Bridge | 10/27/55 | 12/31/57 | 11/28/55 | Good | 3 | 93 |
| F 384 (1)<br>Forsyth-Northwest | 4.466 | C.A.Reeves Const.<br>$227,215.93 | Grade, Surf., Bit.<br>Surf. Treat. & Dr. | 10/27/55 | 9/15/56 | 4/12/56 | Fair | 5 | 90 |
| F-FG 384 (3)<br>Forsyth-Northwest | ---- | W.P.Roscoe Co.<br>$659,759.95 | 825.0' St. & Conc.<br>Br. & Overpass | 3/28/56 | 11/20/57 | 6/16/56 | Fair | 6 | 48 |
| SMP 0801-01-01-42<br>Miles City, Montana | ---- | Refer Const. Co.<br>$ 17,873.00 | 50' x 18' Office<br>Extension Bldg. | 4/25/57 | 7/31/57 | 5/16/57 | Completed<br>7/31/57 | | |

STATE HIGHWAY COMMISSION
Construction Department

Helena, Montana

MONTHLY CONSTRUCTION REPORT
Month Ending August 31, 1957

OCLC 22722994 WF

| Project and Location | Mileage | Contractor and Bid Price | Type | Contract Awarded | Date of Comp. | Work Began | Pro-gress | Men Emp. | % Comp. |
|---|---|---|---|---|---|---|---|---|---|
| **DISTRICT ONE - MISSOULA** | | | | | | | | | |
| **Division 110** | | | | | | | | | |
| S 36 (7) Drummond-Helmville-Blackfoot Canyon | 5.011 | Naranche & Konda $ 60,262.49 | Surf.,Bit. Surf. Treat. & Drain | 7/26/57 | 100 Cal. Days | 8/1/57 | Good | 20 | 77 |
| F 161 (4) U-2 Skalkaho Road | 4.522 | O'Brien Const. $124,586.72 | Surf., Bit. Surf. Treat. & 1,880 Lin. Ft. Metal Ditch Lining | 8/30/57 | 125 Cal. Days | Not Started | | | |
| F 164 (8) Philipsburg-Anaconda | 3.546 | Union Const. Co. $215,634.66 | Grade, Surf., Bit. Surf. Treat. & Drain | 10/2/56 | 130 Cal. Days | 11/1/56 | Good | 20 | 99 |
| F 175 (4) Philipsburg-South | 4.157 | Union Const. Co. $237,817.96 | Grade, Surf., Bit. Surf. Treat. & Drain & Widen 63.4' St. & Conc. Br. | 10/2/56 | 180 Cal. Days | 10/8/56 | Good | 20 | 99 |
| S 218 (1) & S 220 (1) Missoula Streets | 2.456 | Union Const. Co. $ 90,803.39 | Grade, Surf., Bit. Surf. Treat. & Drain | 5/23/57 | 100 Cal. Days | 6/18/57 | Good | 12 | 88 |
| S 226 (1) Hamilton-East | 2.938 | Union Credit Co. $125,933.81 | Grade, Surf., Bit. Surf. Treat. & Drain | 7/26/57 | 180 Cal. Days | 8/9/57 | Good | 25 | 19 |
| F 249 (9) Garrison-Helena | 3.513 | Fred H. Slate Co. $373,265.31 | Grade, Surf., Bit. Surf. Treat. & Drain | 8/29/56 | 200 Cal. Days | 9/7/56 | Fair | 16 | 95 |
| F 267 (9) U-1 Ovando-Rogers Pass | 7.080 | Earl L. McNutt $315,068.08 | Grade, Surf. & Drain | 7/26/56 | 250 Cal. Days | 9/10/56 | Fair | 4 | 99 |
| U-UG 405 (2) Missoula Streets | ----- | Pew Construction $683,472.00 | 551.6 St. & Conc. Combination Br. & Overpass | 4/25/57 | 7/31/59 | 6/3/57 | Good | 17 | 18 |
| **Division 120** | | | | | | | | | |
| S 178 (2) Moiese-Charlo-Nine Pipe | 4.825 | Holland Const. $247,184.42 | Grade, Surf., Bit. Surf. Treat. & Drain | 5/23/57 | 100 Cal. Days | 7/29/57 | Good | 24 | 23 |
| F 191 (14) U-1 Pablo-Kalispell | 4.831 | F & S Contr. Co. $469,044.38 | Grade & Drain | 6/28/57 | 250 Cal. Days | 7/29/57 | Good | 34 | 15 |
| F 191 (16) U-1 Pablo-Kalispell | 7.488 | Duffy Reed Const. $416,191.27 | Grade, Surf., Bit. Surf. Treat. & Drain | 4/25/57 | 300 Cal. Days | 5/21/57 | Fair | 26 | 57 |

MONTHLY CONSTRUCTION REPORT
Month Ending August 31, 1957

## DISTRICT TWO - BUTTE

### Division 210

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| S 9 (7)<br>Cardwell-Boulder | 8.840 | Naranche & Konda<br>$ 89,118.20 | Reshaping, Surf. &<br>Bit. Surf. Treat. | 7/26/57 | 200 Cal.<br>Days | 8/2/57 | Good | 18 | 16 |
| F 164 (9)<br>Philipsburg-Anaconda | 5.178 | F & S Contr. Co.<br>$428,237.85 | Grade, Surf., Bit.<br>Surf. Treat. & Drain<br>& Widen 39.6' St. & Conc. Br. | 8/29/56 | 250 Cal.<br>Days | 9/10/56 | Good | 10 | 99 |
| USG 213 (2)<br>Upper Nine Mile Road | ----- | Cahill-Mooney<br>$129,304.92 | 214.5' St. & Conc.<br>O.P. & 172.0' Box Culv. | 6/28/57 | 6/30/58 | 7/23/57 | Good | 12 | 9 |
| F 241 (15)<br>Dillon-Butte | 1.364 | Kiely Const. Co.<br>$330,671.55 | Grade, Surf., PMO<br>& Drain | 5/23/57 | 160 Cal.<br>Days | 6/10/57 | Good | 30 | 85 |
| F 242 (14)<br>Town of Basin, Butte-Boulder | ----- | F.L.Flynn & Co.<br>$ 21,298.50 | 23.25' St. & Conc.<br>Bridge | 3/28/57 | 9/30/57 | 7/11/57 | Good | 7 | 65 |
| I-ING 255 (12) U-1<br>Idaho Line-Dillon | 12.082 | Peter Kiewit<br>$1,172,599.41 | Grade, Surf., Bit.<br>Surf. Treat. & Drain | Subj. to<br>BPR Conc. | 400 Cal.<br>Days | | | | |
| I-ING 255 (12) U-2<br>Idaho Line-Dillon | ----- | C.B.Lauch Const.<br>$148,617.38 | 280.5' St. & Conc. Br.<br>118.0' " " " | Subj. to<br>BPR Conc. | 7/31/59 | | | | |
| F 387 (7)<br>Dillon-Twin Bridges | ----- | Cocanougher Const.<br>$ 18,549.00 | Dyke, Riprap &<br>19' T. T. Bridge | 3/28/57 | 8/31/57 | 5/6/57 | Completed<br>8/26/57 | | |
| SMP 2299 - Beaverhead,<br>Broadwater, Jefferson & S. Bow | ----- | Chas. J. Shannon<br>$ 91,950.00 | Crush & Stockpile<br>97,500 Tons | 4/25/57 | 10/31/57 | 5/13/57 | Fair | 13 | 44 |
| SPP 071-7512-01<br>Lewis & Clark Cavern | ----- | Earl Larson<br>$ 4,249.00 | Revision of water<br>supply system | 8/30/57 | 10/31/57 | Not Started | | | |

### Division 220

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| F 8 (10)<br>W.S.Springs-Harlowton | 7.372 | Richardson Const.<br>$165,147.53 | PMO & Seal Coat<br>Oiling | 7/26/57 | 100 Cal.<br>Days | 8/21/57 | Good | 32 | 14 |
| F 76 (2) U-1<br>Gallatin Gateway-South | 11.237 | C.H.Elle Const.<br>$522,096.58 | Grade, Surf., Bit.<br>Surf. Treat. & Drain | 7/27/55 | 400 Cal.<br>Days | 8/16/55 | Completed<br>8/15/57 | | |
| F 76 (4) U-2<br>Gallatin Gateway-South | ----- | Haggerty-Messmer<br>$145,224.70 | 260' St. & Conc.<br>Bridge | 12/14/56 | 10/31/58 | 2/11/57 | Good | 15 | 74 |
| F 76 (5) U-2<br>Gallatin Gateway-South | 4.997 | Peter Kiewit<br>$723,340.26 | Grade, Surf., Bit.<br>Surf. Treat. & Drain | 9/27/56 | 300 Cal.<br>Days | 10/5/56 | Good | 95 | 71 |
| F-IN 117 (11) U-3<br>Livingston-Big Timber | 15.727 | Wm.W.Strever<br>$ 26,339.50 | Seal Coat Oiling | 4/25/57 | 60 Cal.<br>Days | 8/1/57 | Completed<br>8/15/57 | | |
| S 186 (4)<br>Wilsall-Northeast | 4.830 | Gibson Const. Co.<br>$150,743.45 | Grade, Surf., Drain<br>& 25.0' T.T.Bridge | 8/29/56 | 180 Cal.<br>Days | 10/3/56 | Completed<br>8/23/57 | | |
| F 217 (9) U-1<br>Gardiner-Livingston | 11.529 | Naranche & Konda<br>$428,289.07 | Grade, Surf. &<br>Drain | 5/23/57 | 300 Cal.<br>Days | 7/8/57 | Good | 47 | 42 |
| F 217 (9) U-2<br>Gardiner-Livingston | ----- | Holm Const. Co.<br>$275,872.92 | 450.0' St. & Conc.<br>Bridge | 10/25/56 | 10/31/58 | 3/13/57 | Fair | 8 | 17 |
| F 217 (9) U-3<br>Gardiner-Livingston | ----- | McLaughlin Const.<br>$ 32,149.08 | 90.0' St. & Conc.<br>Bridge | 5/23/57 | 10/31/57 | 6/21/57 | Good | 8 | 59 |

MONTHLY CONSTRUCTION REPORT
Month Ending August 31, 1957

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| **Division 220 (Continued)** | | | | | | | | | |
| US 370 (8) & S 370 (10)<br>Bozeman-Wilsall | 3.672 | McLaughlin, Inc.<br>$267,622.97 | Grade, Surf., PMO,<br>Seal Coat Oiling & Drain | 7/26/57 | 108 Cal.<br>Days | 8/19/57 | Good | 9 | 2 |
| **DISTRICT THREE - GREAT FALLS** | | | | | | | | | |
| **Division 310** | | | | | | | | | |
| S 2 (13) U-2<br>Helena-Flesher Pass | 6.234 | Earl L. McNutt<br>$249,363.76 | Grade & Drain | 6/28/57 | 150 Cal.<br>Days | 7/15/57 | Good | 15 | 20 |
| S 96 (3)<br>Conrad-East | 8.067 | Nilson-Smith Const.<br>$208,004.55 | Grade, Surf., Bit.<br>Surf. Treat., Drain<br>& 50.0' T. T. Bridge | 8/30/57 | 200 Cal.<br>Days | Not Started | | | |
| S 107 (5)<br>Ledger-East & West | 6.527 | Baltrusch Const.<br>$ 29,807.26 | Reshaping & Surf. | 6/28/57 | 80 Cal.<br>Days | Not Started | | | |
| F 149 (11)<br>Gt. Falls-Fort Benton | 10.322 | Richardson Const.<br>$140,210.27 | P.M.O. | 6/28/57 | 90 Cal.<br>Days | Completed<br>8/16/57 | | | |
| F 180 (2)<br>2nd Ave.No.-Great Falls | 1.428 | City Constructors<br>$325,722.92 | Grade, Surf., Bit.<br>Surf. Treat. & Drain | 12/10/56 | 9/15/57 | 4/24/57 | Fair | 8 | 95 |
| I 182 (5)<br>Center Street-Ulm | ----- | C.B.Lauch Const.<br>$153,436.90 | 130.0' St. & Conc.Br.<br>Two 100.0' " " " | 8/30/57 | 10/31/58 | Not Started | | | |
| IN 211 (12)<br>Vaughn-Conrad | 13.783 | E.C.Powell<br>$173,983.54 | PMO, Seal Coat &<br>Guard Rail | 4/25/57 | 90 Cal.<br>Days | 6/14/57 | Fair | -- | 44 |
| F 224 (6), U 395 (1),<br>F 388 (5), Gt. Falls Streets | 3.750 | City Constructors<br>$673,582.23 | Grade, Surf., PMO<br>& Drain | 8/14/56 | 9/15/57 | 3/25/57 | Fair | 40 | 76 |
| F 267 (7)<br>Ovando-Rogers Pass | 4.104 | Hilde Const. Co.<br>$137,908.63 | Grade, Surf., Bit.<br>Surf. Treat. & Drain | 3/28/57 | 100 Cal.<br>Days | 4/29/57 | Good | 14 | 90 |
| S 310 (5)<br>Pendroy-Conrad | 1.675 | Hilde Const. Co.<br>$ 48,884.45 | Grade, Surf., RMO,<br>Seal Coat Oiling & Drain | 8/30/57 | 150 Cal.<br>Days | Not Started | | | |
| S 348 (7) & S 348 (8)<br>Great Falls-Highwood | 6.705<br>7.039 | McLaughlin, Inc.<br>$271,302.35 | Seal Coat Oil, Grade,<br>Surf., PMO & Drain | 7/26/56 | 9/15/57 | 8/2/56 | Completed<br>8/20/57 | | |
| SMP 2599-Cascade, Ponders,<br>Teton, Judith Basin, Lewis & Clark | ----- | Billings Const.<br>$ 81,221.25 | Crush & Stockpile<br>127,500 Tons | 7/26/57 | 1/31/58 | 8/10/57 | Poor | -- | 12 |
| **Division 320** | | | | | | | | | |
| S-US 70 (1)<br>Havre-South | 11.385 | E.C.Powell &<br>Baltrusch Const.<br>$370,976.55 | Grade, Surf., Bit.<br>Surf. Treat. & Dr. | 12/15/55 | 9/15/57 | 1/10/56 | Poor | -- | 95 |
| S 94 (4)<br>Chester-Northwest | 5.849 | Zook Bros.<br>$114,893.10 | Grade, Surf. & Drain | 4/25/57 | 100 Cal.<br>Days | 5/16/57 | Completed<br>8/2/57 | | |
| F 132 (6) U-1<br>Chester-Gildford | 3.737 | Baltrusch Const.<br>$160,032.89 | Grade, Surf., Bit.<br>Surf. Treat. & Drain | 8/30/57 | 200 Cal.<br>Days | Not Started | | | |

MONTHLY CONSTRUCTION REPORT
Month Ending August 31, 1957

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| **Division 320 - (Continued)** | | | | | | | | | |
| F 132 (6) U-2<br>Chester-Gildford | ----- | F.L.Flynn & Co.<br>$ 46,861.00 | 120.0' St. & Conc.<br>Bridge | 8/30/57 | 8/31/58 | Not Started | | | |
| S 187 (3) U-1<br>Armells Creek-Hays-Harlem | 12.624 | Baltrusch Const.<br>$547,714.28 | Grade, Surf., Bit.<br>Surf. Treat. & Drain | 6/28/57 | 450 Cal.<br>Days | 7/30/57 | Good | 20 | 7 |
| S 187 (3) U-2<br>Armells Creek-Hays-Harlem | ----- | Kirkpatrick Bros.<br>$ 24,797.63 | 3 T.T.Pile Bridges | 6/28/57 | 4/30/58 | Not Started | | | |
| F 196 (5)<br>Browning East & West | 1.050 | Willis Morris<br>$ 77,097.12 | Grade, Surf., RMO,<br>Dr. & 2 28.0' T. T. Bridges | 9/27/56 | 9/15/57 | 5/29/57 | Fair | 12 | 91 |
| F 210 (2)<br>Babb-South | 6.012 | McLaughlin, Inc.<br>$686,562.83 | Grade, Surf., Bit.<br>Surf. Treat. & Drain | 8/29/56 | 220 Cal.<br>Days | 9/17/56 | Good | 45 | 62 |
| S 219 (1)<br>Big Sandy-Rudyard | 6.006 | O'Neil Const. Co.<br>$216,285.89 | Grade, Cement Sta-<br>bilized Base, Bit.<br>Surf. Treat. & Drain | 4/25/57 | 100 Cal.<br>Days | 4/6/57 | Completed<br>8/15/57 | | |
| S 249 (2) U-1<br>Starr School Route | 6.409 | Zook Bros.<br>$193,027.09 | Grade, Surf., Bit.<br>Surf. Treat. & Dr. | 7/26/57 | 200 Cal.<br>Days | 8/5/57 | Good | 26 | 26 |
| S 249 (2) U-2<br>Starr School Route | ----- | Mont.Engr.& Const.<br>$ 21,020.27 | 100.0 T.T.Bridge | 7/26/57 | 5/31/58 | Not Started | | | |
| S 340 (3)<br>Cleveland-Chinook | 7.225 | J.F.England Sons<br>$157,405.98 | Grade, Surf., Drain<br>& 2 38.0' T. T. Bridges | 3/28/57 | 180 Cal.<br>Days | 7/8/57 | Fair | 33 | 55 |
| **DISTRICT FOUR - GLENDIVE** | | | | | | | | | |
| **Division 410** | | | | | | | | | |
| S 32 (8)<br>Glendive-Richey | 7.949 | Albert Lalonde<br>$153,812.49 | Grade, Surf., Bit.<br>Surf. Treat. & Drain | 8/30/57 | 180 Cal.<br>Days | Not Started | | | |
| F 213 (3) - Yellowstone<br>River Bridge, Glendive | ----- | Riedesel Const.&<br>Schye & Sullivan<br>$923,480.60 | 1317.5' St. & Conc.<br>Bridge | 9/27/56 | 11/30/58 | 11/5/56 | Good | 31 | 28 |
| S 302 (13)<br>Terry-Brockway | ----- | Riedesel Const.&<br>Schye & Sullivan<br>$605,235.62 | 825.0' St. & Conc.<br>Bridge | 6/28/57 | 8/31/59 | Not Started | | | |
| F 391 (3)<br>Circle-Sidney | 10.781 | Richardson Const.<br>$541,169.98 | Grade, Surf., Bit.<br>Surf. Treat. & Drain | 6/4/56 | 9/15/57 | 7/4/56 | Good | 23 | 93 |
| F 391 (4)<br>Circle-Sidney | 10.615 | Harris Const. Co.<br>$630,079.40 | Grade, Surf., Bit.<br>Surf. Treat. & Drain | 3/28/57 | 400 Cal.<br>Days | 7/30/57 | Good | 12 | 13 |
| **Division 420** | | | | | | | | | |
| S 15 (9)<br>Poplar-Flaxville | 15.005 | Richardson Const.<br>$164,957.85 | Bit. Surf. Treat. | 4/25/57 | 120 Cal.<br>Days | 5/14/57 | Fair | 23 | 90 |
| F 84 (21) U-1<br>Wolf Point-No. Dak. Line | 9.308 | Norgaard & Hilling<br>$350,451.38 | Grade, Surf., Bit.<br>Surf. Treat. & Drain | 5/15/56 | 280 Cal.<br>Days | 5/25/56 | -- | -- | 99 |

MONTHLY CONSTRUCTION REPORT
Month Ending August 31, 1957

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| **Division 420 - (Continued)** | | | | | | | | | |
| S 190 (3) Presserville-Girard-Fairview | 9.122 | Roth Const. Co. $140,702.37 | Grade, Surf., & Dr. | 8/30/57 | 150 Cal. Days | Not Started | | | |
| S 197 (2) U-2 Scobey-Canadian Line | ----- | Holm Const. Co. $113,795.29 | Two 143' St. & Conc. Br. & 50' T. T. Br. | 6/28/56 | 8/31/57 | 7/31/56 | Fair | 5 | 99 |
| S 197 (3) Scobey-Canadian Line | 9.406 | Wm.W.Strever $272,264.09 | Grade, Surf., Bit. Surf. Treat. & Dr. | 8/30/57 | 200 Cal. Days | Not Started | | | |
| S 202 (2) Brockton-North | 7.507 | Norgaard & Hilling $174,510.94 | Grade, Surf., Bit. Surf. Treat. & Drain | 8/30/57 | 180 Cal. Days | Not Started | | | |
| S 202 (3) U-1 Brockton-North | 1.783 | Norgaard & Hilling $ 47,358.60 | Grade, Surf., & Dr. | 12/14/56 | 9/15/57 | 6/24/57 | Poor | -- | 63 |
| S 206 (1) U-2 Homestead-East & West | ----- | F.L.Flynn & Co. $ 44,713.60 | 110.0' St. & Conc. Bridge | 5/23/57 | 10/31/57 | 6/4/57 | Good | 11 | 40 |
| F 232 (2) Nashua-Wolf Point | 8.058 | Norgaard & Hilling $325,288.53 | Grade, Surf., Bit. Surf. Treat. & 63.0' T. T. Pile Bridge | 12/14/56 | 200 Cal. Days | 4/1/57 | Fair | 23 | 84 |
| F-FG 273 (9) Sidney-Culbertson | 0.820 | Norgaard & Hilling $335,468.82 | Grade, Surf., Bit. Surf. Treat., Drain & 264' St. Br. & Overpass | 9/17/56 | 8/31/58 | 9/24/56 | Good | 11 | 62 |
| S 286 (4) Glasgow-Opheim-Canadian Line | 10.437 | G.E.Marshall $340,384.20 | Grade, Surf. & Drain | 9/27/56 | 180 Cal. Days | 10/2/56 | Good | 15 | 75 |
| S 332 (6) Fort Peck-Nashua | 2.429 | G.E.Marshall $168,470.03 | Grade, Surf., RMO & Drain | 4/26/56 | 8/31/57 | 6/15/56 | Completed 8/7/57 | | |
| F 333 (18) Grass Range-Malta | 16.376 | Roth Const. Co. $375,922.50 | Grade & Drain | 4/25/57 | 300 Cal. Days | 5/20/57 | Completed 8/24/57 | | |
| S 337 (8) Malta-Loring | 10.776 | Phillips County $116,561.64 | Grade & Drain | 8/6/57 | 9/30/58 | 8/14/57 | Good | 15 | 13 |
| S 361 (8) Fairview-Girard | 6.042 | J.F.England Sons $219,770.98 | Grade, Surf., & Dr. | 8/29/56 | 180 Cal. Days | 10/15/56 | Completed 8/11/57 | | |
| **Division 430** | | | | | | | | | |
| S-US 19 (2) Lewistown-Forest Grove | 1.442 | Walling Const. $172,791.57 | Grade, Surf., PMO, Dr. & 49.1' St. & Conc. Bridge | Subj. to BPR concurrence | 9/15/58 | | | | |
| S 68 (3) Hilger-Winifred-Big Sandy | 13.011 | Baltrusch Const. $325,839.62 | Grade, Surf., & Dr. | 1/24/57 | 225 Cal. Days | 4/9/57 | -- | -- | 99 |
| F 103 (8) Lewistown-Roy | 10.454 | S.Birch, Inc. & S.Birch & Sons $620,886.14 | Grade, Surf., Bit. Surf. Treat. & Drain | 7/25/56 | 300 Cal. Days | 4/9/57 | -- | -- | 99 |
| F 103 (9) Lewistown-Roy | 9.962 | S.Birch, Inc. & S.Birch & Sons | Grade, Surf., Bit. Surf. Treat. & Drain | 5/23/57 | 230 Cal. Days | 6/20/57 | Fair | 50 | 63 |

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| **Division 430 (continued)** | | | | | | | | | |
| F 157 (13) | 9.090 | J.F.England Sons | Grade, Surf., Bit. | 7/26/57 | 200 Cal. | Not Started | | | |
| Miles City-Jordan | | $269,588.58 | Surf. Treat. & Drain | | Days | | | | |
| F-FLH 333 (13) | ----- | N.A.Nelson Const. | 698.0' St. & Conc. | 10/25/56 | 11/30/58 | 11/26/56 | Fair | 21 | 22 |
| Grass Range-Malta | | $718,051.25 | Bridge | | | | | | |
| **DISTRICT FIVE - BILLINGS** | | | | | | | | | |
| **Division 510** | | | | | | | | | |
| S 26 (5) | ----- | W.Mackin & Son | 576' St. & Conc. Br. | 10/27/55 | 7/31/57 | 3/15/56 | -- | -- | 31 |
| St. Xavier-Hardin | | $275,071.04 | | | | | | | |
| S 26 (6) U-1 | 8.436 | R.J.Sundling | Grade, Surf., Bit. | 6/28/57 | 200 Cal. | 7/22/57 | Good | 60 | 18 |
| St. Xavier- Hardin | | $351,061.34 | Surf. Treat. & Drain | | Days | | | | |
| S 26 (6) U-2 | ----- | W.Mackin & Son | 3 T.T. Pile Bridges | 6/28/57 | 5/31/58 | Not Started | | | |
| St. Xavier-Hardin | | $ 31,579.10 | | | | | | | |
| F 46 (4) U-1 | 11.307 | Hilde Const.Co. | Grade & Drain | 11/9/56 | 270 Cal. | 3/11/57 | Good | 13 | 98 |
| Hardin-Custer | | $403,161.04 | | | Days | | | | |
| S 154 (2) & S 288 (3) U-1 | 0.759 | Walling Const. | Grade, Surf., RMO | 3/28/57 | 120 Cal. | 4/20/57 | Completed | | |
| Columbus S.E. & Red Lodge-Columbus | | $ 61,279.60 | & Drain | | Days | | 8/29/57 | | |
| FI-I 188 (7)U-1,I-IN 212 | 9.647 | Albert Lalonde | Grade, Surf., Bit. | 10/25/56 | 9/15/57 | 11/19/56 | Good | 105 | 89 |
| (12)U-1, S 211 (1), Crow | | $775,431.97 | Surf. Treat. & Drain | | | | | | |
| Agency-Hardin-Wyo. Line-Crow Agency-Custer Battlefield Monument | | | | | | | | | |
| I-FI 188 (7)U-2 & I-IN 212 | ----- | F.L.Flynn & Co. | Two 156' St. & Conc. | 6/4/56 | 7/31/57 | 7/10/56 | Fair | 6 | 99 |
| (12) U-2, Crow Agency-Hardin | | $138,868.92 | Bridges | | | | | | |
| & Wyo. Line-Crow Agency | | | | | | | | | |
| U 230 (6) & U 386 (4) | 0.598 | Long Const.Co. | Grade, Surf., PMO, | 6/4/56 | 9/15/57 | 6/20/56 | Fair | 2 | 99 |
| Billings Streets | 0.705 | $225,834.39 | & Drain | | | | | | |
| S 289 (4) U-1 | 6.370 | Taggart Const.Co. | Grade, Surf., PMO, | 8/29/56 | 9/15/57 | 9/8/56 | Good | 20 | 99 |
| Red Lodge-Columbus | | $325,131.07 | & Drain | | | | | | |
| SMP 003-0323-01-42 | ----- | Hardy Const.Co. | Office & Shop Bldg. | 6/28/57 | | 7/8/57 | Fair | 10 | 20 |
| Billings, Montana | | $161,215.00 | | | | | | | |
| **Division 520** | | | | | | | | | |
| F 2 (14) | 10.261 | Harris Const.Co. | Grade, Surf., Bit. | 3/28/57 | 300 Cal. | 6/14/57 | Good | 48 | 47 |
| Baker-Wibaux | | $432,527.57 | Surf. Treat. & Drain | | Days | | | | |
| S 45 (4) U-1 | 9.863 | Roth Const. Co. | Grade, Surf. & Dr. | 10/25/56 | 250 Cal. | 11/26/56 | Completed | | |
| Brandenburg-Garland-Miles City | | $299,175.59 | | | Days | | 8/6/57 | | |
| F 86 (16) | 12.247 | Bober Const.Co. | Grade, Surf., Bit. | 6/28/57 | 250 Cal. | 8/6/57 | Fair | 30 | 5 |
| Miles City-No. Dak. Line | | $490,509.55 | Surf. Treat., Drain | | Days | | | | |
| | | | & 47.0' T. T. Bridge | | | | | | |
| F 157 (14) U-1 | 1.505 | Schye & Sullivan | Grade, Surf., Bit. | 4/25/57 | 75 Cal. | 6/24/57 | Good | 16 | 58 |
| Miles City-Jordan | | $ 75,478.38 | Surf. Treat. & Drain | | Days | | | | |

MONTHLY CONSTRUCTION REPORT
Month Ending August 31, 1957

Division 520 - (continued)

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| F 157 (14) U-2<br>Miles City-Jordan | ----- | Schye & Sullivan<br>Ridesel Const.<br>$667,779.54 | 971' St. & Conc. Br. | 10/27/55 | 12/31/57 | 11/28/55 | -- | -- | 93 |
| S 347 (8)<br>Alzada-Ekalaka | ----- | J.F.England Sons<br>$ 67,817.22 | 183.0' St. & Conc.<br>Bridge | 12/14/56 | 9/10/57 | 3/12/57 | Good | 3 | 97 |
| S 362 (4)<br>Lame Deer-Colstrip | 8.129 | Wickens Bros.<br>$257,052.73 | Grade, Surf., Bit.<br>Surf. Treat. & Drain | 8/30/57 | 200 Cal.<br>Days | Not Started | | | |
| F 384 (1)<br>Forsyth-Northwest | 4.466 | C.A.Reeves Const.<br>$227,215.93 | Grade, Surf., Bit.<br>Surf. Treat. & Drain | 10/27/55 | 9/15/56 | 4/12/56 | Completed<br>8/9/57 | | |
| F-FG 384 (3)<br>Forsyth-Northwest | ----- | W.P.Roscoe Co.<br>$659,759.95 | 825.0' St. & Conc.<br>Bridge & Overpass | 3/28/56 | 11/30/57 | 6/16/56 | -- | -- | 50 |

STATE HIGHWAY COMMISSION
Construction Department

Helena, Montana

MONTHLY CONSTRUCTION REPORT
Month Ending September 30, 1957

OCLC 22722994 WF

| Project and Location | Mileage | Contractor and Bid Price | Type | Contract Awarded | Date of Comp. | Work Began | Progress | Men Emp. | % Comp. |
|---|---|---|---|---|---|---|---|---|---|
| **DISTRICT ONE - MISSOULA** | | | | | | | | | |
| **Division 110** | | | | | | | | | |
| S 36 (7) Drummond-Helmville-Blackfoot Canyon | 5.011 | Naranche & Konda $ 60,262.49 | Surf., Bit. Surf. Treat. & Drain | 7/26/57 | 100 Cal. Days | 8/1/57 | Good | 3 | 98 |
| F 161 (4) U-2 Skalkaho Road | 4.522 | O'Brien Const. Co. $124,586.72 | Surf., Bit. Surf. Treat. & 1,880 Lin. Ft. Metal Ditch Lining | 8/30/57 | 125 Cal. Days | 9/9/57 | Good | 22 | 31 |
| F 164 (8) Philipsburg-Anaconda | 3.546 | Union Const. Co. $215,634.66 | Grade, Surf., Bit. Surf. Treat. & Dr. | 10/2/56 | 130 Cal. Days | 11/1/56 | Completed 9/5/57 | | |
| F 175 (4) Philipsburg-South | 4.157 | Union Const. Co. $237,817.96 | Grade, Surf., Bit. Surf. Treat. & Dr. & Widen 63.4' St. & Conc. Br. | 10/2/56 | 180 Cal. Days | 10/8/56 | Completed 9/5/57 | | |
| S 218 (1) & S 220 (1) Missoula Streets | 2.456 | Union Const. Co. $ 90,803.39 | Grade, Surf., Bit. Surf. Treat. & Dr. | 5/23/57 | 100 Cal. Days | 6/18/57 | Completed 9/13/57 | | |
| S 226 (1) Hamilton-East | 2.938 | Union Credit Co. $125,933.81 | Grade, Surf., Bit. Surf. Treat. & Dr. | 7/26/57 | 180 Cal. Days | 8/9/57 | Good | 14 | 52 |
| F 249 (9) Garrison-Helena | 3.513 | Fred H. Slate Co. $373,265.31 | Grade, Surf., Bit. Surf. Treat. & Drain | 8/29/56 | 200 Cal. Days | 9/7/56 | Completed 9/12/57 | | |
| F 267 (9) U-1 Ovando-Rogers Pass | 7.080 | Earl L. McNutt $315,068.08 | Grade, Surf. & Dr. | 7/26/56 | 250 Cal. Days | 9/10/56 | Completed 9/5/57 | | |
| U-UG 405 (2) Missoula Streets | ----- | Pew Construction $683,472.00 | 551.6 St. & Conc. Combination Br. & Overpass | 4/25/57 | 7/31/59 | 6/3/57 | Fair | -- | 13 |
| U-UG 405 (3) U-1 Missoula Streets | ----- | Union Const. Co. $ 52,121.94 | 254.0' of Irrigation Pipe | 9/26/57 | 4/30/58 | Not Started | | | |
| **Division 120** | | | | | | | | | |
| S 178 (2) Moiese-Charlo-Nine Pipe | 4.825 | Holland Const. $247,184.42 | Grade, Surf., Bit. Surf. Treat. & Drain | 5/23/57 | 100 Cal. Days | 7/29/57 | Good | 39 | 59 |
| F 191 (14) U-1 Pablo-Kalispell | 4.831 | F & S Contr. Co. $469,044.38 | Grade & Drain | 6/28/57 | 250 Cal. Days | 7/29/57 | Fair | 45 | 33 |
| F 191 (16) U-1 Pablo-Kalispell | 7.488 | Duffy Reed Const. $416,191.27 | Grade, Surf., Bit. Surf. Treat. & Drain | 4/25/57 | 300 Cal. Days | 5/21/57 | Fair | 32 | 86 |
| S 204 (1) Echo Lake-E. & W. | 8.468 | Union Const. Co. $350,402.95 | Grade, Surf., Bit. Surf. Treat., Dr., 19.0' T.T. Bridge | 9/26/57 | 200 Cal. Days | Not Started | | | |

MONTHLY CONSTRUCTION REPORT
Month Ending September 30, 1957

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| **DISTRICT TWO - BUTTE** | | | | | | | | | |
| **Division 210** | | | | | | | | | |
| S 9 (7) Cardwell-Boulder | 8.840 | Naranche & Konda $ 89,118.20 | Reshaping, Surf. & Bit. Surf. Treat. | 7/26/57 | 200 Cal. Days | 8/2/57 | Completed 9/30/57 | | |
| F 164 (9) Philipsburg-Anaconda | 5.178 | F & S Contr. Co. $428,237.85 | Grade, Surf., Bit. Surf. Treat. & Dr. & Widen 39.6' St. & Conc. Br. | 8/29/56 | 250 Cal. Days | 9/10/56 | Completed 8/31/57 | | |
| USG 213 (2) Upper Nine Mile Road | ----- | Cahill-Mooney $129,304.92 | 214.5' St. & Conc. O.P. & 172.0' Box Culv. | 6/28/57 | 6/30/58 | 7/23/57 | Good | 21 | 28 |
| F 241 (15) Dillon-Butte | 1.364 | Kiely Const. Co. $330,671.55 | Grade, Surf., PMO & Drain | 5/23/57 | 160 Cal. Days | 6/10/57 | Good | 39 | 98 |
| F 242 (14) Twon of Basin, Butte-Boulder | ----- | F.L.Flynn & Co. $ 21,298.50 | 23.25' St. & Conc. Bridge | 3/28/57 | 9/30/57 | 7/11/57 | Good | 4 | 97 |
| I-ING 255 (12) U-1 Idaho Line-Dillon | 12.082 | Peter Kiewit $1,172,599.41 | Grade, Surf., Bit. Surf. Treat. & Dr. | Subj. to BPR Conc. | 400 Cal. Days | Not Started | | | |
| I-ING 255 (12) U-2 Idaho Line-Dillon | ----- | C.B.Lauch Const. $148,617.38 | 280.5' St. & Conc.Br. 118.0' " " " " | Subj. to BPR Conc. | 7/31/59 | Not Started | | | |
| SMP 2299 - Beaverhead, Broadwater, Jefferson & S.Bow | ----- | Chas. J. Shannon $ 91,950.00 | Crush & Stockpile 97,500 Tons | 4/25/57 | 10/31/57 | 5/13/57 | Fair | 13 | 54 |
| SPP 071-7512-01 Lewis & Clark Cavern | ----- | Earl Larson $ 4,249.00 | Revision of water Supply system | 8/30/57 | 10/31/57 | 9/19/57 | -- | -- | 10 |
| **Division 220** | | | | | | | | | |
| F 8 (10) W.S.Springs-Harlowton | 7.372 | Richardson Const. $165,147.53 | PMO & Seal Coat Oiling | 7/26/57 | 100 Cal. Days | 8/21/57 | Good | 36 | 88 |
| F 76 (4) U-2 Gallatin Gateway-South | ----- | Haggerty-Messmer $145,224.70 | 260' St. & Conc. Bridge | 12/14/56 | 10/31/58 | 2/11/57 | Good | 15 | 91 |
| F 76 (5) U-2 Gallatin Gateway-South | 4.997 | Peter Kiewit $723,340.26 | Grade, Surf., Bit. Surf. Treat. & Drain | 9/27/56 | 300 Cal. Days | 10/5/56 | Good | 85 | 82 |
| F 217 (9) U-1 Gardiner-Livingston | 11.529 | Naranche & Konda $428,289.07 | Grade, Surf. & Dr. | 5/23/57 | 300 Cal. Days | 7/8/57 | Good | 52 | 64 |
| F 217 (9) U-2 Gardiner-Livingston | ----- | Holm Const. Co. $275,872.92 | 450.0' St. & Conc. Bridge | 10/25/56 | 10/31/58 | 3/13/57 | Good | 11 | 22 |
| F 217 (9) U-3 Gardiner-Livingston | ----- | McLaughlin Const. $ 32,149.08 | 90.0' St. & Conc. Bridge | 5/23/57 | 10/31/57 | 6/21/57 | Good | 7 | 91 |
| US 370 (8) & S 370 (10) Bozeman-Wilsall | 3.672 | McLaughlin, Inc. $267,622.97 | Grade, Surf., PMO, Seal Coat Oiling & Drain | 7/26/57 | 108 Cal. Days | 8/19/57 | Fair | 12 | 4 |
| **DISTRICT THREE - GREAT FALLS** | | | | | | | | | |
| **Division 310** | | | | | | | | | |
| S 2 (13) U-2 Helena-Flesher Pass | 6.234 | Earl L. McNutt $249,363.76 | Grade & Drain | 6/28/57 | 150 Cal. Days | 7/15/57 | Fair | 30 | 59 |

MONTHLY CONSTRUCTION REPORT
Month Ending September 30, 1957

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| **Division 310 (Continued)** | | | | | | | | | |
| S 96 (3)<br>Conrad-East | 8.067 | Nilson-Smith Const.<br>$208,004.55 | Grade, Surf., Bit.<br>Surf. Treat., Dr.<br>& 50.0' T.T. Br. | 8/30/57 | 200 Cal.<br>Days | 9/12/57 | Fair | 17 | 2 |
| S 107 (5)<br>Ledger-East & West | 6.527 | Baltrusch Const.<br>$ 29,807.26 | Reshaping & Surf. | 6/28/57 | 80 Cal.<br>Days | Not Started | | | |
| F 180 (2)<br>2nd Ave. No.-Great Falls | 1.428 | City Constructors<br>$325,722.92 | Grade, Surf., Bit.<br>Surf. Treat. & Drain | 12/10/56 | 9/15/57 | 4/24/57 | Completed<br>9/25/57 | | |
| I 182 (5)<br>Center Street-Ulm | ----- | C.B.Lauch Const.<br>$153,436.90 | 130.0' St. & Con.Br.<br>2-100.0' " " 2 " | 8/30/57 | 10/31/58 | 9/16-57 | -- | -- | 1 |
| IN 211 (12)<br>Vaughn-Conrad | 13.783 | E. C. Powell<br>$173,983.54 | PMO, Seal Coat &<br>Guard Rail | 4/25/57 | 90 Cal.<br>Days | 6/14/57 | Shutdown<br>9/14/57 | | 81 |
| FG 224 (5)<br>Gt. Falls Street | 0.195 | Robertson & Cave<br>Sletten Const. Co.<br>$647,370.79 | Grade, Surf., Conc.<br>Pave.,RMO, Seal Coat<br>Oil, Dr. & 75.33' Steel Br. | 9/26/57 | 200 Cal.<br>Days | Not Started | | | |
| F 224 (6), U 395 (1),<br>F 388 (5), Gt.Falls Streets | 3.750 | City Constructors<br>$673,582.23 | Grade, Surf., PMO<br>& Drain | 8/14/56 | 9/15/57 | 3/25/57 | Completed<br>9/27/57 | | |
| S 228 (2) U-1<br>Augusta Southwest | 9.777 | Naranche & Konda<br>$270,895.04 | Grade, Surf., Bit.<br>Surf. Treat. & Dr. | 9/26/57 | 180 Cal.<br>Days | Subj. to<br>BPR Concurrence | | | |
| S 228 (2) U-2<br>Augusta-Southwest | ----- | F.L.Flynn & Co. | 38.0' T.T.Bridge<br>$ 21,302.35 | 9/26/57 | 7/31/58 | Not Started | | | |
| F 267 (7)<br>Ovando-Rogers Pass | 4.104 | Hilde Const. Co.<br>$137,908.63 | Grade, Surf.,Bit.<br>Surf.Treat. & Dr. | 3/28/57 | 100 Cal.<br>Days | 4/29/57 | Completed<br>9/13/57 | | |
| S 310 (5)<br>Pendroy-Conrad | 1.675 | Hilde Const. Co.<br>$ 48,884.45 | Grade, Surf.,RMO,<br>Seal Coat Oiling & Dr. | 8/30/57 | 150 Cal.<br>Days | 9/13/57 | -- | -- | 6 |
| SMP 2599-Cascade,Pondera,<br>Teton, Judith Basin, Lewis & Clark | ----- | Billings Const.<br>$ 81,221.25 | Crush & Stockpile<br>127,500 Tons | 7/26/57 | 1/31/58 | 8/10/57 | Fair | -- | 34 |
| **Division 320** | | | | | | | | | |
| S-US 70 (1)<br>Havre-South | 11.385 | E.C.Powell &<br>Baltrusch Const.<br>$370,976.55 | Grade, Surf., Bit.<br>Surf. Treat. & Dr. | 12/15/55 | 9/15/57 | 1/10/56 | -- | -- | 99 |
| F 132 (6) U-1<br>Chester-Gildford | 3.737 | Baltrusch Const.<br>$160,032.89 | Grade, Surf.,Bit.<br>Surf.Treat. & Dr. | 8/30/57 | 200 Cal.<br>Days | 9/24/57 | -- | 7 | 1 |
| F 132 (6) U-2<br>Chester-Gildford | ----- | F.L.Flynn & Co.<br>$ 46,861.00 | 120.0' St. & Conc.<br>Bridge | 8/30/57 | 8/31/58 | 9/11/57 | -- | 4 | 4 |
| S 187 (2) U-1<br>Armells-Hays-Harlem | 14.054 | Roth Const. Co.<br>$477,952.17 | Grade, Surf., Bit.<br>Surf. Treat. & Dr. | 9/26/57 | 350 Cal.<br>Days | Not Started | | | |
| S 187 (2) U-2<br>Armells-Hays-Harlem | ----- | F.L.Flynn & Co.<br>$ 44,548.94 | 100.0' T.T. Br. | 9/26/57 | 6/30/58 | Not Started | | | |
| S 187 (3) U-1<br>Armells-Hays-Harlem | 12.624 | Baltrusch Const.<br>$547,714.28 | Grade, Surf., Bit.<br>Surf. Treat. & Dr. | 6/28/57 | 450 Cal.<br>Days | 7/30/57 | Fair | 20 | 20 |

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| **Division 320 ( Continued )** | | | | | | | | | |
| S 187 (3) U-2<br>Armells-Hays-Harlem | ----- | Kirkpatrick Bros.<br>$ 24,797.63 | 3 T.T.Pile Bridges | 6/28/57 | 4/30/58 | 9/9/57 | -- | 5 | 25 |
| F 196 (5)<br>Browning East & West | 1.050 | Willis Morris<br>$ 77,097.12 | Grade, Surf., RMO, Dr., & 2 28.0' T.T.Bridges | 9/27/56 | 9/15/57 | 5/29/57 | Completed 9/15/57 | | |
| F 210 (2)<br>Babb-South | 6.012 | McLaughlin, Inc.<br>$686,562.83 | Grade, Surf., Bit. Surf.Treat. & Drain | 8/29/56 | 220 Cal. Days | 9/17/56 | Fair | 30 | 73 |
| S 222 (1)<br>Gildford-North | 5.766 | Baltrusch Const.<br>$149,652.75 | Grade, Surf., Bit. Surf. Treat. & Drain | 9/26/57 | 150 Cal. Days | Not Started | | | |
| S 249 (2) U-1<br>Starr School Route | 6.409 | Zook Bros.<br>$193,027.09 | Grade, Surf.,Bit. Surf. Treat. & Dr. | 7/26/57 | 200 Cal. Days | 8/5/57 | Fair | 24 | 47 |
| S 249 (2) U-2<br>Starr School Route | ----- | Mont.Engr.& Const.<br>$ 21,020.27 | 100.0 T.T.Bridge | 7/26/57 | 5/31/58 | 9/13/57 | -- | 5 | 19 |
| S 340 (3)<br>Cleveland-Chinook | 7.225 | J.F.England Sons<br>$157,405.98 | Grade, Surf., Dr., & 2 38.0' T.T.Bridges | 3/28/57 | 180 Cal. Days | 7/8/57 | Completed 9/26/57 | | |
| S 340 (4)<br>Cleveland-Chinook | 6.975 | Zook Bros.<br>$156,401.44 | Grade, Surf., Dr., and 57.0' T.T.Bridge | 9/26/57 | 180 Cal. Days | Not Started | | | |
| **DISTRICT FOUR - GLENDIVE - Division 410** | | | | | | | | | |
| S 34 (8)<br>Glendive-Richey | 7.949 | Albert Lalonde<br>$153,812.49 | Grade, Surf., Bit. Surf. Treat. & Drain | 8/30/57 | 180 Cal. Days | 9/12/57 | -- | 18 | 6 |
| F 213 (3) - Yellowstone<br>River Bridge, Glendive | ----- | Riedesel Const. & Schye & Sullivan<br>$923,480.60 | 1317.5' St. & Conc. Bridge | 9/27/56 | 11/30/58 | 11/5/56 | Good | 26 | 31 |
| S 320 (13)<br>Terry-Brockway | ----- | Riedesel Const. & Schye & Sullivan<br>$605,235.62 | 825.0' St. & Conc. Bridge | 6/28/57 | 8/31/59 | 9/11/57 | -- | 3 | 0 |
| F 391 (3)<br>Circle-Sidney | 10.781 | Richardson Const.<br>$541,169.98 | Grade, Surf., Bit. Surf. Treat. & Dr. | 6/4/56 | 9/15/57 | 7/4/56 | Completed 9/11/57 | | |
| F 391 (4)<br>Circle-Sidney | 10.615 | Harris Const. Co.<br>$630,079.40 | Grade, Surf., Bit. Surf. Treat. & Dr. | 3/28/57 | 400 Cal. Days | 7/30/57 | Good | 41 | 29 |
| **Division 420** | | | | | | | | | |
| S 15 (9)<br>Poplar-Flaxville | 15.005 | Richardson Const.<br>$164,957.85 | Bit. Surf. Treat. | 4/25/57 | 120 Cal. Days | 5/14/57 | Completed 9/11/57 | | |
| F 84 (21) U-1<br>Wolf Point-No. Dak. Line | 9.308 | Norgaard & Hilling<br>$350,451.38 | Grade, Surf.,Bit. Surf. Treat. & Dr. | 5/15/56 | 280 Cal. Days | 5/25/56 | Completed 9/3/57 | | |
| S 190 (3)<br>Presserville-Girard-Fairview | 9.122 | Roth Const. Co.<br>$140,702.37 | Grade, Surf., & Dr. | 8/30/57 | 150 Cal. Days | 9/5/57 | -- | 17 | 24 |
| S 197 (2) U-2<br>Scobey-Canadian Line | ----- | Holm Const. Co.<br>$113,795.29 | Two 143' St. & Conc. Br. & 50' T.T.Br. | 6/28/56 | 8/31/57 | 7/31/56 | Completed 8/31/57 | | |

MONTHLY CONSTRUCTION REPORT
Month Ending September 30, 1957

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| **Division 420 (Continued)** | | | | | | | | | |
| S 197 (3)<br>Scobey-Canadian Line | 9.406 | Wm. W. Strever<br>$272,264.09 | Grade, Surf.,Bit.<br>Surf.Treat. & Dr. | 8/30/57 | 200 Cal.<br>Days | 9/20/57 | -- | 10 | 1 |
| S 202 (2)<br>Brockton-North | 7.507 | Norgaard & Hilling<br>$174,510.94 | Grade, Surf.,Bit.<br>Surf. Treat. & Dr. | 8/30/57 | 180 Cal.<br>Days | Not Started | | | |
| S 202 (3) U-1<br>Brockton-North | 1.783 | Norgaard & Hilling<br>$ 47,358.60 | Grade, Surf., & Dr. | 12/14/56 | 9/15/57 | 6/24/57 | Good | 28 | 82 |
| S 206 (1) U-2<br>Homestead-East & West | ---- | F.L.Flynn & Co.<br>$ 44,713.60 | 110.0' St. & Conc.<br>Bridge | 5/23/57 | 10/31/57 | 6/4/57 | Good | 3 | 92 |
| F 232 (2)<br>Nashua-Wolf Point | 8.058 | Norgaard & Hilling<br>$325,288.53 | Grade, Surf., Bit.<br>Surf. Treat. &<br>63.0' T.T.Pile Bridge | 12/14/56 | 200 Cal.<br>Days | 4/1/57 | Fair | 3 | 91 |
| F 240 (8) & F 240 (9)<br>W. Point Sts. &<br>W. Point-No. Dak. Line | 2.361 | Richardson Const.<br>$292,455.92 | Grade, Surf., PMO<br>& Drain | 9/26/57 | 150 Cal.<br>Days | Not Started | | | |
| F-FG 273 (9)<br>Sidney-Culbertson | 0.820 | Norgaard & Hilling<br>$335,468.82 | Grade, Surf., Bit.<br>Surf. Treat., Dr. &<br>264' St. Br. & Overpass | 9/17/56 | 8/31/58 | 9/24/56 | Good | 9 | 75 |
| S 286 (4)<br>Glasgow-Opheim-Canadian Line | 10.437 | G.E.Marshall<br>$340,384.20 | Grade, Surf., & Dr. | 9/27/56 | 180 Cal.<br>Days | 10/2/56 | Completed<br>9/26/57 | | |
| S 337 (8)<br>Malta-Loring | 10.776 | Phillips County<br>$116,561.64 | Grade & Drain | 8/6/57 | 9/30/58 | 8/14/57 | Good | 21 | 31 |
| **Division 430** | | | | | | | | | |
| S-US 19 (2)<br>Lewistown-Forest Grove | 1.442 | Walling Const.<br>$172,791.57 | Grade, Surf.,PMO,<br>Dr. & 49.1' St. &<br>Conc. Bridge | 9/9/57 | 9/15/58 | Not Started | | | |
| S 68 (3)<br>Hilger-Winifred-Big Sandy | 13.011 | Baltrusch Const.<br>$325,839.62 | Grade, Surf., & Dr. | 1/24/57 | 225 Cal.<br>Days | 4/9/57 | Completed<br>8/24/57 | | |
| F 103 (8)<br>Lewistown-Roy | 10.454 | S.Birch, Inc. &<br>S.Birch & Sons<br>$620,886.14 | Grade, Surf.,Bit.<br>Surf. Treat. & Dr. | 7/25/56 | 300 Cal.<br>Days | 4/9/57 | Completed<br>9/13/57 | | |
| F 103 (9)<br>Lewistown-Roy | 9.962 | S.Birch, Inc. &<br>S.Birch & Sons | Grade, Surf., Bit.<br>Surf. Treat. & Dr. | 5/23/57 | 230 Cal.<br>Days | 6/20/57 | Fair | 35 | 83 |
| F 157 (13)<br>Miles City-Jordan | 9.090 | J.F.England Sons<br>$269,588.58 | Grade, Surf.,Bit.<br>Surf. Treat. & Dr. | 7/26/57 | 200 Cal.<br>Days | 9/16/57 | -- | 16 | 7 |
| S 191 (2)<br>Jordan-Haxby | 10.161 | Roth Const. Co.<br>$255,611.27 | Grade, Surf. & Dr. | 9/26/57 | 200 Cal.<br>Days | Not Started | | | |
| F-FLH 333 (13)<br>Grass Range-Malta | ---- | N.A.Nelson Const.<br>$718,051.25 | 698.0' St. & Conc.<br>Bridge | 10/25/56 | 11/30/58 | 11/26/56 | Fair | 14 | 30 |

MONTHLY CONSTRUCTION REPORT
Month Ending September 30, 1957

## DISTRICT FIVE - BILLINGS

### Division 510

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| S 26 (5)<br>St. Xavier-Hardin | ----- | W.Mackin & Son<br>$275,071.04 | 576' St. & Conc. Bridge | 10/27/55 | 7/31/57 | 3/15/56 | Poor | 11 | 32 |
| S 26 (6) U-1<br>St. Xavier-Hardin | 8.436 | R.J.Sundling<br>$351,061.34 | Grade, Surf.,Bit. Surf. Treat. & Dr. | 6/28/57 | 200 Cal. Days | 7/22/57 | Good | 51 | 36 |
| S 26 (6) U-2<br>St. Xavier-Hardin | ----- | W.Mackin & Son<br>$ 31,579.10 | 3 T.T.Pile Bridges | 6/28/57 | 5/31/58 | 9/18/57 | -- | 4 | 6 |
| F 46 (4) U-1<br>Hardin-Custer | 11.307 | Hilde Const. Co.<br>$403,161.04 | Grade & Drain | 11/9/56 | 270 Cal. Days | 3/11/57 | Completed 9/5/57 | | |
| FI-I 188 (7) U-1,I-IN 212 (12) U-1,S 211 (1), Crow Agency-Hardin-Wyo. Line-Crow Agency-Custer Battlefield Monument | 9.647 | Albert Lalonde<br>$775,431.97 | Grade, Surf., Bit. Surf. Treat. & Drain | 10/25/56 | 9/15/57 | 11/19/56 | Completed 9/19/57 | | |
| I-FI 188 (7) U-2 & I-IN 212 (12) U-2, Crow Agency-Hardin & Wyo. Line-Crow Agency | ----- | F.L.Flynn & Co.<br>$138,868.92 | Two 156' St. & Conc. Bridges | 6/4/56 | 7/31/57 | 7/10/56 | Completed 9/10/57 | | |
| U 230 (6) & U 386 (4)<br>Billings Streets | 0.598<br>0.705 | Long Const. Co.<br>$225,834.39 | Grade, Surf., PMO, & Drain | 6/4/56 | 9/15/57 | 6/20/56 | -- | -- | 99 |
| S 289 (4) U-1<br>Red Lodge-Columbus | 6.370 | Taggart Const. Co.<br>$325,131.07 | Grade, Surf., PMO, & Drain | 8/29/56 | 9/15/57 | 9/8/56 | Completed 9/3/57 | | |
| F 334 (15) U-1<br>Crow Agency-Broadus | 10.980 | Peter Kiewit Sons<br>$557,392.89 | Grade, Soil Cement Base, PMO & Drain | 9/26/57 | 200 Cal. Days | Not Started | | | |
| SMP 003-0323-01-42<br>Billings, Montana | ---- | Hardy Const. Co.<br>$161,215.00 | Office & Shop Bldg. | 6/28/57 | | 7/8/57 | Good | 24 | 32 |

### Division 520

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| F 2 (14)<br>Baker-Wibaux | 10.261 | Harris Const. Co.<br>$432,527.57 | Grade, Surf., Bit. Surf. Treat. & Drain | 3/28/57 | 300 Cal. Days | 6/14/57 | Fair | 27 | 69 |
| F 86 (16)<br>Miles City-No.Dak. Line | 12.247 | Bober Const. Co.<br>$490,509.55 | Grade, Surf., Bit. Surf. Treat., Drain & 47.0' T. T. Bridge | 6/28/57 | 250 Cal. Days | 8/6/57 | Fair | 40 | 18 |
| F 157 (14) U-1<br>Miles City-Jordan | 1.505 | Schye & Sullivan<br>$ 75,478.38 | Grade, Surf., Bit. Surf. Treat. & Drain | 4/25/57 | 75 Cal. Days | 6/24/57 | Good | 20 | 96 |
| F 157 (14) U-2<br>Miles City-Jordan | ----- | Schye & Sullivan<br>Riedesel Const.<br>$667,779.54 | 971' St. & Conc. Br. | 10/27/55 | 12/31/57 | 11/28/55 | -- | -- | 93 |
| S 317 (3)<br>Wyo. Line-Moorhead-Broadus | 6.871 | Holzworth Const.<br>$139,479.98 | Grade, Surf. & Dr. | 9/26/57 | 180 Cal. Days | Not Started | | | |
| S 347 (8)<br>Alzada-Ekalaka | ---- | J.F.England Sons<br>$ 68,817.22 | 183.0' St. & Conc. Bridge | 12/14/56 | 9/10/57 | 3/12/57 | Completed 9/16/57 | | |
| S 362 (4)<br>Lame Deer-Colstrip | 8.129 | Wickens Bros.<br>$257,052.73 | Grade, Surf., Bit. Surf. Treat. & Drain | 8/30/57 | 200 Cal. Days | 9/21/57 | -- | 14 | 2 |
| F-FG 384 (3)<br>Forsyth-Northwest | ----- | W.P.Roscoe Co.<br>$659,759.95 | 825.0' St. & Conc. Bridge & Overpass | 3/28/56 | 11/30/57 | Suspended 8/15/57 | -- | -- | 50 |

STATE HIGHWAY COMMISSION
Construction Department

Helena, Montana

MONTHLY CONSTRUCTION REPORT
Month Ending October 31, 1957

OCLC 22722994 WF

| Project and Location | Mileage | Contractor and Bid Price | Type | Contract Awarded | Date of Comp. | Work Began | Progress | Men Emp. | % Comp. |
|---|---|---|---|---|---|---|---|---|---|
| **DISTRICT ONE - MISSOULA** | | | | | | | | | |
| **Division 110** | | | | | | | | | |
| S 36 (7) Drummond-Helmville-Blackfoot Canyon | 5.011 | Naranche & Konda $ 60,262.49 | Surf., Bit. Surf. Treat. & Drain | 7/26/57 | 100 Cal. Days | 8/1/57 | Completed 10/19/57 | | |
| F 161 (4) U-2 Skalkaho Road | 4.522 | O'Brien Const. Co. $124,586.72 | Surf., Bit. Surf. Treat. & 1,880 Lin.Ft. Metal Ditch Lining | 8/30/57 | 125 Cal. Days | 9/9/57 | Good | 25 | 55 |
| S 226 (1) Hamilton-East | 2.938 | Union Credit Co. $125,933.81 | Grade, Surf., Bit. Surf. Treat. & Dr. | 7/26/57 | 180 Cal. Days | 8/9/57 | Suspended 10/22/57 | | 80 |
| U-UG 405 (2) Missoula Streets | ----- | Pew Construction $683,472.00 | 551.6 St. & Conc. Combination Br. & Overpass | 4/25/57 | 7/31/59 | 6/3/57 | Good | 17 | 22 |
| U-UG 405 (3) U-1 Missoula Streets | ----- | Union Const. Co. $ 52,121.94 | 254.0' of Irrigation Pipe | 9/26/57 | 4/30/58 | Not Started | | | |
| **Division 120** | | | | | | | | | |
| S 178 (2) Moiese-Charlo-Nine Pipe | 4.825 | Holland Const. Co. $247,184.42 | Grade, Surf., Bit. Surf. Treat. & Drain | 5/23/57 | 100 Cal. Days | 7/29/57 | Suspended 10/17/57 | -- | 81 |
| F 191 (14) U-1 Pablo-Kalispell | 4.831 | F & S Contr. Co. $469,044.38 | Grade & Drain | 6/28/57 | 250 Cal. Days | 7/29/57 | Poor | 37 | 52 |
| F 191 (16) U-1 Pablo-Kalispell | 7.488 | Duffy Reed Const. $416,191.27 | Grade, Surf., Bit. Surf. Treat. & Drain | 4/25/57 | 300 Cal. Days | 5/21/57 | Suspended | -- | 94 |
| S 204 (1) Echo Lake-East & West | 8.468 | Union Const. Co. $350,402.95 | Grade, Surf., Bit. Surf. Treat., Dr., 19.0' T.T. Bridge | 9/26/57 | 200 Cal. Days | 10/2/57 | Fair | 26 | 13 |
| **DISTRICT TWO - BUTTE** | | | | | | | | | |
| **Division 210** | | | | | | | | | |
| USG 213 (2) Upper Nine Mile Road | ----- | Cahill-Mooney $129,304.92 | 214.5' St. & Conc. O.P. & 172.0' Box Culv. | 6/28/57 | 6/30/58 | 7/23/57 | Fair | 4 | 53 |
| F 241 (15) Dillon-Butte | 1.364 | Kiely Const. Co. $330,671.55 | Grade, Surf., PMO & Drain | 5/23/57 | 160 Cal. Days | 6/10/57 | Completed 10/17/57 | | |
| F 242 (14) Town of Basin, Butte-Boulder | ----- | F.L.Flynn & Co. $ 21,298.50 | 23.25' St. & Conc. Bridge | 3/28/57 | 9/30/57 | 7/11/57 | Completed 9/30/57 | | |

MONTHLY CONSTRUCTION REPORT
Month Ending October 31, 1957

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| **Division 210 (Continued)** | | | | | | | | | |
| I-ING 255 (12) U-1<br>Idaho Line-Dillon | 12.082 | Peter Kiewit<br>$1,172,599.41 | Grade, Surf., Bit.<br>Surf. Treat. & Dr. | 10/11/57 | 400 Cal.<br>Days | 10/15/57 | Fair | 25 | 1 |
| I-ING 255 (12) U-2<br>Idaho Line-Dillon | ----- | C.B.Lauch Const.<br>$148,617.38 | 280.5' St. & Conc.Br.<br>118.0' " " " " | 10/11/57 | 7/31/59 | Not Started | | | |
| S 304 (3)<br>Galen-Anaconda | 5.283 | Naranche & Konda<br>$ 90,764.29 | Grade & Drain | Subj. to<br>R/W Clear. | 150 Cal.<br>Days | Not Started | | | |
| SMP 2299 - Beavhead<br>Broadwater, Jefferson & S. Bow | ----- | Chas. J. Shannon<br>$ 91,950.00 | Crush & Stockpile<br>97,500 Tons | 4/25/57 | 10/31/57 | 5/13/57 | Fair | 12 | 79 |
| SPP 071-7512-01<br>Lewis & Clark Cavern | ----- | Earl Larson<br>$ 4,249.00 | Revision of water<br>supply system | 8/30/57 | 10/31/57 | 9/19/57 | Good | 5 | 85 |
| **Division 220** | | | | | | | | | |
| F 8 (10)<br>W.S.Springs-Harlowton | 7.372 | Richardson Const.<br>$165,147.53 | PMO & Seal Coat<br>Oiling | 7/26/57 | 100 Cal.<br>Days | 8/21/57 | Suspended<br>10/3/57 | -- | 91 |
| F 76 (4) U-2<br>Gallatin Gateway-South | ----- | Haggerty-Messmer<br>$145,224.70 | 260' St. & Conc.<br>Bridge | 12/14/56 | 10/31/58 | 2/11/57 | Suspended<br>10/25/57 | -- | 99 |
| F 76 (5) U-2<br>Gallatin Gateway-South | 4.997 | Peter Kiewit<br>$723,340.26 | Grade, Surf., Bit.<br>Surf. Treat. & Drain | 9/27/56 | 300 Cal.<br>Days | 10/5/56 | Suspended<br>10/18/57 | -- | 89 |
| F 217 (9) U-1<br>Gardiner-Livingston | 11.529 | Naranche & Konda<br>$428,289.07 | Grade, Surf. & Dr. | 5/23/57 | 300 Cal.<br>Days | 7/8/57 | Good | 40 | 85 |
| F 217 (9) U-2<br>Gardiner-Livingston | ----- | Holm Const. Co.<br>$275,872.92 | 450.0' St. & Conc.<br>Bridge | 10/25/56 | 10/31/58 | 3/13/57 | Fair | 9 | 27 |
| F 217 (9) U-3<br>Gardiner-Livingston | ----- | McLaughlin Const.<br>$ 32,149.08 | 90.0' St. & Con.<br>Bridge | 5/23/57 | 10/31/57 | 6/21/57 | Completed<br>10/15/57 | | |
| US 370 (8) & S 370 (10)<br>Bozeman-Wilsall | 3.672 | McLaughlin, Inc.<br>$267,622.97 | Grade, Surf., PMO,<br>Seal Coat Oiling & Dr. | 7/26/57 | 180 Cal.<br>Days | 8/19/57 | Fair | 18 | 18 |
| **DISTRICT THREE - GREAT FALLS** | | | | | | | | | |
| **Division 310** | | | | | | | | | |
| S 2 (13) U-2<br>Helena-Flesher Pass | 6.234 | Earl L. McNutt<br>$249,363.76 | Grade & Drain | 6/28/57 | 150 Cal.<br>Days | 7/15/57 | Fair | 21 | 93 |
| S 96 (3)<br>Conrad-East | 8.067 | Nilson-Smith Const.<br>$208,004.55 | Grade, Surf., Bit.<br>Surf. Treat., Dr.<br>& 50.0' T.T.Bridge | 8/30/57 | 200 Cal.<br>Days | 9/12/57 | Fair | -- | 15 |
| S 107 (5)<br>Ledger-East & West | 6.527 | Baltrusch Const.<br>$ 29,807.26 | Reshaping & Surf. | 6/28/57 | 80 Cal.<br>Days | 10/12/57 | Fair | -- | 27 |
| I 182 (5)<br>Center Street-Ulm | ----- | C.B.Launch Const.<br>$153,436.90 | 130.0' St. & Conc.Br.<br>2-100.0' " " " " | 8/30/57 | 10/31/58 | 9/16/57 | Good | 6 | 7 |
| IN 211 (12)<br>Vaughn-Conrad | 13.783 | E. C. Powell<br>$173,983.54 | PMO, Seal Coat &<br>Guard Rail | 4/25/57 | 90 Cal.<br>Days | 6/14/57 | Shutdown<br>9/14/57 | | 81 |

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| **Division 310 (Continued)** | | | | | | | | | |
| FG 224 (5)<br>Gt. Falls Street | 0.195 | Robertson & Cave<br>Sletten Const. Co.<br>$647,370.79 | Grade, Surf.,Conc.<br>Pave., RMO, Seal Coat<br>Oil, Dr. & 75.33' Steel Br. | 9/26/57 | 200 Cal.<br>Days | 10/15/57 | Fair | 13 | 2 |
| S 228 (2) U-1<br>Augusta-Southwest | 9.777 | Naranche & Konda<br>$270,895.04 | Grade, Surf., Bit.<br>Surf. Treat. & Dr. | 10/21/57 | 180 Cal.<br>Days | Not Started | | | |
| S 228 (2) U-2<br>Augusta-Southwest | ----- | F. L. Flynn & Co.<br>$ 21,302.35 | 38.0' T.T.Bridge | 9/26/57 | 7/31/58 | Not Started | | | |
| US 246 (1)<br>Unionville-Helena | 0.674 | Helena Sand & Grav.<br>$206,006.92 | Grade, Surf., PMO<br>and Drain | 10/24/57 | 150 Cal.<br>Days | Not Started | | | |
| S 310 (5)<br>Pendroy-Conrad | 1.675 | Hilde Const. Co.<br>$ 48,884.45 | Grade, Surf., RMO,<br>Seal Coat Oiling & Dr. | 8/30/57 | 150 Cal.<br>Days | 9/13/57 | Poor | -- | 38 |
| SMP 2599-Cascade,Pondera,<br>Teton, Judith Basin, L. & C. | ----- | Billings Const.<br>$ 81,221.25 | Crush & Stockpile<br>127,500 Tons | 7/26/57 | 1/31/58 | 8/10/57 | Fair | -- | 51 |
| **Division 320** | | | | | | | | | |
| S-US 70 (1)<br>Havre-South | 11.385 | E.C.Powell &<br>Baltrusch Const.<br>$370,976.55 | Grade, Surf., Bit.<br>Surf. Treat. & Dr. | 12/15/55 | 9/15/57 | 1/10/56 | Completed<br>10/10/57 | | |
| F 132 (6) U-1<br>Chester-Gildford | 3.737 | Baltrusch Const.<br>$160,032.89 | Grade, Surf.,Bit.<br>Surf. Treat. & Dr. | 8/30/57 | 200 Cal.<br>Days | 9/24/57 | Good | 9 | 15 |
| F 132 (6) U-2<br>Chester-Gildford | ----- | F.L.Flynn & Co.<br>$ 46,861.00 | 120.0' St. & Conc.<br>Bridge | 8/30/57 | 8/31/58 | 9/11/57 | Fair | 9 | 24 |
| S 187 (2) U-1<br>Armells-Hays-Harlem | 14.054 | Roth Const. Co.<br>$477,952.17 | Grade, Surf., Bit.<br>Surf. Treat. & Dr. | 9/26/57 | 350 Cal.<br>Days | Not Started | | | |
| S 187 (2) U-2<br>Armells-Hays-Harlem | ----- | F. L. Flynn & Co.<br>$ 44,548.94 | 100.0' T.T.Bridge | 9/26/57 | 6/30/58 | Not Started | | | |
| S 187 (3) U-1<br>Armells-Hays-Harlem | 12.624 | Baltrusch Const.<br>$547,714.28 | Grade, Surf.,Bit.<br>Surf. Treat. & Dr. | 6/28/57 | 450 Cal.<br>Days | 7/30/57 | -- | -- | 25 |
| S 187 (3) U-2<br>Armells-Hays-Harlem | ----- | Kirkpatrick Bros.<br>$ 24,797.63 | 3 T.T.Pile Bridges | 6/28/57 | 4/30/58 | 9/9/57 | -- | -- | 30 |
| F 210 (2)<br>Babb-South | 6.012 | McLaughlin, Inc.<br>$686,562.83 | Grade, Surf., Bit.<br>Surf. Treat. & Drain | 8/29/56 | 220 Cal.<br>Days | 9/17/56 | -- | -- | 81 |
| S 217 (1)<br>Zurich-North | 1.465 | Getter Trucking<br>$ 76,330.33 | Grade, Surf.,Bit.<br>Surf. Treat., Dr. &<br>25.0' & 75.0' T.T.Bridges | 10/29/57 | 100 Cal.<br>Days | Not Started | | | |
| S 222 (1)<br>Gildford-North | 5.766 | Baltrusch Const.<br>$149,652.75 | Grade, Surf., Bit.<br>Surf. Treat. & Drain | 9/26/57 | 150 Cal.<br>Days | Not Started | | | |
| S 249 (2) U-1<br>Starr School Route | 6.409 | Zook Bros.<br>$193,027.09 | Grade, Surf., Bit.<br>Surf. Treat. & Dr. | 7/26/57 | 200 Cal.<br>Days | 8/5/57 | Good | 13 | 67 |
| S 249 (2) U-2<br>Starr School Route | ----- | Mont.Engr. & Const.<br>$ 21,020.27 | 100.0' T.T. Bridge | 7/26/57 | 5/31/58 | 9/13/57 | -- | -- | 19 |

MONTHLY CONSTRUCTION REPORT
Month Ending October 31, 1957

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| Division 320 (Continued) | | | | | | | | | |
| S 340 (4) Cleveland-Chinook | 6.975 | Zook Bros. $156,401.44 | Grade, Surf., Dr., and 57.0' T.T.Bridge | 9/26/57 | 180 Cal. Days | 10/12/57 | -- | 19 | 5 |
| S 366 (3) Sunburst-Sweetgrass-Westerly Loop | 7.309 | S. Birch, Inc. & S. Birch & Sons $173,122.33 | Grade, Surf., & Dr. | 10/24/57 | 200 Cal. Days | Not Started | | | |
| DISTRICT FOUR - GLENDIVE | | | | | | | | | |
| Division 410 | | | | | | | | | |
| S 32 (8) Glendive-Richey | 7.949 | Albert Lalonde $153,812.49 | Grade, Surf.,Bit. Surf. Treat. & Drain | 8/30/57 | 180 Cal. Days | 9/12/57 | Suspended 10/30/57 | 62 | |
| F 213 (3) - Yellowstone River Bridge, Glendive | ----- | Riedesel Const. & Schye & Sullivan $923,480.60 | 1317.5' St. & Conc. Bridge | 9/27/56 | 11/30/58 | 11/5/56 | Suspended 10/28/57 | 34 | |
| S 302 (13) Terry-Brockway | ----- | Riedesel Const. & Schye & Sullivan $605,235.62 | 825.0' St. & Conc. Bridge | 6/28/57 | 8/31/59 | 9/11/57 | Fair | 25 | 1 |
| F 391 (4) Circle-Sidney | 10.615 | Harris Const. Co. $630,079.40 | Grade, Surf., Bit. Surf. Treat. & Dr. | 3/28/57 | 400 Cal. Days | 7/30/57 | Good | 55 | 63 |
| Division 420 | | | | | | | | | |
| S 190 (3) Presserville-Girard-Fairview | 9.122 | Roth Const. Co. $140,702.37 | Grade, Surf., & Dr. | 8/30/57 | 150 Cal. Days | 9/5/57 | Good | 24 | 74 |
| S 197 (3) Scobey-Canadian Line | 9.406 | Wm. W. Strever $272,264.09 | Grade, Surf.,Bit. Surf.Treat. & Dr. | 8/30/57 | 200 Cal. Days | 9/20/57 | Fair | 14 | 13 |
| S 202 (2) Brockton-North | 7.507 | Norgaard & Hilling $174,510.94 | Grade, Surf.,Bit. Surf. Treat. & Dr. | 8/30/57 | 180 Cal. Days | Not Started | | | |
| S 202 (3) U-1 Brockton-North | 1.783 | Norgaard & Hilling $ 47,358.60 | Grade, Surf., & Dr. | 12/14/56 | 9/15/57 | 6/24/57 | Completed 9/28/57 | | |
| S 206 (1) U-1 Homestead-East & West | 5.483 | Richardson Const. $142,018.42 | Grade, Surf., Bit. Surf. Treat. & Dr. | 10/24/57 | 150 Cal. Days | Not Started | | | |
| S 206 (1) U-2 Homestead-East & West | ----- | F. L. Flynn & Co. $ 44,713.60 | 110.0' St. & Conc. Bridge | 5/23/57 | 10/31/57 | 6/4/57 | Good | 3 | 92 |
| F 232 (2) Nashua-Wolf Point | 8.058 | Norgaard & Hilling $325,288.53 | Grade, Surf., Bit. Surf. Treat. & 63.0' T.T.Pile Bridge | 12/14/56 | 200 Cal. Days | 4/1/57 | Suspended 10/2/57 | 93 | |
| F 240 (8) & F 240 (9) W. Point Sts. & W. Point-No. Dak. Line | 2.361 | Richardson Const. $292,455.92 | Grade, Surf., PMO & Drain | 9/26/57 | 150 Cal. Days | 10/9/57 | Fair | 20 | 11 |
| F-FG 273 (9) Sidney-Culbertson | 0.820 | Norgaard & Hilling $335,468.82 | Grade, Surf.,Bit. Surf. Treat.,Dr. & 264' St. Br. & Overpass | 9/17/56 | 8/31/58 | 9/24/56 | Good | 20 | 86 |

MONTHLY CONSTRUCTION REPORT
Month Ending October 31, 1957

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| **Division 420 (Continued)** | | | | | | | | | |
| S 337 (8) Malta-Loring | 10.776 | Phillips County $116,561.64 | Grade & Drain | 8/6/57 | 9/30/58 | 8/14/57 | Fair | 15 | 61 |
| S 337 (9) Malta-Loring-Can. Line | ----- | Walter Mackin & Son $ 22,456.40 | 100.0' T.T. Bridge | 10/24/57 | 7/31/58 | Not Started | | | |
| **Division 430** | | | | | | | | | |
| S-US 19 (2) Lewistown | 1.442 | Walling Const. $172,791.57 | Grade, Surf., PMO, Dr. & 49.1' St. & Conc. Bridge | 9/9/57 | 9/15/58 | 10/14/57 | Fair | -- | 1 |
| F 103 (9) Lewistown-Roy | 9.962 | S. Birch, Inc. & S. Birch & Sons | Grade, Surf., Bit. Surf. Treat. & Dr. | 5/23/57 | 230 Cal. Days | 6/20/57 | Fair | 6 | 86 |
| F 157 (13) Miles City-Jordan | 9.090 | J.F.England Sons $269,588.58 | Grade, Surf., Bit. Surf. Treat. & Dr. | 7/26/57 | 200 Cal. Days | 9/16/57 | Good | 16 | 32 |
| S 191 (2) Jordan-Haxby | 10.161 | Roth Const. Co. $255,611.27 | Grade, Surf., & Dr. | 9/26/57 | 200 Cal. Days | 10/16/57 | Good | 29 | 9 |
| F-FLH 333 (13) Grass Range-Malta | ----- | N.A.Nelson Const. $718,051.25 | 698.0' St. & Conc. Bridge | 10/25/56 | 11/30/58 | 11/26/56 | Fair | 13 | 35 |
| **DISTRICT FIVE - BILLINGS** | | | | | | | | | |
| **Division 510** | | | | | | | | | |
| S 26 (5) St. Xavier-Hardin | ----- | W. Mackin & Sons $275,071.04 | 576' St. & Conc. Bridge | 10/27/55 | 7/31/57 | 3/15/56 | Good | 7 | 82 |
| S 26 (6) U-1 St. Xavier-Hardin | 8.436 | R.J.Sundling $351,061.34 | Grade, Surf., Bit. Surf. Treat. & Dr. | 6/28/57 | 200 Cal. Days | 7/22/57 | Good | 32 | 68 |
| S 26 (6) U-2 St. Xavier-Hardin | ----- | W.Mackin & Son $ 31,579.10 | 3 T.T.Pile Bridges | 6/28/57 | 5/31/58 | 9/18/57 | Good | 5 | 42 |
| F-FG 228 (14) Laurel-Billings | ----- | W. R. Cahoon Const. $1,042,703.83 | 1713.30' St. & Conc. Overpass | 10/24/57 | 10/31/59 | Not Started | | | |
| U 230 (6) & U 386 (4) Billings Streets | 0.598 0.705 | Long Const. Co. $225,834.39 | Grade, Surf., PMO, & Drain | 6/4/56 | 9/15/57 | 6/20/56 | Completed 10/8/57 | | |
| S 236 (2) Custer-Musselshell | 6.511 | G. E. Marshall $152,823.98 | Grade, Surf., & Dr. | 10/29/57 | 180 Cal. Days | Not Started | | | |
| SMP 003-0323-01-42 Billings, Montana | ----- | Hardy Const. Co. $161,215.00 | Office & Shop Bldg. | 6/28/57 | | 7/8/57 | Good | 33 | 58 |
| **Division 520** | | | | | | | | | |
| F 2 (14) Baker-Wibaux | 10.261 | Harris Const. Co. $432,527.57 | Grade, Surf., Bit. Surf. Treat. & Dr. | 3/28/57 | 300 Cal. Days | 6/14/57 | Shutdown 10/20/57 | | 80 |
| S 45 (7) Brandenberg-Garland-Miles City | ----- | J.F.England's Sons $ 35,538.42 | 138' Conc. Bridge | 10/24/57 | 8/31/58 | Not Started | | | |

Division 520 (Continued)

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| F 86 (16)<br>Miles City-No. Dak. Line | 12.247 | Bober Const. Co.<br>$490,509.55 | Grade, Surf., Bit.<br>Surf. Treat., Drain<br>& 47.0' T. T. Bridge | 6/28/57 | 250 Cal.<br>Days | 8/6/57 | Good | 50 | 36 |
| F 157 (14) U-1<br>Miles City-Jordan | 1.505 | Schye & Sullivan<br>$ 75,478.38 | Grade, Surf., Bit.<br>Surf. Treat. & Drain | 4/25/57 | 75 Cal.<br>Days | 6/24/57 | Completed<br>9/30/57 | | |
| F 157 (14) U-2<br>Miles City-Jordan | ----- | Schye & Sullivan<br>Riedesel Const.<br>$667,779.54 | 971' St. & Conc. Br. | 10/27/55 | 12/31/57 | 11/28/55 | -- | -- | 93 |
| S 317 (3)<br>Wyo. Line-Moorhead-Broadus | 6.871 | Holzworth Const.<br>$139,479.98 | Grade, Surf. & Dr. | 9/26/57 | 180 Cal.<br>Days | 10/17/57 | -- | 12 | 5 |
| F 334 (15) U-1<br>Crow Agency-Broadus | 10.980 | Peter Kiewit<br>$557,392.89 | Grade, Soil Cement<br>Base, PMO & Drain | 9/26/57 | 200 Cal.<br>Days | 10/7/57 | Fair | 40 | 9 |
| S 362 (4)<br>Lame Deer-Colstrip | 8.129 | Wickens Bros.<br>$257,052.73 | Grade, Surf., Bit.<br>Surf. Treat. & Drain | 8/30/57 | 200 Cal.<br>Days | 9/21/57 | Fair | 35 | 21 |
| F-FG 384 (3)<br>Forsyth-Northwest | ---- | W.P.Roscoe Co.<br>$659,759.95 | 825.0' St. & Conc.<br>Bridge & Overpass | 3/28/56 | 11/30/57 | 7/16/56 | Fair | 11 | 50 |

STATE HIGHWAY COMMISSION
Construction Department

Helena, Montana

MONTHLY CONSTRUCTION REPORT
Month Ending November 30, 1957

OCLC 22722994 WF

| Project and Location | Mileage | Contractor and Bid Price | Type | Contract Awarded | Date of Comp. | Work Began | Progress | Men Emp. | % Comp. |
|---|---|---|---|---|---|---|---|---|---|
| **DISTRICT ONE - MISSOULA** | | | | | | | | | |
| **Division 110** | | | | | | | | | |
| F 161 (4) U-2 Skalkaho Road | 4.522 | O'Brien Const. Co. $124,586.72 | Surf., Bit. Surf. Treat. & 1,880 Lin.Ft. Metal Ditch Lining | 8/30/57 | 125 Cal. Days | 9/9/57 | Good | 8 | 80 |
| S 226 (1) Hamilton-East | 2.938 | Union Credit Co. $125,933.81 | Grade, Surf., Bit. Surf. Treat. & Dr. | 7/26/57 | 100 Cal. Days | 8/9/57 | Suspended 10/22/57 | | 86 |
| U-UG 405 (2) Missoula Streets | ----- | Pew Construction $683,472.00 | 551.6 St. & Con. Combination Br. & Overpass | 4/25/57 | 7/31/59 | 6/3/57 | Poor | 11 | 26 |
| U-UG 405 (3) U-1 Missoula Streets | ----- | Union Const. Co. $ 52,121.94 | 254.0' Of Irrigation Pipe | 9/26/57 | 4/30/58 | 11/4/57 | Good | 8 | 78 |
| **Division 120** | | | | | | | | | |
| S 178 (2) Moiese-Charlo-Nine Pipe | 4.825 | Holland Const. Co. $247,184.42 | Grade, Surf., Bit. Surf. Treat. & Drain | 5/23/57 | 100 Cal. Days | 7/29/57 | Suspended 10/17/57 | | 81 |
| F 191 (14) U-1 Pablo-Kalispell | 4.831 | F & S Contr. Co. $469,044.38 | Grade & Drain | 6/28/57 | 250 Cal. Days | 7/29/57 | Good | 35 | 79 |
| F 191 (16) U-1 Pablo-Kalispell | 7.488 | Duffy Reed Const. $416,191.27 | Grade, Surf., Bit. Surf. Treat. & Drain | 4/25/57 | 300 Cal. Days | 5/21/57 | Suspended 10/16/57 | | 94 |
| S 204 (1) Echo Lake-East & West | 8.468 | Union Const. Co. $350,402.95 | Grade, Surf., Bit. Surf. Treat., Dr., 19.0' T.T. Bridge | 9/26/57 | 200 Cal. Days | 10/2/57 | Fair | 20 | 23 |
| **DISTRICT TWO - BUTTE** | | | | | | | | | |
| **Division 210** | | | | | | | | | |
| USG 213 (2) Upper Nine Mile Road | ----- | Cahill-Mooney $129,304.92 | 214.5' St. & Conc. O.P. & 172.0' Box Culv. | 6/28/57 | 6/30/58 | 7/23/57 | Fair | 8 | 53 |
| I-ING 255 (12) U-1 Idaho Line-Dillon | 12.082 | Peter Kiewit $1,172,599.41 | Grade, Surf., Bit. Surf. Treat. & Dr. | 10/11/57 | 400 Cal. Days | 10/15/57 | Good | 40 | 9 |
| I-ING 255 (12) U-2 Idaho Line-Dillon | ----- | C.B.Lauch Const. $148,617.38 | 280.5' St. & Conc.Br. 118.0' " " " " | 10/11/57 | 7/31/59 | Not Started | | | |
| S 304 (3) Galen-Anaconda | 5.283 | Naranche & Konda $ 90,764.29 | Grade & Drain | 10/30/57 | 150 Cal. Days | 11/4/57 | Good | 16 | 40 |

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| **Division 210 (Continued)** | | | | | | | | | |
| SMP 2299 - Beaverhead, Broadwater, Jefferson & S. Bow | ----- | Chas. J. Shannon $ 91,950.00 | Crush & Stockpile 97,500 Ton | 4/25/57 | 10/31/57 | 5/13/57 | Completed 11/25/57 | | |
| SPP 071-7512-01 Lewis & Clark Cavern | ----- | Earl Larson $ 4,249.00 | Revision of water supply system | 8/30/57 | 10/31/57 | 9/19/57 | -- | -- | 95 |
| **Division 220** | | | | | | | | | |
| F 8 (10) W.S.Springs-Harlowton | 7.372 | Richardson Const. $164,147.53 | PMO & Seal Coat Oiling | 7/26/57 | 100 Cal. Days | 8/21/57 | Suspended 10/3/57 | | 91 |
| S 49 (5) W.S.Springs-West | 3.26 | Meagher County $ 25,486.50 | Grade & Drain | 10/22/57 | 9/30/58 | 11/7/57 | Fair | -- | 2 |
| F 76 (4) U-2 Gallatin Gateway-South | ----- | Haggerty-Messmer $145,224.70 | 260' St. & Conc. Bridge | 12/14/56 | 10/31/58 | 2/11/57 | Suspended 10/25/57 | | 99 |
| F 76 (5) U-2 Gallatin Gateway-South | 4.997 | Peter Kiewit $723,340.26 | Grade, Surf., Bit. Surf. Treat. & Drain | 9/27/56 | 300 Cal. Days | 10/5/56 | Suspended 10/18/57 | | 89 |
| F 217 (9) U-1 Gardiner-Livingston | 11.529 | Naranche & Konda $428,289.07 | Grade, Surf. & Drain | 5/23/57 | 300 Cal. Days | 7/8/57 | Good | 32 | 97 |
| F 217 (9) U-2 Gardiner-Livingston | ----- | Holm Const. Co. $275,872.92 | 450.0' St. & Conc. Bridge | 10/25/56 | 10/31/58 | 3/13/57 | Poor | 8 | 33 |
| US 370 (8) & S 370 (10) Bozeman-Wilsall | 3.672 | McLaughlin, Inc. $267,622.97 | Grade, Surf., PMO, Seal Coat Oiling & Dr. | 7/26/57 | 180 Cal. Days | 8/19/57 | Suspended 11/22/57 | | 38 |
| **DISTRICT THREE - GREAT FALLS** | | | | | | | | | |
| **Division 310** | | | | | | | | | |
| S 2 (13) U-2 Helena-Flesher Pass | 6.234 | Earl L. McNutt $249,363.76 | Grade & Drain | 6/28/57 | 150 Cal. Days | 7/15/57 | Suspended 11/9/57 | | 93 |
| S 96 (3) Conrad-East | 8.067 | Nilson-Smith Const. $208,004.55 | Grade, Surf., Bit. Surf. Treat., Drain & 50.0' T.T. Bridge | 8/30/57 | 200 Cal. Days | 9/12/57 | Suspended 10/21/57 | | 15 |
| S 107 (5) Ledger-East & West | 6.527 | Baltrush Const. $ 29,807.26 | Reshaping & Surf. | 6/28/57 | 80 Cal. Days | 10/12/57 | Completed 11/14/57 | | |
| I 182 (5) Center Street-Ulm | ----- | C.B.Lauch Const. $153,436.90 | 130.0' St. & Conc.Br. 2-100.0' " " " " | 8/30/57 | 10/31/58 | 9/16/57 | Fair | 5 | 15 |
| IN 211 (12) Vaughn-Conrad | 13.783 | E. C. Powell $173,983.54 | PMO, Seal Coat & Guard Rail | 4/25/57 | 90 Cal. Days | 6/14/57 | Shutdown 9/14/57 | | 81 |
| FG 224 (5) Gt. Falls Street | 0.195 | Robertson & Cave Sletten Const. Co. $647.370.79 | Grade, Surf., Conc. Pave., RMO, Seal Coat Oil, Dr. & 75.33' Steel Br. | 9/26/57 | 200 Cal. Days | 10/15/57 | Poor | 15 | 4 |
| S 228 (2) U-1 Augusta-Southwest | 9.777 | Naranche & Konda $270,895.04 | Grade, Surf., Bit. Surf. Treat. & Dr. | 10/21/57 | 180 Cal. Days | 11/4/57 | Fair | 16 | 11 |
| S 228 (2) U-2 Augusta-Southwest | ----- | F. L. Flynn & Co. $ 21,302.35 | 38.0' T.T.Bridge | 9/26/57 | 7/31/58 | Not Started | | | |

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| **Division 310 (Continued)** | | | | | | | | | |
| US 246 (1) Unionville-Helena | 0.674 | Helena Sand & Grav. $206,006.92 | Grade, Surf., PMO and Drain | 10/24/57 | 150 Cal. Days | Not Started | | | |
| S 310 (5) Pendroy-Conrad | 1.675 | Hilde Const. Co. $ 48,884.45 | Grade, Surf., RMO, Seal Coat Oiling & Dr. | 8/30/57 | 150 Cal. Days | 9/13/57 | Suspended 10/21/57 | | 38 |
| SMP 2599-Cascade, Pondera Teton, Judith Basin, L. & C. | ----- | Billings Const. $ 81,221.25 | Crush and Stockpile 127,500 Tons | 7/26/57 | 1/31/58 | 8/10/57 | Good | 8 | 68 |
| **Division 320** | | | | | | | | | |
| F 132 (6) U-1 Chester-Gildford | 3.737 | Baltrusch Const. $160,032.89 | Grade, Surf., Bit. Surf. Treat. & Dr. | 8/30/57 | 200 Cal. Days | 9/24/57 | Suspended 11/19/57 | | 27 |
| F 132 (6) U-2 Chester-Gildford | ----- | F.L.Flynn & Co. $ 46,861.00 | 120.0' St. & Conc. Bridge | 8/30/57 | 8/31/58 | 9/11/57 | Good | 8 | 68 |
| S 187 (2) U-1 Armells-Hays-Harlem | 14.054 | Roth Const. Co. $477,952.17 | Grade, Surf., Bit. Surf. Treat. & Dr. | 9/26/57 | 350 Cal. Days | Not Started | | | |
| S 187 (2) U-2 Armells-Hays-Harlem | ----- | F.L.Flynn & Co. $ 44,548.94 | 100.0' T.T.Bridge | 9/26/57 | 6/30/58 | Not Started | | | |
| S 187 (3) U-1 Armells-Hays-Harlem | 12.624 | Baltrusch Const. $547,714.28 | Grade, Surf., Bit. Surf. Treat. & Dr. | 6/28/57 | 450 Cal. Days | 7/30/57 | Good | 18 | 30 |
| S 187 (3) U-2 Armells-Hays-Harlem | ----- | Kirkpatrick Bros. $ 24,797.63 | 3 T.T.Pile Bridges | 6/28/57 | 4/30/58 | 9/9/57 | Good | -- | 98 |
| F 210 (2) Babb-South | 6.012 | McLaughlin, Inc. $686,562.83 | Grade, Surf., Bit. Surf. Treat. & Drain | 8/29/56 | 220 Cal. Days | 9/17/56 | Good | 10 | 81 |
| S 217 (1) Zurich-North | 1.465 | Getter Trucking $ 76,330.33 | Grade, Surf., Bit. Surf. Treat., Drain & 25.0' & 75.0' T.T. Bridges | 10/29/57 | 100 Cal. Days | 11/12/57 | Poor | 3 | 5 |
| S 222 (1) Gildford-North | 5.766 | Baltrusch Const. $149,652.75 | Grade, Surf., Bit. Surf. Treat. & Drain | 9/26/57 | 150 Cal. Days | 11/18/57 | Good | 12 | 7 |
| S 249 (2) U-1 Starr School Route | 6.409 | Zook Bros. $193,027.09 | Grade, Surf., Bit. Surf. Treat. & Dr. | 7/26/57 | 200 Cal. Days | 8/5/57 | -- | -- | 72 |
| S 249 (2) U-2 Starr School Route | ----- | Mont.Engr.& Const. $ 21,020.27 | 100.0' T.T. Bridge | 7/26/57 | 5/31/58 | 9/13/57 | Fair | 3 | 28 |
| S 340 (4) Cleveland-Chinook | 6.975 | Zook Bros. $156,401.44 | Grade, Surf., Dr., & 57.0' T.T. Bridge | 9/26/57 | 180 Cal. Days | 10/12/57 | Good | 18 | 34 |
| S 366 (3), Sunburst-Sweetgrass-Westerly Loop | 7.309 | S. Birch, Inc. & S. Birch & Sons $173,122.33 | Grade, Surf., & Dr. | 10/24/57 | 200 Cal. Days | 11/4/57 | Fair | 18 | 20 |
| **DISTRICT FOUR - GLENDIVE** | | | | | | | | | |
| **Division 410** | | | | | | | | | |
| S 32 (8) Glendive-Richey | 7.949 | Albert Lalonde $153,812.49 | Grade, Surf., Bit. Surf. Treat. & Drain | 8/30/57 | 180 Cal. Days | 9/12/57 | Suspended 10/30/57 | | 62 |

MONTHLY CONSTRUCTION REPORT
Month Ending November 30, 1957

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| **Division 410** | | | | | | | | | |
| F 213 (3) - Yellowstone River Bridge, Glendive | ----- | Riedesel Const. & Schye & Sullivan $923,480.60 | 1317.5' St. & Conc. Bridge | 9/27/56 | 11/30/58 | 11/5/56 | Suspended 10/28/57 | | 34 |
| S 302 (13) Terry-Brockway | ----- | Riedesel Const. & Schye & Sullivan $605,235.62 | 825.0' St. & Conc. Bridge | 6/28/57 | 8/31/59 | 9/11/57 | Good | 27 | 7 |
| F 391 (4) Circle-Sidney | 10.615 | Harris Const. Co. $630,079.40 | Grade, Surf., Bit. Surf. Treat. & Dr. | 3/28/57 | 400 Cal. Days | 7/30/57 | Good | 34 | 85 |
| **Division 420** | | | | | | | | | |
| S 190 (3) Presserville-Girard-Fairview | 9.122 | Roth Const. Co. $140,702.37 | Grade, Surf., & Dr. | 8/30/57 | 150 Cal. Days | 9/5/57 | Completed 11/19/57 | | |
| S 197 (3) Scobey-Canadian Line | 9.406 | Wm.W.Strever $272,264.09 | Grade, Surf., Bit. Surf. Treat. & Dr. | 8/30/57 | 200 Cal. Days | 9/20/57 | Fair | 14 | 20 |
| S 202 (2) Brockton-North | 7.507 | Norgaard & Hilling $174,510.94 | Grade, Surf., Bit. Surf. Treat. & Dr. | 8/30/57 | 180 Cal. Days | Not Started | | | |
| S 206 (1) U-1 Homestead-East & West | 5.483 | Richardson Const. $142,018.42 | Grade, Surf., Bit. Surf. Treat. & Dr. | 10/24/57 | 150 Cal. Days | 10/31/57 | Good | 30 | 35 |
| S 206 (1) U 2 Homestead-East & West | ----- | F. L. Flynn & Co. $ 44,713.60 | 110.0' St. & Conc. Bridge | 5/23/57 | 10/31/57 | 6/4/57 | Completed 10/31/57 | | |
| F 232 (2) Nashua-Wolf Point | 8.058 | Norgaard & Hilling $325,288.53 | Grade, Surf., Bit. Surf. Treat. & 63.0' T.T.Pile Bridge | 12/14/56 | 200 Cal. Days | 4/1/57 | Suspended 10/2/57 | | 93 |
| F 240 (8) & F 240 (9) W. Point Sts. & W. Point-No. Dak. Line | 2.361 | Richardson Const. $292,455.92 | Grade, Surf., PMO & Drain | 9/26/57 | 150 Cal. Days | 10/9/57 | Fair | 6 | 19 |
| F-FG 273 (9) Sidney-Culbertson | 0.820 | Norgaard & Hilling $335,468.82 | Grade, Surf., Bit. Surf. Treat., Dr. & 264' St. Br. & Overpass | 9/17/56 | 8/31/58 | 9/24/56 | Good | 20 | 87 |
| S 337 (8) Malta-Loring | 10.776 | Phillips County $116,561.64 | Grade & Drain | 8/6/57 | 9/30/58 | 8/14/57 | Suspended | | 58 |
| S 337 (9) Malta-Loring-Can. Line | ----- | W.Mackin & Son $ 22,456.40 | 100.0' T.T.Bridge | 10/24/57 | 7/31/58 | Not Started | | | |
| **Division 430** | | | | | | | | | |
| S-US 19 (2) Lewistown-Forest Grove | 1.442 | Walling Const. $172,791.57 | Grade, Surf.,PMO, Dr. & 49.1' St. & Conc. Bridge | 9/9/57 | 9/15/58 | 10/14/57 | Fair | 15 | 19 |
| F 103 (9) Lewistown-Roy | 9.962 | S. Birch, Inc. & S. Birch & Sons $448,507.50 | Grade, Surf., Bit. Surf. Treat. & Dr. | 5/23/57 | 230 Cal. Days | 6/20/57 | -- | -- | 86 |
| F 157 (13) Miles City-Jordan | 9.090 | J.F.England Sons $269,588.58 | Grade, Surf., Bit. Surf. Treat. & Dr. | 7/26/57 | 200 Cal. Days | 9/16/57 | Good | 36 | 53 |

Division 430 (Continued)

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| S 191 (2) | 10.161 | Roth Const. Co. | Grade, Surf., & Dr. | 9/26/57 | 200 Cal. | 10/16/57 | Good | 32 | 42 |
| Jordan-Haxby | | $255,611.27 | | | Days | | | | |
| F-FLH 333 (13) | ----- | N.A.Nelson Const. | 698.0' St. & Conc. | 10/25/56 | 11/30/58 | 11/26/56 | Fair | 16 | 39 |
| Grass Range-Malta | | $718,051.25 | Bridge | | | | | | |

DISTRICT FIVE - BILLINGS

Division 510

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| S 26 (5) | ----- | W.Mackin & Son | 576' St. & Conc. | 10/27/55 | 7/31/57 | 3/15/56 | Suspended | | 82 |
| St. Xavier-Hardin | | $275,071.04 | Bridge | | | | 11/22/57 | | |
| S 26 (6) U-1 | 8.436 | R.J.Sundling | Grade, Surf., Bit. | 6/28/57 | 200 Cal. | 7/22/57 | Suspended | | 75 |
| St. Xavier-Hardin | | $351,061.34 | Surf. Treat. & Dr. | | Days | | 11/13/57 | | |
| S 26 (6) U-2 | ----- | W.Mackin & Son | 3 T.T.Pile Bridges | 6/28/57 | 5/31/58 | 9/18/57 | Good | 7 | 94 |
| St. Xavier-Hardin | | $ 31,579.10 | | | | | | | |
| F-FG 228 (14) | ----- | W.R.Cahoon Const. | 1713.30' St. & Conc. | 10/24/57 | 10/31/59 | 11/13/57 | Good | 5 | 0 |
| Laurel-Billings | | $1,042,703.83 | Overpass | | | | | | |
| S 236 (2) | 6.511 | G.E.Marshall | Grade, Surf., & Dr. | 10/29/57 | 180 Cal. | Not Started | | | |
| Custer-Musselshell | | $152,823.98 | | | Days | | | | |
| SMP 003-0323-01-42 | ----- | Hardy Const. Co. | Office & Shop Bldg. | 6/28/57 | | 7/8/57 | Good | 30 | 90 |
| Billings, Montana | | $161,215.00 | | | | | | | |

Division 520

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| F 2 (14) | 10.261 | Harris Const. Co. | Grade, Surf., Bit. | 3/28/57 | 300 Cal. | 6/14/57 | Shutdown | | 80 |
| Baker-Wibaux | | $432,527.57 | Surf. Treat. & Dr. | | Days | | 10/20/57 | | |
| S 45 (7) | ----- | J.F.England Sons | 138' Conc. Bridge | 10/24/57 | 8/31/58 | Not Started | | | |
| Brandenberg-Garland-Miles City | | $ 35,538.42 | | | | | | | |
| F 86 (16) | 12.247 | Bober Const. Co. | Grade, Surf., Bit. | 6/28/57 | 250 Cal. | 8/6/57 | Shutdown | | 45 |
| Miles City-No. Dak. Line | | $490,509.55 | Surf. Treat., Drain | | Days | | 11/22/57 | | |
| | | | & 47.0' T.T. Bridge | | | | | | |
| F 157 (14) U-2 | ----- | Schye & Sullivan | 971' St. & Conc. Br. | 10/27/55 | 12/31/57 | 11/28/55 | Fair | 8 | 95 |
| Miles City-Jordan | | Riedesel Const. | | | | | | | |
| | | $667,779.54 | | | | | | | |
| S 317 (3) | 6.871 | Holzworth Const. | Grade, Surf. & Dr. | 9/26/57 | 180 Cal. | 10/17/57 | Good | 17 | 34 |
| Wyo. Line-Moorhead-Broadus | | $139,479.98 | | | Days | | | | |
| F 334 (15) U-1 | 10.980 | Peter Kiewit | Grade, Soil Cement | 9/26/57 | 200 Cal. | 10/7/57 | Fair | 31 | 19 |
| Crow Agency-Broadus | | $557,392.89 | Base, PMO & Drain | | Days | | | | |
| S 362 (4) | 8.129 | Wickens Bros. | Grade, Surf., Bit. | 8/30/57 | 200 Cal. | 9/21/57 | Good | 26 | 35 |
| Lame Deer-Colstrip | | $257,052.73 | Surf. Treat. & Drain | | Days | | | | |
| F-FG 384 (3) | ----- | W.P.Roscoe Co. | 825.0' St. & Con. | 3/28/56 | 11/30/57 | 7/16/56 | Good | 15 | 75 |
| Forsyth-Northwest | | $659,759.95 | Bridge & Overpass | | | | | | |

STATE HIGHWAY COMMISSION
Construction Department

Helena, Montana

MONTHLY CONSTRUCTION REPORT
Month Ending December 31, 1957

OCLC 22722994 WF

| Project and Location | Mileage | Contractor and Bid Price | Type | Contract Awarded | Date of Comp. | Work Began | Progress | Men Emp. | % Comp. |
|---|---|---|---|---|---|---|---|---|---|
| **DISTRICT ONE - MISSOULA** | | | | | | | | | |
| **Division 110** | | | | | | | | | |
| F 161 (4) U-2 Skalkaho Road | 4.522 | O'Brien Const. Co. $124,586.72 | Surf., Bit. Surf. Treat. & 1,880 Lin. Ft. Metal Ditch Lining | 8/30/57 | 125 Cal. Days | 9/9/57 | Shutdown 11/15/57 | | 82 |
| S 226 (1) Hamilton-East | 2.938 | Union Credit Co. $125,933.81 | Grade, Surf., Bit. Surf. Treat. & Dr. | 7/26/57 | 100 Cal. Days | 8/9/57 | Shutdown 10/22/57 | | 86 |
| F-FG 249 (7) Garrison-Helena | ----- | W. P. Roscoe Co. $172,714.24 | 462.00' Steel & Concrete Overpass | 12/19/57 | 6/30/59 | Not Started | | | |
| U-UG 405 (2) Missoula Streets | ----- | Pew Construction $683,472.00 | 551.6 Steel & Con. Combination Br. & Overpass | 4/25/57 | 7/31/59 | 6/3/57 | Fair | 10 | 31 |
| U-UG 405 (3) U-1 Missoula Streets | ----- | Union Const. Co. $ 52,121.94 | 254.0' of Irrigation Pipe | 9/26/57 | 4/30/58 | 11/4/57 | Fair | 3 | 85 |
| F 405 (4) Missoula Streets | ----- | Robinson & Shepherd $ 52,903.38 | 4,949.0' of Storm Drain | 12/19/57 | 100 Cal. Days | Not Started | | | |
| **Division 120** | | | | | | | | | |
| F 118 (7) Libby-Rexford | 0.631 | N.A.Nelson Const. $687,696.05 | Grade, Surf., Bit. Surf. Treat., Drain & 698.0' St. & Conc. Br. | 12/19/56 | 12/39/59 | Not Started | | | |
| S 178 (2) Moiese-Charlo-Nine Pipe | 4.825 | Holland Const. $247,184.42 | Grade, Surf., Bit. Surf. Treat. & Drain | 5/23/57 | 100 Cal. Days | 7/29/57 | Shutdown 10/17/57 | | 81 |
| F 191 (14) U-1 Pablo-Kalispell | 4.831 | F & S Contr. Co. $469,044.38 | Grade & Drain | 6/28/57 | 250 Cal. Days | 7/29/57 | Shutdown 12/16/57 | | 93 |
| F 191 (14) U-2 Pablo-Kalispell | 4.831 | O'Brien Const. Co. $160,092.23 | Surf. & Bit. Surf. Treat. | 12/19/57 | 90 Cal. Days | Not Started | | | |
| F 191 (16) U-1 Pablo-Kalispell | 7.488 | Duffy Reed Const. $416,191.27 | Grade, Surf., Bit. Surf. Treat. & Drain | 4/25/57 | 300 Cal. Days | 5/21/57 | Shutdown 10/16/57 | | 94 |
| S 204 (1) Echo Lake-East & West | 8.468 | Union Const. Co. $350,402.95 | Grade, Surf., Bit. Surf. Treat., Dr., 19.0' T. T. Bridge | 9/26/57 | 200 Cal. Days | 10/2/57 | -- | -- | 33 |
| **DISTRICT TWO - BUTTE** | | | | | | | | | |
| **Division 210** | | | | | | | | | |
| USG 213 (2) Upper Nine Mile Road | ----- | Cahill-Mooney $129,304.92 | 214.5' St. & Conc. O.P. & 172.0' Box Culv. | 6/28/57 | 6/30/58 | 7/23/57 | Fair | 6 | 69 |

MONTHLY CONSTRUCTION REPORT
Month Ending December 31, 1957

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| **Division 210** (Continued) | | | | | | | | | |
| I-ING 255 (12) U-1<br>Idaho Line-Dillon | 12.082 | Peter Kiewit<br>$1,172,599.41 | Grade, Surf., Bit.<br>Surf. Treat. & Dr. | 10/11/57 | 400 Cal.<br>Days | 10/15/57 | Shutdown<br>12/20/57 | | 10 |
| I-ING 255 (12) U-2<br>Idaho Line-Dillon | ----- | C.B.Lauch Const.<br>$148,617.38 | 280.5' St. & Conc.Br.<br>118.0' " " " " | 10/11/57 | 7/31/59 | Not Started | | | |
| S 304 (3)<br>Galen-Anaconda | 5.283 | Naranche & Konda<br>$ 90,764.29 | Grade & Drain | 10/30/57 | 150 Cal.<br>Days | 11/4/57 | Fair | 13 | 80 |
| SPP 071-7512-01<br>Lewis & Clark Cavern | ----- | Earl Larson<br>$ 4,249.00 | Revision of water<br>supply system | 8/30/57 | 10/31/57 | 9/19/57 | Completed<br>12/23/57 | | |
| **Division 220** | | | | | | | | | |
| F 8 (10)<br>W.S.Springs-Harlowton | 7.372 | Richardson Const.<br>$164,147.53 | PMO & Seal Coat<br>Oiling | 7/26/57 | 100 Cal.<br>Days | 8/21/57 | Shutdown<br>10/3/57 | | 91 |
| S 49 (5)<br>W.S.Springs-West | 3.26 | Meagher County<br>$ 25,486.50 | Grade & Drain | 10/22/57 | 9/30/58 | 11/7/57 | Shutdown<br>12/10/57 | | 7 |
| F 76 (4) U-1<br>Gallatin Gateway-So. | 6.248 | S.S.Mullen, Inc.<br>$299,240.18 | Grade, Surf., Bit.<br>Surf. Tr. & Drain | 12/19/57 | 120 Cal.<br>Days | Not Started | | | |
| F 76 (4) U-2<br>Gallatin Gateway-So. | ----- | Haggerty-Messmer<br>$145,224.70 | 260' St. & Conc.<br>Bridge | 12/14/56 | 10/31/58 | 2/11/57 | Shutdown<br>10/25/57 | | 99 |
| F 76 (5) U-2<br>Gallatin Gateway-So. | 4.997 | Peter Kiewit<br>$723,340.26 | Grade, Surf., Bit.<br>Surf. Treat. & Drain | 9/27/56 | 300 Cal.<br>Days | 10/5/56 | Shutdown<br>10/18/57 | | 89 |
| F 217 (9) U-1<br>Gardiner-Livingston | 11.529 | Naranche & Konda<br>$428,289.07 | Grade, Surf. & Dr. | 5/23/57 | 300 Cal.<br>Days | 7/8/57 | Shutdown<br>12/5/57 | | 99 |
| F 217 (9) U-2<br>Gardiner-Livingston | ----- | Holm Const. Co.<br>$275,872.92 | 450.0' St. & Conc.<br>Bridge | 10/25/56 | 10/31/58 | 3/13/57 | Shutdown<br>12/20/57 | | 32 |
| US 370 (8) & S 370 (10)<br>Bozeman-Wilsall | 3.672 | McLaughlin, Inc.<br>$267,622.97 | Grade, Surf., PMO,<br>Seal Coat Oiling & Dr. | 7/26/57 | 180 Cal.<br>Days | 8/19/57 | Shutdown<br>11/22/57 | | 38 |
| **DISTRICT THREE - GREAT FALLS** | | | | | | | | | |
| **Division 310** | | | | | | | | | |
| S 2 (13) U-2<br>Helena-Flesher Pass | 6.234 | Earl L. McNutt<br>$249,363.76 | Grade & Drain | 6/28/57 | 150 Cal.<br>Days | 7/15/57 | Shutdown<br>11/9/57 | | 93 |
| R-AD-4 (2)<br>Malmstrom Air Force<br>Base-Gt. Falls Road | 0.511 | City Constructors<br>$118,839.27 | Grade, Surf., Bit.<br>Surf. & Drain | Subj. to<br>Air Force<br>Approval | 100 Cal.<br>Days | | | | |
| S 96 (3)<br>Conrad-East | 8.067 | Nilson-Smith Const.<br>$208,004.55 | Grade, Surf., Bit.<br>Surf. Treat., Drain<br>& 50.0' T.T. Bridge | 8/30/57 | 200 Cal.<br>Days | 9/12/57 | Shutdown<br>10/21/57 | | 15 |
| I 182 (5)<br>Center Street-Ulm | ----- | C.B.Lauch Const.<br>$153,436.90 | 130.0' St.& Conc.Br.<br>2-100.0' " " " " | 8/30/57 | 10/31/58 | 9/16/57 | Good | 7 | 25 |
| I 182 (6)<br>Cascade-Ulm | 12.461 | Hilde Const. Co.<br>$1,198,101.12 | Grade, Surf. & Dr. | 12/19/57 | 350 Cal.<br>Days | Not Started | | | |

Division 310 (Continued)

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| S 198 (1) Belt-Highwood | 8.870 | S.Birch, Inc. & S.Birch & Sons $292,055.79 | Grade, Surf., Bit. Surf. Treat. & Dr. | 12/19/57 | 200 Cal. Days | Not Started | | | |
| IN 211 (12) Vaughn-Conrad | 13.783 | E. C. Powell $173,983.54 | PMO, Seal Coat & Guard Rail | 4/25/57 | 90 Cal. Days | 6/14/57 | Shutdown 9/14/57 | | 81 |
| FG 224 (5) Gt. Falls Streets | 0.195 | Robertson & Cave Sletten Const. Co. $647,370.79 | Grade, Surf., Conc. Pave., RMO, Seal Coat Oil, Dr. & 75.33' Steel Br. | 9/26/57 | 200 Cal. Days | 10/15/57 | Fair | 10 | 11 |
| S 228 (2) U-1 Augusta-Southwest | 9.777 | Naranche & Konda $270,895.04 | Grade, Surf., Bit. Surf. Treat. & Dr. | 10/21/57 | 180 Cal. Days | 11/4/57 | Good | 20 | 27 |
| S 228 (2) U-2 Augusta-Southwest | ----- | F.L.Flynn & Co. $ 21,302.35 | 38.0' T.T.Bridge | 9/26/57 | 7/31/58 | 12/10/57 | Fair | 5 | 12 |
| US 246 (1) Unionville-Helena | 0.674 | Helena Sand & Grav. $206,006.92 | Grade, Surf., PMO & Drain | 10/24/57 | 150 Cal. Days | Not Started | | | |
| S-US 246 (2) Unionville-Helena | 3.388 | Dillsworth Const. $160,921.22 | Grade, Surf., Bit. Surf. Treat. & Dr. | 12/19/57 | 120 Cal. Days | Not Started | | | |
| S 310 (5) Pendroy-Conrad | 1.675 | Hilde Const. Co. $ 48,884.45 | Grade, Surf., RMO, Seal Coat Oiling & Dr. | 8/30/57 | 150 Cal. Days | 9/13/57 | Shutdown 10/21/57 | | 38 |
| S 339 (7) Fort Benton-Chester | 9.123 | Zook Bros. Const. $294,471.47 | Grade, Surf., Bit. Surf. Treat. & Dr. | 12/19/57 | 180 Cal. Days | Not Started | | | |
| SMP 2599-Cascade,Pondera Teton, Judith Basin, L. & C. | ----- | Billings Const. $ 81,221.25 | Crush and Stockpile 127,500 Tons | 7/26/57 | 1/31/58 | 8/10/57 | Poor | -- | 78 |

Division 320

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| F 132 (6) U-1 Chester-Gildford | 3.737 | Baltrusch Const. $160,032.89 | Grade, Surf., Bit. Surf. Treat. & Dr. | 8/30/57 | 200 Cal. Days | 9/24/57 | Shutdown 11/19/57 | | 27 |
| F 132 (6) U-2 Chester-Gildford | ----- | F.L.Flynn & Co. $ 46,861.00 | 120.0' St. & Conc. Bridge | 8/30/57 | 8/31/58 | 9/11/57 | -- | -- | 99 |
| S 187 (2) U-1 Armells-Hays-Harlem | 14.054 | Roth Const. Co. $477,952.17 | Grade, Surf., Bit. Surf. Treat. & Dr. | 9/26/57 | 350 Cal. Days | Not Started | | | |
| S 187 (2) U-2 Armells-Hays-Harlem | ----- | F.L.Flynn & Co. $ 44,548.94 | 100.0' T.T.Bridge | 9/26/57 | 6/30/58 | 12/4/57 | Fair | 4 | 12 |
| S 187 (3) U-1 Armells-Hays-Harlem | 12.624 | Baltrusch Const. $547,714.28 | Grade, Surf., Bit. Surf. Treat. & Dr. | 6/28/57 | 450 Cal. Days | 7/30/57 | Shutdown 11/27/57 | | 32 |
| S 187 (3) U-2 Armells-Hays-Harlem | ----- | Kirkpatrick Bros. $ 24,797.63 | 3 T.T.Pile Bridges | 6/28/57 | 4/30/58 | 9/9/57 | Shutdown 11/21/57 | | 98 |
| F 210 (2) Babb-South | 6.012 | McLaughlin, Inc. $686,562.83 | Grade, Surf., Bit. Surf. Treat. & Drain | 8/29/56 | 220 Cal. Days | 9/17/56 | Shutdown 11/30/57 | | 81 |
| S 217 (1) Zurich-North | 1.465 | Getter Trucking $ 76,330.33 | Grade, Surf., Bit. Surf. Treat., Drain & 25.0' & 75.0' T.T. Bridges | 10/29/57 | 100 Cal. Days | 11/12/57 | Shutdown 12/5/57 | | 10 |

Division 320 (Continued)

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| S 222 (1) Gildforth-North | 5.766 | Baltrusch Const. $149,652.75 | Grade, Surf., Bit. Surf. Treat. & Drain | 9/26/57 | 150 Cal. Days | 11/18/57 | Shutdown 12/21/57 | | 25 |
| S 249 (2) U-1 Starr School Route | 6.409 | Zook Bros. $193,027.09 | Grade, Surf., Bit. Surf. Treat. & Dr. | 7/26/57 | 200 Cal. Days | 8/5/57 | Shutdown 11/1/57 | | 72 |
| S 249 (2) U-2 Starr School Route | ----- | Mont.Engr. & Const. $ 21,020.27 | 100.0' T.T.Bridge | 7/26/57 | 5/31/58 | 9/13/57 | Shutdown 12/18/57 | | 89 |
| S 340 (4) Cleveland-Chinook | 6.975 | Zook Bros. $156,401.44 | Grade, Surf., Dr., & 57.0' T.T. Bridge | 9/26/57 | 180 Cal. Days | 10/12/57 | Good | 15 | 50 |
| S 366 (3), Sunburst-Sweetgrass-Westerly Loop | 7.309 | S.Birch,Inc. & S.Birch & Sons $173,122.33 | Grade, Surf., & Dr. | 10/24/57 | 200 Cal. Days | 11/4/57 | Shutdown 12/20/57 | | 49 |

DISTRICT FOUR--GLENDIVE

Division 410

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| S 32 (8) Glendive-Richey | 7.949 | Albert Lalonde $153,812.49 | Grade, Surf., Bit. Surf. Treat. & Dr. | 8/30/57 | 180 Cal. Days | 9/12/57 | Shutdown 10/30/57 | | 62 |
| F 213 (3) - Yellowstone River Bridge, Glendive | ------ | Riedesel Const. & Schye & Sullivan $923,480.60 | 1317.5' St. & Conc. Bridge | 9/27/56 | 11/30/58 | 11/5/56 | Good | 9 | 34 |
| S 302 (13) Terry-Brockway | ----- | Riedesel Const. & Schye & Sullivan $605,235.62 | 825.0' St. & Conc. Bridge | 6/28/57 | 8/31/59 | 9/11/57 | Good | 30 | 13 |
| F 391 (4) Circle-Sidney | 10.615 | Harris Const. Co. $630,079.40 | Grade, Surf., Bit. Surf. Treat. & Dr. | 3/28/57 | 400 Cal. Days | 7/30/57 | Shutdown 11/29/57 | | 88 |
| SMP 1199-Dawson,McCone Prairie,Richland, Wibaux | ----- | Culp Const. Co. $ 70,158.00 | Crush and Stockpile 111,000 Tons | 12/19/57 | 7/31/58 | Not Started | | | |

Division 420

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| S 197 (3) Scobey-Canadian Line | 9.406 | Wm.W.Strever $272,264.09 | Grade, Surf., Bit. Surf. Treat. & Dr. | 8/30/57 | 200 Cal. Days | 9/20/57 | Shutdown 11/30/57 | | 20 |
| S 202 (2) Brockton-North | 7.507 | Norgaard & Hilling $174,510.94 | Grade, Surf., Bit. Surf. Treat. & Dr. | 8/30/57 | 180 Cal. Days | Not Started | | | |
| S 206 (1) U-1 Homestead-East & West | 5.483 | Richardson Const. $142,018.42 | Grade, Surf., Bit. Surf. Treat. & Dr. | 10/24/57 | 150 Cal. Days | 10/31/57 | Shutdown 12/8/57 | | 48 |
| F 232 (2) Nashua-Wolf Point | 8.058 | Norgaard & Hilling $325,288.53 | Grade, Surf., Bit. Surf. Treat. & 63.0' T.T.Pile Bridge | 12/14/56 | 200 Cal. Days | 4/1/57 | Shutdown 10/2/57 | | 93 |
| F 240 (8) & F 240 (9) W. Point Sts. & W. Point-No. Dak. Line | 2.361 | Richardson Const. $292,455.92 | Grade, Surf., PMO & Drain | 9/26/57 | 150 Cal. Days | 10/9/57 | Fair | 6 | 25 |

MONTHLY CONSTRUCTION REPORT
Month Ending December 31, 1957

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| **Division 420** (Continued) | | | | | | | | | |
| F-FG 273 (9)<br>Sidney-Culbertson | 0.820 | Norgaard & Hilling<br>$335,468.82 | Grade, Surf., Bit. Surf. Treat., Dr. & 264' St. Br. & Overpass | 9/17/56 | 8/31/58 | 9/24/56 | Shutdown 11/9/57 | | 87 |
| S 337 (8)<br>Malta-Loring | 10.776 | Phillips County<br>$116,561.64 | Grade & Drain | 8/6/57 | 9/30/58 | 8/14/57 | Suspended | | 58 |
| S 337 (9)<br>Malta-Loring-Can. Line | ----- | W. Mackin & Son<br>$ 22,456.40 | 100.0' T.T.Bridge | 10/24/57 | 7/31/58 | Not Started | | | |
| **Division 430** | | | | | | | | | |
| S-US 19 (2)<br>Lewistown-Forest Grove | 1.442 | Walling Const.<br>$172,791.57 | Grade, Surf., PMO, & 49.1' St. & Conc. Bridge | 9/9/57 | 9/15/58 | 10/14/57 | Fair | 21 | 28 |
| F 103 (9)<br>Lewistown-Roy | 9.962 | S.Birch, Inc. & S.Birch & Sons | Grade, Surf., Bit. Surf. Treat. & Dr. $448,507.50 | 5/23/57 | 230 Cal. Days | 6/20/57 | -- | -- | 86 |
| F 157 (13)<br>Miles City-Jordan | 9.090 | J.F.England Sons<br>$269,588.58 | Grade, Surf., Bit. Surf. Treat. & Dr. | 7/26/57 | 200 Cal. Days | 9/16/57 | Shutdown 12/14/57 | | 61 |
| S 191 (2)<br>Jordan-Haxby | 10.161 | Roth Const. Co.<br>$255,611.27 | Grade, Surf., & Dr. | 9/26/57 | 200 Cal. Days | 10/16/57 | Shutdown 11/29/57 | | 45 |
| F-FLH 333 (13)<br>Grass Range-Malta | ----- | N.A.Nelson Const.<br>$718,051.25 | 698.0' St. & Conc. Bridge | 10/25/56 | 11/30/58 | 11/26/56 | Shutdown | | 44 |
| **DISTRICT FIVE - BILLINGS** | | | | | | | | | |
| **Division 510** | | | | | | | | | |
| S 26 (5)<br>St. Xavier-Hardin | ----- | W. Mackin & Son<br>$275,071.04 | 576' St. & Conc. Bridge | 10/27/55 | 7/31/57 | 3/15/56 | Shutdown 11/22/57 | | 82 |
| S 26 (6) U-1<br>St. Xavier-Hardin | 8.436 | R. J. Sundling<br>$351,061.34 | Grade, Surf., Bit. Surf. Treat. & Dr. | 6/28/57 | 200 Cal. Days | 7/22/57 | Shutdown 11/13/57 | | 75 |
| S 26 (6) U-2<br>St. Xavier-Hardin | ----- | W. Mackin & Son<br>$ 31,579.10 | 3 T.T.Pile Bridges | 6/28/57 | 5/31/58 | 9/18/57 | Completed 12/5/57 | | |
| F 46 (4) U-2<br>Hardin-Custer | 11.307 | Hilde Const. Co.<br>$148,828.66 | Surf. & Bit. Surf. Treat. | 12/19/57 | 150 Cal. Days | Not Started | | | |
| F-FG 228 (14)<br>Laurel-Billings | ----- | W.R.Cahoon Const.<br>$1,042,703.83 | 1713.30' St. & Conc. Overpass | 10/24/57 | 10/31/59 | 11/13/57 | Fair | 11 | 2 |
| S 236 (2)<br>Custer-Musselshell | 6.511 | G.E.Marshall<br>$152,823.98 | Grade, Surf. & Dr. | 10/29/57 | 180 Cal. Days | 12/9/57 | Fair | 16 | 18 |
| SMP 003-0323-01-42<br>Billings, Montana | ----- | Hardy Const. Co.<br>$161,215.00 | Office & Shop Bldg. | 6/28/57 | | 7/8/57 | Completed 12/14/57 | | |
| **Division 520** | | | | | | | | | |
| F 2 (14)<br>Baker-Wibaux | 10.261 | Harris Const. Co.<br>$432,527.57 | Grade, Surf., Bit. Surf. Treat. & Dr. | 3/28/57 | 300 Cal. Days | 6/14/57 | Shutdown 10/20/57 | | 80 |

Division 520 (Continued)

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| S 45 (7) | ----- | J. F. England Sons | 138' Conc. Bridge | 10/24/57 | 8/31/58 | Not Started | | | |
| Brandenberg-Garland-Miles City | | $ 35,538.42 | | | | | | | |
| F 86 (16) | 12.247 | Bober Construction | Grade, Surf., Bit. | 6/28/57 | 250 Cal. | 8/6/57 | Shutdown | | 45 |
| Miles City-No.Dak.Line | | $490,509.55 | Surf. Treat., Drain | | Days | | 11/22/57 | | |
| | | | & 47.0' T.T.Bridge | | | | | | |
| F 157 (14) U-2 | ----- | Schye & Sullivan | 971' St. & Conc. Br. | 10/27/55 | 12/31/57 | 11/28/55 | Good | 7 | 99 |
| Miles City-Jordan | | Riedesel Const. | | | | | | | |
| | | $667,779.54 | | | | | | | |
| S 317 (3) | 6.871 | Holzworth Const. | Grade, Surf. & Dr. | 9/26/57 | 180 Cal. | 10/17/57 | Good | 18 | 55 |
| Wyo. Line-Moorhead-Broadus | | $139,479.98 | | | Days | | | | |
| F 334 (15) U-1 | 10.980 | Peter Kiewit | Grade, Soil Cement | 9/26/57 | 200 Cal. | 10/7/57 | Shutdown | | 26 |
| Crow Agency-Broadus | | $557,392.89 | Base, PMO & Drain | | Days | | 12/21/57 | | |
| S 362 (4) | 8.129 | Wickens Bros. | Grade, Surf., Bit. | 8/30/57 | 200 Cal. | 9/21/57 | Fair | 34 | 55 |
| Lame Deer-Colstrip | | $257,052.73 | Surf. Treat. & Drain | | Days | | | | |
| F-FG 384 (3) | ----- | W.P.Roscoe Co. | 825.0' St. & Conc. | 3/28/56 | 11/30/57 | 7/16/56 | Fair | 12 | 85 |
| Forsyth-Northwest | | $659,759.95 | Bridge & Overpass | | | | | | |
| SMP 4499 - Rosebud, | ----- | Culp Construction | Crush and Stockpile | 12/19/57 | 7/31/58 | Not Started | | | |
| Custer and Fallon | | $ 51,270.00 | 70,000 Tons | | | | | | |